

REPORT-V [ending October 2017] STATE: KERALA											REPORT-V [ending October 2017] STATE: KERALA										
DETAILS OF ONGOING Non-Plan PROJECTS IN KERALA (P-7)											DETAILS OF ONGOING Non Plan PROJECTS IN KERALA (P-7)										
SI No	Name of the Project	NH No Old	Length (km)	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/C ommenceme nt	Length Completed	Cumlv Physical prog %	Physical Achievements Scope	Physical Achievements Progress	Revised Cost/Antici pated cost in Rs. crore	Expenditure for Current Financial Year in Rs. crore	Cumulative Financial progress (Rs. Crore)	Target date of completion as per contract	Rev / Likely DOC	Time over run in Months	Reasons for Delay if any	Action taken by impltn agency	Name of NH Division / Executive Engineer	Name of the contracto r /PH No.
1	6	7	8	9	9a	10	11	12.00	13	14	15	16	17	18	19	20	21	24	25	26	27
	Work sanctioned in 2015-16																				
1	PR from km 401/00 to k m 404/580 of NH 17 (New NH 66)	66/17	3.58	16.02.2016	412	2.5059	21.05.2016/ 27.05.2016	2.00	50%	BC= 3.58 x2 km (service road on both sides)	BC=2 km Work not resumed due to heavy and continious rain	2.5059	0	0	26.10.2016	26.11.2017				Kodungalloor / Smt.Sheena Kuriyan	Abdul Faizy
2	IRQP from km 106/700 to km 136/700 of NH 183	183	30.00	22.02.2016	413	19.01	26.05.2016/ 01.06.2016	30.00	95%	BM- 30km(11044m3) BC- 30km(6626m3) Thermo plastic paint - 8790m2 Stud - 10203nos	BM & BC completed, Traffic safety works in progress	19.01	7.36	11.33	28.02.2017	Extended up to 05/05/2017				Muvattupuzha/ Smt.P.K.Reman	V.K.Janardhanan
3	IRQP from km 438/00 to 444/00 of NH 66(old NH -47)	47/66	6.00	01-12-2015	411	6.1799	25.05.2016/ 04.06.2016	6.00	100%	DBM=6km BC=6km	Work completed	6.1799	1.13	4.54	03.12.2016	EOT Granted upto 10.04.17 and work completed on 07.04.17.				Alappuzha/ Sri S. Sajeev	Abdul faizy
4	PR from km 0/00 to k m 5/00 of NH 766 (New NH 212)	766/212	5	31.03.2016	413	4.1351	2.07.2016/ 08.07.2016	5.00	100%	BM= 1.05 km BC= 5 km	Work completed	4.1351	0	0	07.04.2017	EOT Granted upto 30.05.17 and work completed on 30.05.17.				Kozhikkode/ Shri.Vinayaraj .K	K Raveendran
5	PR from km 194/610 to k m 206/500 of NH 66 (Old NH 17)	66/17	11.89	31.03.2016	415	6.6012	28.04.2017/ 05.05.2017	0.00	5%	BM= 1.95 km BC= 11.89 km	Work to be started	6.6012	0	0	04.02.2018					Kozhikkode/ Shri.Vinayaraj .K	M/S .P.K Construction
6	PR from km 145/00 to k m 151/270 of NH 17 (New NH 66)	66/17	4.6	31.03.2016	417	3.1634	30.06.2016/ 09.7.2016	4.60	100%	BM= 1.72 km BC= 4.6 km	BM= 1.72 km BC= 4.6 km	2.68	1.94	2.61	08.04.2017	EOT Granted upto 31.05.17 and work completed on 27.05.17.				Kannur/ Sri.Ashokan Vannarakal - 08086395242	Muhammed Muneer
7	PR from km 206/500 to k m 214/500 of NH 66 (Old N17)	66/17	8	31.03.2016	418	3.7474	2.07.2016/ 11.07.2016	8.00	100%	BM= 0.95 km BC= 8 km	BM= 0.95 km BC= 8 km variation proposal submitted to Ministry for approval.	3.7474	0	1.96	10.04.2017	Work is reportedly completed on 10.04.2017				Kozhikkode/ Shri.Vinayaraj .K	K Raveendran

REPORT-V [ending October 2017] STATE: KERALA											REPORT-V [ending October 2017] STATE: KERALA										
DETAILS OF ONGOING Non-Plan PROJECTS IN KERALA (P-7)											DETAILS OF ONGOING Non Plan PROJECTS IN KERALA (P-7)										
SI No	Name of the Project	NH No Old	Length (km)	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/C ommenceme nt	Length Completed	Cumlv Physical prog %	Physical Achievements Scope	Physical Achievements Progress	Revised Cost/Antici pated cost in Rs. crore	Expenditure for Current Financial Year in Rs. crore	Cumulative Financial progress (Rs. Crore)	Target date of completion as per contract	Rev / Likely DOC	Time over run in Months	Reasons for Delay if any	Action taken by impltn agency	Name of NH Division / Executive Engineer	Name of the contracto r /PH No.
1	6	7	8	9	9a	10	11	12.00	13	14	15	16	17	18	19	20	21	24	25	26	27
	Work sanctioned in 2016-17																				
8	IRQP/PR from km 444/000 to 462/000	66/47	18	10.11.2016	001	17.279	10.03.2017/1 0.03.17	18.00	98%	DBM=18km BC=18km	DBM=18km BC=18km Stud fixing to be done	17.279	7.59	7.59	09.09.2017					Alappuzha/ Sri S. Sajeev	M/sYoga & company
9	PR from km 544/000 to 564/000 and from 567/000 to 569/00	66/47	26	17.11.2016	002	28.8659	16.03.17/ 24.03.17	5.00	50%	DBM= 22 km BC= 22 km	DBM =20.00 km BC= 5 km Drain work in progress	28.8659	1.81	1.81	15.09.2017	EOT applied till 23.12.2017				Trivandrum/ Smt. Bindhu.R	M/s ReviveCo nstruction
10	PR from km15/000 to 25/000	766/212	10	25.11.2016	005	8.47	27.03.2017/ 01.04.17	0.00	5%	DBM= 10km BC= 10km	Work started	8.47	0	0	31.12.2017					Kozhikkode/ Shri.Vinayaraj .K	K Raveendr an
11	PR from km 434/430 to km 438/638(Except Edappally ROB and approaches from km 436/324 to 438/106) on NH 66(Old NH 17)	66/17	2.43	17.11.2016	003	2.229	22.02.2017 /03.03.2017	2.44	100%	BC =2.43	BC =2.44	2.229	1.75	1.75	21.06.2017	Work completed on 29.06.17				Kodungalloor / Smt.Sreemala	Sri.Manu J Nair
12	PR from km 215/000 to km 231/000	66/17	16	17.11.2016	004	8.4147	31.03.2017/ 01.04.2017	0.00	25%	DBM= 7km BC= 16km	DBM= 6 km BC= 0km	8.4147	0.76	0.76	04.01.2018					Kozhikkode/ Shri.Vinayaraj .K	M/S .P.K Construct ion
13	PR from Km.406/00 to 428 of NH-66	66/18	22	28.12.2016	006	34.6736	08.03.17/ 13.03.17	15.00	70%	BC=22km	Milling nearing completion and 15km BC completed.	34.6736	18.41	18.41	07.12.2017					Alappuzha/ Sri S. Sajeev	M/sEKK Infrastruc ture Pvt. Ltd