

**LIST OF WORKS AS ON 7-7-12 Buildings Design, DRIQ Board, PWD**

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
1	DRIQ/BL/D30/2009	Construction of a building for Hindi Language Training Institute at PMG, TVPM.	TVPM	22/06/09	87/09(D) Rcv'd on 22/06/09	Rcv'd on 5/3/12	-	Yes	SR received on 5/3/12. Priority not given	Work started
2	DRIQ/BL/D53/2010	Construction of Model Govt. Hospital Peroorkada.	TVPM	24/05/10	83/10(D) Rcv'd on 24/05/10	Rcv'd on 24/05/10	7720	Yes	Detils of Cellar floor, GF, FF, for Block 3 & 4 and GF, FF for Block 1 & 2 were despatched.Remaining portion meant for future expansion	Details of Cellar Floor, GF, FF for block 3 & 4 and GF, FF for block 1 & 2 were despatched. Wor completed for future expansion.
3	DRIQ/BL/D19/2011	Construction of Pharmacy college at Homeopathic College, TVPM	TVPM	24/05/10	34/11 (D) Rcv'd on 24/05/10	Not Rcv'd	1729	No	Waiting for Soil investigation report	SR not received
4	DRIQ/BL/D21/2010	State Election Commission - Construction of Office Building.	TVPM	05/02/10	11/10(D) Rcv'd on 05/02/2010	Rcv'd	3213	Yes	Final drawings of substructure despatched. Drafting of superstructure in progress.	Partially Completed and work in progress
5	DRIQ/BL/D77/2010	Construction of a building for Industrial and Production Engineering, CET	TVPM	26/08/10	109/10(D) Rcv'd on 26/08/10	Rcv'd on 1/9/11	8125	Yes	Analysis Completed soil report has to be revised.	Letter sent to CE for revised soil report on 27-06-12.
6	DRIQ/BL/D15/2009	Construction of Post Metric Hostel for Scheduled Caste Students at Mannanthal, Thiruvananthapuram.	TVPM	04/03/2009	Rcv'd	Not Rcv'd	1671	No	Waiting for Soil investigation report. Letter sent on 05/05/09, 24/12/09 & 31/05/10	SR not received
7	DRIQ/BL/D45/2010	Construction of Heritage model reference block for State Central Library, TVPM	TVPM	20/04/10	Rcv'd	Rcv'd	1371	Yes	Final drawings of substructure despatched. Drafting of superstructure except truss completed.	Partially Completed and work in progress. Priority not given
8	DRIQ/BL/D90/2010	Construction of Second Annexe II Building for Secretariat	TVPM	28/12/10	Rcv'd	Rcv'd	-	yes	Block - I (3,4 & 5 Floor) (24 Sheets) despatched.	Partially Completed and work in progress.
9	DRIQ/BL/D24/2010	Construction of Directorate for Homeo Medical college, Iramuttom, TVPM	TVPM	02/06/2010	Rcv'd	Rcv'd	2922	Yes	Drawing for estimate purpose given on 07/07/10.	No urgency in work intimated.
10	DRIQ/BL/D35/2010	Mini Civil station at Kilimanoor.	TVPM	03/03/2010	Rcv'd	Rcv'd	3208	Yes	14 sheets despatched.(upto third floor) 4 th and 5 th floor are meant for future expansion	Work Completed (except for future expansion)
11	DRIQ/BL/D10/2011	Construction of Additional wing for Nursing Hostel(women), Medical College, TVPM	TVPM	25/02/11	40/11(D) Rcv'd on 15/6/11	Rcv'd	-	Yes	Draft structural drawing submitted for appl.	Work in progress.
12	DRIQ/BL/D80/2010	Govt. Engg. College Bartonhill, TVPM - Construction of Work shop and Lab.	TVPM	23/9/2010	164/10(D) Rcv'd on 23/9/2010	Rcv'd on 1/2/2012	2677	Yes	Design Completed.Drawing for estimate purpose given on 2/3/2012	Work in progress.

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
13	DRIQ/BL/D12/2011	Administrative Block at Govt. College, Kariyavattom.	TVPM	09/03/11	214/10(D)	Not Received	980	No	Waiting for Soil investigation report Ltr sent to CE. Correction in AR drawing discussed with AR wing.	SR not received
14	DRIQ/BL/D65/2009	Construction of Civil Station at Kudappanakkunnu, TVPM - Block C(phase III)	TVPM	30/10/09	Rcv'd	Rcv'd on 23/11/09	10685	Yes	Drawing for estimate purpose given.	Work in progress. Priority not given
15	<b>DRIQ/BL/D25/2011</b>	<b>SSK- Construction of one lakh capacity over head tank at Sanik School, Kazhakuttom</b>	<b>Tvpm</b>	<b>07/06/2011</b>	<b>Details regarding Plan &amp; elevation rcvd</b>	<b>Rcvd</b>			<b>Design completed and appd, drafting to be done.</b>	<b>Work in progress.</b>
16	DRIQ/BL/D39/2011	Construction of additional block to the Court Building at Attingal	Tvpm	08/09/2011		Nil		No	waiting for AR Drawing	SR not received
17	DRIQ/BL/D40/2011	Directorate of Musuems and Zoos, Construction of zoo store cum office Complex	Tvpm	20/8/2011	74/11(D)	Nil	732	No	Waiting for Soil investigation report .letter sent for SR on 24.8.11	SR not received
18	DRIQ/BL/D44/2011	NABARD -State Planning Board, Pattom, Tvpm, Construction of canteen building	Tvpm	25/8/2011	107/11-(D) 8/11/2011	Rcv'd on 24/2/2012	626.3	Yes	Drawing for estimate purpose given on 6/3/12.	Work in progress.
19	DRIQ/BL/D45/2011	Ladies Hostel for Government Homeopathic Medical College, Iranimuttam, Thiruvananthapuram	Tvpm	09/01/2011	71/11(D)	Nil	1648.1	No	Waiting for Soil investigation report Letter sent on 24/9/2011	SR not received
20	<b>DRIQ/BL/D52/2011</b>	<b>Construction of a stage in the lawn and Barack - Raj Bhavan</b>	<b>Tvpm</b>	<b>22/10/2011</b>	<b>82/11-(D)</b>	<b>Rcv'd on 10/4/2012</b>	<b>772</b>	<b>No</b>	<b>Clarification of Soil investigation report received on 10/4/12</b>	<b>Work to be started</b>
21	DRIQ/BL/D54/2011	Construction of building to closed ward for closed ward for female ward in Mental Health Centre Tvpm	Tvpm	22/9/2011	47/07(D)	Rcv'd on 22/9/2011		Yes	Key plan appd. Letter for clarification on soil report sent. Reminder sent.	Revised SR not received
22	<b>DRIQ/BL/D57/2011</b>	<b>Construction of Court Building at Kattakada</b>	<b>Tvpm</b>	<b>11/08/2011</b>	<b>103/11(D)</b>	<b>Rcv'd on 19/11/11</b>	<b>1330</b>	<b>Yes</b>	<b>Draft of structural dwgs put up for appl</b>	<b>Work in progress.</b>
23	<b>DRIQ/BL/D58/2011</b>	<b>Accomadation Block for ladies &amp; Boys and administrative Block at NCC camp at Akkulam</b>	<b>Tvpm</b>	<b>11/08/2011</b>	<b>102/11(D)</b>	<b>Rcv'd on 22/3/2012</b>	<b>5095</b>	<b>Yes</b>	<b>SR received on 22/3/12</b>	<b>Work in progress</b>
24	DRIQ/BL/D63/2011	Construction of two conference Hall in the Northern and Southern side of 7th floor of Secretariate Annexe	Tvpm	12/01/2011	123/11(D)	Nil	132	No	Waiting for CE Bldgs letter.EE's letter received on 31/3/12. Reply sent to CE Bldgs on 3/4/12	SR not received

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
25	DRIQ/BL/D15/03/2012	Construction of an Animal Husbandry Complex in Kudappanakunnu	Tvpm	22/3/12	Rcv'd on 19/4/2012	Rcv'd		No	Clarification in Soil Report	Clarification on SR not received
26	DRIQ/BL/D18/03/2012	Extension Building to the Department of Architecture, College of Engineering	Tvpm	28/3/12	124/11(D)	Nil	1797	No	Waiting for Soil investigation report	SR not received
27	DRIQ/BL/D23/05/2012	Ladies Hostel for College of Pharmaceutical science at Medical College	Tvpm	05/04/2012	Nil	Rcv'd			letter requesting for AR dwg sent	AR not received
28	DRIQ/BL/D23/05/2012	Residential building for the Vice - Chairman - State Planning Board	Tvpm	05/04/2012		Nil	493		letter requesting for Soil Report put up for appl.	SR not received
29	DRIQ/BL/D30/06/2012	Construction of a five storied building attached to Dental College Thiruvananthapuram	Tvpm	06/05/2012	69/12(S) dt. 05/07/12	Rcv'd	7013		AR drawing received on 5-7-12.(9 storeys)	AR received on 5-7-12.
30	DRIQ/BL/D34/06/2012	I T I Malayinkeezhu	Tvpm	06/12/2012	50/12(D)	Rcv'd on 12/06/12	1982	No	Waiting for Soil investigation report	SR not received
31	DRIQ/BL/D35/06/2012	Taluk Office Complex Neyyattinkara	Tvpm	18/6/12	54/12(S)	Rcv'd	1410		AR dwg & SR received on 18/6/12	Work to be started
32	DRIQ/BL/D37/06/2012	Construction of Trainees Hostel in Institute of Animal Health and Veterinary Biological	Tvpm	26/6/12					Verification and appl of structural dwgs.	
33	DRIQ/BL/D74/2009	Construction of New Building for Rest House Complex at Punalur.	Kollam	16/11/09	144/09(D) Rcv'd on 27/10/09	Rcv'd	914	Yes	Tentative sizes for estimate purpose given on 05/02/2010.	Work in progress.
34	DRIQ/BL/D3/2011	Construction PWD Complex at rest house compound Karunagappally.	Kollam	14/1/11	Rcv'd	Rcv'd	914	Yes	Drawings upto 1st floor despatched. 2nd & roof drafting completed	Partially Completed and work in progress
35	DRIQ/BL/D2/2010	Construction of new building for Govt. VHSS, Thattamala, Kollam	Kollam	05/01/2010	Not Rcv'd	Rcv'd	-	No	waiting for AR Drawing. Letter sent for AR dwg	AR not received
36	DRIQ/BL/D33/2011	Construction of Educational Complex at Punalur	Kollam	18/07/2011	53/11(D)	Rcv'd on 29/09/11	1330.5	Yes	Design completed. Drawing for estimate purpose given on 31/1/12	Work in progress.
37	DRIQ/BL/D22/2011	Construction of a building for Govt. ITI Elamad, Kollam.	kollam	08/06/11	48/11(D)	Rcv'd	1953	Yes	Design completed. Tentative design despatched. Sub structure draft submitted for appl.	Work in progress.
38	DRIQ/BL/D56/2011	Construction of 3 storied Building for Trauma care Centre, Laboratory, Male, Female ward etc. at District Hospital, Kollam, (Phase-I)	kollam	30/10/11	90/11(D)	Rcv'd on 5/3/12	1330.5	Yes	Design completed. Drawing for estimate purpose given on 28/3/12	Work in progress.

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
39	DRIQ/BL/D36 / 06 2012	Fire Station at Kadakkal	kollam	18/6/12	46/12(D)	Nil	1016	No	Waiting for Soil investigation report	SR not received
40	DRIQ/BL/D54 / 2009	Construction of post Metric Hostel at Adoor.	Pathanamthitta	22/09/09	Not Rcv'd	Rcv'd	-	No	waiting for AR appd. Drawing. Lr for closing	AR not received
41	DRIQ/BL/D53/ 2010	Construction of Mini Civil Station at Ranni Block -1(Revised)	Pathanamthitta	06/11/10	141/09(D) Rcv'd on 06/11/10	Rcv'd on 03/10/09	4484	Yes	Structural dwgs of substructure despatched (sheet 1 to 5 ). Detailing of superstructure completed & drafting in progress.	Partially Completed and work in progress.
42	DRIQ/BL/D71/ 2010	Construction of New Block at PH centre, Konni.	Pathanamthitta	07/07/10	Rcv'd	Rcv'd	-	Yes	upto II floor despatched. Remaining portion meant for future expansion	Partially Completed
43	DRIQ/BL/D54/ 2010	Ladies' Hostel for Govt. Polytechnic College Vechoochira	pathanamthitta	28/05/10	75/2010(D) Rcv'd on 28/05/10	Rcv'd on 28/05/10	1427	Yes	Soil report not authenticated. Drawing for estimate purpose given on 24/07/10. Detailing of floor beams completed. Drafting in progress.	Clarification regarding shifting the location not received.
44	DRIQ/BL/D55/ 2010	Men's Hostel for Govt. Polytechnic College Vechoochira	pathanamthitta	28/05/10	74/2010(D) Rcv'd on 28/05/10	Rcv'd on 28/05/10	1999	Yes	Complete drawings despatched ( 8 Sheets )	Work Completed
45	DRIQ/BL/D3 4/ 2010	Proposed O P Block - Taluk Head Quarters Hospital, Thiruvalla.	Pathanamthitta	17/02/10	25/10(D) Rcv'd on	Rcv'd	3453	Yes	Complete drqwings despatched on 4/5/12.	Work Completed
46	DRIQ/BL/D04/ 01/12	Annex to Mallapally Civil Station.	Pathanamthitta	01/06/2012	145/11-(D)	Rcv'd on 26/06/12	826		SR received on 26/6/12	
47	DRIQ/BL/D15/ 2011	Semi permanent covered stage and gallery at Sathram compound Aranmula	Pathanamthitta	30/03/11	31/11(D) dated 10.03.2011	Rcv'd on 17/5/11	-	Yes	Work started.	Work in progress.
48	DRIQ/BL/D3 6/ 2011	Pilgrim Centre at Ittiyappara-Ranni - Pathanamthitta	Pathanamthitta	02/08/2011	29/11(D)	Nil	22351.9		Tentative sizes for estimate purpose given. Design in progress	Work in progress.
49	DRIQ/BL/D11/ 2011	Proposed Auditorium for Govt. Polytechnic College, Nattakom.	Kottayam	05/03/11	19/11(D)	Not Received	1268	No	Waiting for Soil investigation report	SR not received
50	DRIQ/BL/D3/ 2008 NABARD	New Casualty block in Medical College, Kottayam.	Kottayam	21/01/08	148/09 Rcv'd on 10/09	Rcv'd on 04/12/08	12455	Yes	Foundation details despatched	Partially Completed and work in progress

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
51	DRIQ/BL/D5/1/10	Construction of Mini Civil Station at Ponkunnam.	Kottayam	24/05/10	Revised 4/12(D) Rcv'd on 2/03/12	-	5271	Yes	Substructure drawings despatched. FF draft checking is in progress.	Partially Completed and work in progress
52	DRIQ/BL/D57/2010	Govt. Hospital Mundakayam	Kottayam	06/01/2010	209/10(D)	Rcv'd on 18/3/11	1699	Yes	Structural Dwgs for foundation, Column, Plinth Beam etc despatched. Draft of FF, SF, TF & GR to be compared.	Partially Completed and work in progress
54	DRIQ/BL/D42/2009	Proposed Computer Science Block for RIT Pambady.	Kottayam	03/08/09	112/09(D) Rcv'd on 03/08/09	Revised Rcv'd on 15/12/10	3430	Yes	Correction in draft drawings being incorporated	Work in progress.
55	DRIQ/BL/D5/2011	Proposed Men's hostel for RIT Pambady.	Kottayam	22/01/11	215/09(D) Rcv'd on 09/12/10	Rcv'd on 29/9/11	2979	Yes	Clarification for SR called for	SR not received
56	DRIQ/BL/D16/2009	Construction of Mini Civil Station at Kaduthuruthy.	Kottayam	22/10/2009	154/09 Rcv'd on 22/10/09	Rcv'd on 16/12/09	3691	Yes	Details upto second floor despatched.	Partially Completed and work in progress
57	DRIQ/BL/D59/2010	Hostel for interns and residents - Govt. Dental college, Kottayam.	Kottayam	06/01/2010	86/10 Rcv'd on 28/05/10	Rcv'd on 25/06/10	2339	Yes	Drawing for estimate purpose given.	No urgency intimated.
58	DRIQ/BL/D63/2010	Lady's hostel for Govt. Polytechnic College, kottayam	Kottayam	06/01/2010	76/10(D)	Not Rcv'd	1582	No	Waiting for Soil investigation report	Soil report not received.
60	DRIQ/BL/D3/2010	Construction of court complex at Vaikom.	Kottayam	05/01/10	Rcv'd	Rcv'd	-	No	Clarification in SR not received. Reminder sent on 24/3/12	Work in progress.
61	DRIQ/BL/D69/2010	Construction of a building for Taluk hospital Kanjirapally.	Kottayam	15/12/10	162/10(D) Rcv'd on 27/11/2010	Rcv'd on 29/12/10	6307	No	waiting for AR Drawing.Lr for clarification in AR sent on 8/3/11	Clarification in AR not received
62	DRIQ/BL/D85/2010	Construction of a new building for HSS, Panamattom.	Kottayam	15/11/10	161/10(D) Rcv'd on 04/11/2010	Rcv'd on 04/11/10	2018	No	Clarification in AR drawing pending	Clarification in AR not received
63	DRIQ/BL/D18/2011	OP Block for Taluk Hospital Changanassery.	Kottayam	15/06/11	35/11(D)	Rcv'd	2552	Yes	Key plan appd. Modelling Completed	Work in progress.
64	DRIQ/BL/D21/2011	MCS at Kottayam(B&C Block)	Kottayam	16/05/11	Not Rcv'd	Not Rcv'd	-	No	waiting for AR drawing & soil report	AR & SR not received
65	DRIQ/BL/D32/2011 NABARD	MES-MCK- Construction of Building for pharmacy courses for Pharmacy Department	Kottayam	14/07/2011	59/11 (D)	Nil	6201	No	Waiting for Soil investigation report. Letter sent to CE(Bldgs) on 26-7-2011	SR not received
66	DRIQ/BL/D35/2011	MES-Mck- Campus Administration-Construction of Gallery Type Auditorium	Kottayam	01/08/2011	63/11(D)	Nil	1993	No	Waiting for Soil investigation report .	SR not received

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
67	DRIQ/BL/D48/2011	Mini Civil Station , Thalayolaparambu	Kottayam	22/9/2011	84/11-D	Rcv'd on 20/12/11	848	No	Key plan appd. Modelling is in progress.	Work in progress.
68	DRIQ/BL/D61/2011	Taluk Head Quarters Hospital(Casualty cum Administrative Block) -Vaikom	Kottayam	14/12/11	125/11 (D)	Rcv'd on 11/5/12	2748	No	Soil investigation report received on 11/5/12	SR not received
69	DRIQ/BL/D05/01/12	Annex Building in Ladies Hostel - Government Dental College - Kottayam	Kottayam	01/09/2012	143/11-(D)	Nil	1072.14	No	Waiting for Soil investigation report	SR not received
70	DRIQ/BL/D06/01/12	MCK- Campus - Residential Quarters, Flat type 100 rooms with Kitchen	Kottayam	01/09/2012	140/11-(D)	Nil	8388	No	Waiting for Soil investigation report	SR not received
71	DRIQ/BL/D11/02/12	MCK- Campus Athletic stadium indoor stadium and swimming pool	Kottayam	02/03/2012	07/12(D)	Nil	2988	No	Waiting for Soil investigation report	SR not received
72	DRIQ/BL/D14/02/12	RIT - Kottayam - Construction of lecture hall Complex	Kottayam	27/2/12	Nil	Rcv'd		No	Waiting for AR Dwgs	AR not received
73	DRIQ/BL/D17/03/12	Construction of Guest House at Medical College Hospital	Kottayam	26/3/12	124/11(D)	Nil	793	No	Waiting for Soil investigation report	SR not received
74	DRIQ/BL/D81/2010	Construction of court Complex at Haripad	Alapuzha	27/11/10	201/10(D) Rcv'd on 27/11/2010	Rcv'd on 30/11/10	2694	Yes	Complete drwings despatched. File to be closed.	Work Completed
75	DRIQ/BL/D73/2010	Construction of MCS annexe at Cherthala.	Alapuzha	19/07/10	127/10(D) Rcv'd on 19/07/2010	Rcv'd on 18/11/10	9869	Yes	Substructure drawings despatched.Design of super structure completed & put up for appl. Drafting to be done.	Partially Completed and work in progress
76	DRIQ/BL/D78/2010	Construction of IP and OP block in CHC Thuravoor.	Alapuzha	16/09/10	163/10(D) Rcv'd on 16/09/2010	Rcv'd on 14/12/10	2443	Yes	Foundation drawing despatched. Design & detailing completed. Drafting of super structure drawings in progress.	Partially Completed and work in progress
77	DRIQ/BL/D19/2008	Construction of court Complex at Kayamkulam.	Alapuzha	13/05/08	8611 Rcv'd on 03/10/11	Rcv'd	3974	Yes	Tentative design submitted & modifications suggested by JD has to be incorporated.	Work in progress.
78	DRIQ/BL/D62/2010	District Registrar and Sub Registrar Office - Alappuzha	Alapuzha	06/01/2010	33/04 Rcv'd on 31/05/10	Rcv'd on 31/05/10	1000	Yes	Complete dwg despatched	Work Completed
79	DRIQ/BL/D75/2010	Construction of Krishnapuram Meuseum	Alapuzha	29/10/10	182/10(D) Rcv'd on 26/10/10	Rcv'd on 26/10/10	1337	Yes	Complete dwg despatched	Work Completed

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
80	DRIQ/BL/D86/2010	Construction of New IP Ward at MCH unit Ambalapuzha.	Alapuzha	19/11/10	189/10(D) Rcv'd on 16/11/10	Not Rcv'd	2465	No	Waiting for Soil investigation report	SR not received
81	DRIQ/BL/D20/2011 NABARD	Nabard-Construction of Gallery Type Auditorium at TDMCH, Vandanam	Alapuzha	30/6/11	89/09(D)	Rcv'd on 10/6/09	2594	Yes	Tentative sizes for estimate purpose given in 2009 based on AR 89/09(D). Revised AR drawing received on 26/6/12	Work to be started
82	DRIQ/BL/D17/2011	Proposed Canteen & Medical Store at TDMCH, Vandanam.	Alapuzha	15/6/11	39/11(D)	Rcv'd on 22/3/12	564	Yes	.SR received on 27/3/12	Work to be started
83	DRIQ/BL/D29/2011	Construction of new building for LPS Thiruvizha	Alappuzha	13/6/12	Not Rcv'd	Rcv'd		Yes	Sub structure dwgs despatched on 13/6/12.	Partially Completed and work in progress
84	DRIQ/BL/D38/2011	Construction of new building for Aroor Police station in Chertala Taluk in Alapuzha district	Alappuzha	03/08/2011	47/11(D)	Nil	923	No	Waiting for Soil investigation report	SR not received
85	DRIQ/BL/D53/2011	Construction of new building for Govt College alappuzha in Ambalapuzha South Grama Panchayat	Alapuzha	22/10/11	95/11 (D)	Rcv'd on 15/2/12	4758.21	Yes	Tentative size for estimate purpose despatched	Work in progress
86	DRIQ/BL/D16/3/2012 NABARD	NABARD-Construction of Gallery type -Lecture Hall at TDMC Hospital, Vandanam	Alappuzha	19/3/12	Rcv'd on 17/5/12	Rcv'd		Yes	AR Drawing received on 17/5/12	Key plan in progress
87	DRIQ/BL/D01/01/2012	Construction of a Building for setting up of a Treatment cum Observation ward for Govt. Taluk Hospital - Chertala ( MO - LADS 2100-12)	Alappuzha	19/5/12	47/12(D)	Nil	573.07	No	Waiting for Soil investigation report	SR not received
88	DRIQ/BL/D41/06/2012	Court Complex Chenganoor	Alappuzha	26/6/12	62/12(D)	Rcv'd	2035	Yes	SR received on 26/6/12	Work in progress
89	DRIQ/BL/D01/01/2012	Technical High School Adimaly	Idukki	05/01/2012	127/11-(D)	Rcv'd on 4/1/11	2599.7	Yes	Final print of details of fdn, columns, plinth Beam, FF despatched.	Work in progress
90	DRIQ/BL/D03/01/2012	Mini Civil Station, Devikulam	Idukki	05/01/2012	24/12(D) Rcv'd on 23/02/2012	Rcv'd	5686.22	Yes	Substructure drawings despatched.	Partially Completed and work in progress

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
91	DRIQ/BL/D6/2009 NABARD	Construction of Technical High School at Varapetty.	Ernakulam	19/02/09	1/10(D), 2/10(D), 3/10(D)	Rcv'd on 18/2/09	4480, 679, 376	Yes	Final drawings of school building despatched. Drafting of workshop building & design of truss to be done.	Partially Completed and work in progress
92	DRIQ/BL/D67/2010	PWD Complex at Neriamangalam (Rest House)	Ernakulam	17/06/10	93/10(D) Rcv'd on 10/06/2010	Rcv'd on 17/06/10	2873	Yes	Drawings up to ground floor despatched	Partially Completed and work in progress
93	DRIQ/BL/D4/09	Construction of Court Complex at Perumbavoor.	Ernakulam	11/02/09	Not Rcv'd	Rcv'd on 02/02/09	-	No	Waiting for Architectural drawing	AR not received
94	DRIQ/BL/D83/2009	Construction of Court complex at Moovattupuzha	Ernakulam	24/11/09	JD/16/2008 Rcv'd on 24/11/09	Rcv'd on 23/12/09	7732	Yes	Drawings up to third floor despatched. (1/ to 14) work kept pending due to future expansion of work	Partially Completed
95	DRIQ/BL/D47/2010	Construction of new Block for Women & Children - Taluk Hospital, Moovatupuzha	Ernakulam	07/05/2010	70/10(D) Rcv'd on 07/05/2010	Rcv'd on 26/05/10	6052	Yes	All drawings upto SF despatched.Final drawings 11 sheet despatched. Third, Forth and Roof for future expansion only.	Partially Completed
96	DRIQ/BL/D8/2011	MCS at Aluva Block II	Ernakulam	04/02/11	212/10(D)	Rcv'd	2367	Yes	Foundation drawing despatched on 14-12-2011. Final print of super structure dwgs to be taken.	Partially Completed and work in progress
97	DRIQ/BL/D27/2007	Court Complex Ernakulam.	Ernakulam	17/03/09	28/08	Rcv'd on 10/09/07	9100	Yes	Design completed, drawings up to roof despatched. Machine Room & Tower roof approval Sump tank to be designed	Partially Completed and work in progress
98	DRIQ/BL/D88/2010	PWD Rest home at Angamaly.	Ernakulam	01/12/10	203/10(D)	Not Rcv'd	2172	No	Waiting for Soil investigation report	Soil report not received.
99	DRIQ/BL/D13/2011	Ayurveda hospital at North Paravoor	Ernakulam	01/02/11	217/10(D)	Rcv'd on 12/06/12	-	Yes	SR received on 12/6/12	Work to be started
100	DRIQ/BL/D27/2011	Court Complex Kothamangalam	Ernakulam	40737	49/11 (D)	Not Rcv'd	2632	No	Waiting for Soil investigation report Reminder letter sent on 23/08/2011.	SR not received
101	DRIQ/BL/D41/2011	Construction of PWD Complex Neriamangalam, Ernakulam - Training Centre	Ernakulam	20/8/2011	76/11(D)	Rcv'd on 16/9/11 & Rev on 20/12/11	4768	Yes	Sub structure & GF drawings despatched.Draft dwg of FF in appd.	Partially Completed and work in progress
102	DRIQ/BL/D07/01/12	Rest House - Kalamassery Pathadipalam	Ernakulam	01/09/2012	01/12 (D)	Rcv'd on 18/4/12	948	Yes	SR received on 18/4/12	Work to be started

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
103	DRIQ/BL/D19/03/12	Office Complex , Pathadipalam, Kalamassery	Ernakulam	31/3/12	40/12(D) Rcv'd on 8/5/12	Rcv'd on 18/4/12		Yes	Drwgs for estimate purpose despatched.	work started
104	DRIQ/BL/D22/04/12	Mega Complex under Taxes Dept. at Kacherippady	Ernakulam	20/4/12					letter sent	Work Completed
105	DRIQ/BL/D42/06/12	Construction of 50 Beded Ward at CHC Pallarimangalam	Ernakulam	29/6/12	only sketch	Rcv'd		No	Without covering letter and not authenticated	Returned
106	DRIQ/BL/D43/07/12	Advocate General's Office - Ernakulam	Ernakulam	07/03/2012	52-11(D)	Not Rcv'd		No	Waiting for Soil investigation report	Soil report not received.
107	DRIQ/BL/D6/2011	Construction of court complex near to Civil station at Ayyanthole, Thrissur,.	Thrissur	29/01/11	only sketch	Not Rcv'd	-	No	Waiting for A.R. drawing	AR not received
108	DRIQ/BL/D1/2010	Construction of District Registrar Office, Thrissur.	Thrissur	05/01/10	192/09 Rcv'd on 01/01/09	Rcv'd on 20/04/10	1936	Yes	Foundation up to SF despatched. Roof draft drawings appd.	Partially Completed and work in progress
109	DRIQ/BL/D39/2009	Proposed Administrative Block at P. M. Government College, Chalakkudy.	Thrissur	18/07/09	78/09(D)	Not Rcv'd	1009	No	Waiting for Soil investigation report	SR not received
110	DRIQ/BL/D87/2010	New building for Taluk Head Quarters Kodungalloor.	Thrissur	22/11/10	198/10(D) Rcv'd on 19/11/10	Rcv'd on 13/7/11	4995	Yes	AR dwgs revised & Revised tentative sizes for estimate purpose despatched on 11/4/12	work started
111	DRIQ/BL/D30/2011	I T I Desamangalm	Thrissur	13/7/2011	57/11 (D)	Rcv'd	2423	Yes	Complete dwg despatched	Work Completed and drawings despatched on 6-6-12.
112	DRIQ/BL/D49/2011	Pre Metric Hostel at Chuvannamannu	Thrissur	29/9/2011	83- D /11	Trial pit Rcv'd on 26/04/12	2131	Yes	The design has been completed based on trial pit details. Drafting of substructure dwg. is in progress.	Work in progress.
113	DRIQ/BL/D55/2011	Construction of Additional block - PWD Rest House -Chalakkudy	Thrissur	22/10/11	120/11-(D) Rcv'd on 9/1/12	Rcv'd on 21/01/12	1540	Yes	Dwg of sub structure despatched. Draft dwg for super structure approved.	Work in progress.
114	DRIQ/BL/D07/01/12	New Building for Women and Children ward, taluk Head Quarters Hospital - Chalakkudy - Thrissur	Thrissur	9/1/2012	111/11-(D)	Trial pit details Rcv'd on 31/3/12	2045	Yes	Complete dwg despatched on 20-6-2012.	Work Completed
115	DRIQ/BL/D13/02/12	High Security - Prison Jail Block	Thrissur	23/2/12	17/12(D)	Rcv'd on 26/4/12		Yes	Analysis Completed & Design is in progress.	Work in progress.

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
116	DRIQ/BL/D29/06/12	H &FWD-NABARD RIDF XVII - Construction of Academic block in Medical College campus Thrissur	Thrissur	1/6/12	Rcv'd on 12/6/12 53/12(D)	Rcv'd	24890	Yes	AR received only on 12/6/12	Work in progress.
117	DRIQ/BL/D38/06/12	High Security - Prison Jail Administrative Block	Thrissur	26/6/12	18/12(D)	Not Rcv'd	1131	Yes	AR received only on 27/6/12	Work to be started
118	DRIQ/BL/D39/06/12	High Security - Prison Jail Kitchen, Library & Workshop Block	Thrissur	26/6/12	19/12(D)	Not Rcv'd	1871	Yes	AR received only on 27/6/12	Work to be started
119	DRIQ/BL/D40/06/12	High Security - Prison Jail Proposed Watch Tower Block	Thrissur	26/6/12	20/12(D)	Not Rcv'd	216	Yes	AR received only on 27/6/12	Work to be started
120	DRIQ/BL/D31/06/12	Construction of Sanik Centre , Malappuram	Malappuram						Only Govt letter .	
121	DRIQ/BL/D82/2009	Construction of Building for Rest House (Additional Block ) at Nenmara	Palakkad	24/11/09	Not Rcv'd	Rcv'd	-	No	AR drawings not received.Letter sent.	AR not received
122	DRIQ/BL/D5/2010	Court complex, Ottappalam	Palakkad	05/01/10	Not Rcv'd	Rcv'd on 10/02/10	5580	No	2 <sup>nd</sup> reminder sent to CE(Buildings) on 15/03/11 for revised approved AR drawing.	AR not received
123	DRIQ/BL/D70/2010	Construction of Govt. VHSS at Nenmara, Chittur	Palakkad	20/07/10	97/10(D) Rcv'd on 28/06/2010	Rcv'd on 20/07/10	1763	Yes	Design completed, structural drawing except roof truss despatched.	Partially Completed and work in progress
124	DRIQ/BL/D69/2010	Construction of a building for Govt. Ayurveda Hospital at Tarur, Palakkad.	Palakkad	23/09/10	96/10(D) Rcv'd on 23/09/2010	Rcv'd on 23/09/10	1509	Yes	EE informed that the work is not urgent	Work to be started
125	DRIQ/BL/D9/2010	Construction of Judicial Officer's Flat at Ottappalam	Palakkad	19/01/10	Sketch	Rcv'd	-	No	Site changed . File closed temporarily	SR not received
126	DRIQ/BL/D14/2011	District Planning Committee, Palakkad	Palakkad	08/03/11	26/11(D)	Not Rcv'd	2387	No	Waiting for Soil investigation report	SR not received
127	DRIQ/BL/D26/2011	Construction of new building to Peruvemba hospital in Malampuzha	Palakkad	13/7//2011	56/11 (D)	Not Rcv'd	743	No	Waiting for Soil investigation report	SR not received
128	DRIQ/BL/D31/2011	Arts and Science College Kozhinjampara -Ladies Hostel	Palakkad	13/7//2011	51/11 (D)	Rcv'd	2112	Yes	Sub structure draft put up for appl.	Work in progress
129	DRIQ/BL/D37/2011	NABARD - RIDF Scheme- Construction of building for Govt College , Chittur,	Palakkad	08/01/2011	149/11(D) Rcv'd on 22/12/2011	Rcv'd	2214	Yes	Draft of structural dwgs for foundationn put up for appl	Work in progress

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
130	DRIQ/BL/D62/ 2011	Mini Civil Station -Agali, Attapadi	Palakkad	20/12/11	14/12(D)	Rcv'd on 18/2/12	2100	yes	Tentative structural dwgs for estimate purpose despatched on 5/6/12	Work in progress
131	DRIQ/BL/D28/ 2011	Arts and Science College Kozhinjampara -Academic Block (Revised)	Palakkad		Not Rcv'd	Rcvd		yes	Cellar floor is added in the right block of the building	The letter from CE buildings is not received.
132	DRIQ/BL/D2/ 2008	Proposed Auditorium for Medical college, Kozhikode.	Kozhikode	20/01/08	1/08(D) Rcv'd on 20/01/2008	Rcv'd on 30/11/10	3243	Yes	Work started.	Work in progress
133	DRIQ/BL/D44/ 2010	Construction of a building for THS Naduvil.	Kozhikode	12/04/10	Not Rcv'd	Not Rcv'd	-	No	Waiting for AR drawings & SR	AR & SR not received
134	DRIQ/BL/D58/ 2010	Girl's hostel, Kozhikode	Kozhikode	01/06/10	85/10	Not Rcv'd	1498	No	Waiting for Soil investigation report	SR not received
135	DRIQ/BL/D60/ 2010	Govt. Engineering College, Kozhikode - Civil Engg. Block	Kozhikode	01/06/10	89/10	Not Rcv'd	2802	No	Waiting for Soil investigation report	SR not received
136	DRIQ/BL/D61/ 2010	Golden Jubilee Academic block building for Govt. school of nursing, Kozhikode.	Kozhikode	01/06/10	84/10(D)	Not Rcv'd	2147	No	Waiting for Soil investigation report	SR not received
137	DRIQ/BL/D16/ 2011	Construction of mini Civil Station, Mukkam, Kozhikode	Kozhikode	8/03/11	187/10(D)	Rcv'd on 1/6/12	1764	Yes	Soil investigation report received on 1/6/12	work to be started
138	DRIQ/BL/D59/ 2011	Additional Block, Taluk Hospital, Koyilandy	Kozhikode	8/11/11	80/11(D)	Rcv'd on 20/12/11	4718	No	Clarification SR received on 19/3/12	Work in progress
139	DRIQ/BL/D09/ 01/12	Production lab for Mechanical Engineering Department at College of Engineering, Kozhikode	Kozhikode	17/1/12	02/12 (D)	Rcv'd on 11/6/12	1234	No	SR received on 11/6/12	work to be started
140	DRIQ/BL/D12/ 02/12	PWD Rest House Kozhikode	Kozhikode	23/2/12	148/11(D)	Not Rcv'd	1533	No	Waiting for Soil investigation report	SR not received
141	DRIQ/BL/D26/ 05/12	I T I . Kozhikode	Kozhikode	16/5/12	42/12(D)	Rcv'd on 11/6/12	2043	Yes	Key Plan under preparation	Work in progress
142	DRIQ/BL/D32/ 06/12	Extension of Applied Electronics and Chemical block of Govt. Engineering College, Kozhikode	Kozhikode	06/11/2012	Nil	Nil		No	Received only letter from EE, Kozhikode	
143	DRIQ/BL/D44/ 07/2012	Denthal College Kozhikode - ADDL Block	Kozhikode	04/07/2012	Ar. 64/12-D 4/7/12	Not received	5232			

Sl. No.	File No.	Name of work	Dist.	Date of Receipt	AR. Drg.No. & date of receipt	SR. Rcv'd or not	Floor area	Whether work is ready to be taken up	Present stage of work	Remarks
144	DRIQ/BL/D17/2010	Construction of Rajeev Gandhi Memorial Ashram School and Hostel Building at Noolpuzha.	Wayanad	25/01/10	30/10(D)	Not Rcv'd	303	No	Waiting for Soil investigation report	SR not received
145	<b>DRIQ/BL/D18/2009</b>	<b>Building for Govt. Polytechnic, Meppady.</b>	<b>Wayanad</b>	<b>04/05/09</b>	<b>50/09</b>	<b>Rcv'd</b>	<b>6506</b>	<b>Yes</b>	<b>Foundation drawings despatched. Draft drawings of super structure approved.</b>	<b>Partially Completed and work in progress</b>
146	DRIQ/BL/D60/2011	Rest House Meppady (New Block-class II)	Wayanad	9/12/11	Not Rcv'd	Not Rcv'd		No	Only the copy of letter from EE to CE Buildings received.	AR & SR not received
147	DRIQ/BL/D26/05/2012	Girl's hostel for KMM Govt. ITI. Kalpetta	Wayanad	4/5/12	Not Rcv'd	Not Rcv'd		No	Only the letter from AEE to CE DRIQ received.	AR & SR not received
148	DRIQ/BL/D33/06/2012	Court Complex at Kalpetta	Wayanad	11/6/12	Not Rcv'd	Not Rcv'd		No	Only the letter from EE received.	AR & SR not received
149	DRIQ/BL/D24/2008	Construction of proposed Mini Civil Station at Payyannur.	Kannur	04/06/08	67/99	Not Received	3382	No	Waiting for Soil investigation report	SR not received
150	DRIQ/BL/D24/2008	Sports Hostel (Girls) for Govt. Higher Secondary School.	Kannur	9/4/12	32/12(D)	Not Received	1968	No	Waiting for Soil investigation report	SR not received
151	DRIQ/BL/D24/05/2012	Judicial First class Magistrate Court - Koothuparamba	Kannur	4/5/12	37/12(D)	Not Received	2486	No	Waiting for Soil investigation report	SR not received
152	DRIQ/BL/D23/2011	Construction of Ramp for New 200 bedded hospital Building at Kasargod	Kasargod	04/06/08	Appd AR dwg not received	Not Received	-	No	Waiting for Soil investigation report& AR dwg.	AR & SR not received
153	DRIQ/BL/D02/01/2012	Mini Civil Station, Kasargod.	Kaasargod	01/05/2012	Rcv'd	Not Received		No	AR Dwg from private consultancy	SR not received
154	<b>DRIQ/BL/D 21/ 05/2012</b>	<b>Govt. ITI. Kannivayal</b>	<b>Kaasargod</b>	<b>18/4/12</b>	<b>Not Received</b>	<b>Rcv'd</b>		<b>No</b>	<b>AR drawings approved by Chief Architect not received.</b>	<b>AR not received</b>