

LIST OF WORKS AS ON 5/11/2013 - Buildings Design, DRIQ Board, PWD

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
<u>COMPLETED WORKS</u>										
1	DRIQ/BL/D 44/ 2011	NABARD -State Planning Board, Pattom, Tvpm, Construction of canteen building	TVPM	25-8-2011	107/11-(D) 31/10/2011	Rcv'd	Yes	Complete dwg despatched (20-4-2013)	Work Completed	
2	DRIQ/BL/D 12/ 02/2013	TDMC Alappuzha -Construction of water tank of 5 lakh litre capacity (reopened)	Alappuzha	19/2/13		Rcv'd	Yes	Complete dwg despatched	Work Completed	
3	DRIQ/BL/D 40/ 06/12	High Security - Prison Jail Proposed Watch Tower Block	Thrissur	26-06-2012	20/12(D)	Rcv'd	Yes	Complete dwg despatched (10/5/2013)	Work Completed	
4	DRIQ/BL/D 17/ 2011	Proposed Canteen & Medical Store at TDMCH, Vandanam.	Alapuzha	6/15/2011	39/11(D)	Rcv'd	Yes	Complete dwg despatched (10/5/2013)	Work Completed	
5	DRIQ/BL/D 67/ 2010	PWD Complex at Neriamangalam (Rest House)	Ernakulam	17-06-2010	93/10(D) 10/06/10	Rcv'd	Yes	Complete dwg despatched (25/5/2013)	Work Completed	
6	DRIQ/BL/D 38/ 06/12	High Security - Prison Jail Administrative Block	Thrissur	6/26/2012	18/12(D)	Rcv'd	Yes	Complete dwg despatched (29/6/2013)	Work Completed	
7	DRIQ/BL/D 41/ 2011	Construction of PWD Complex Neriamangalam, Ernakulam - Training Centre	Ernakulam	8/20/2011	76/11(D)	Rcv'd	Yes	Complete dwg despatched (15/7/2013)	Work Completed	
8	DRIQ/BL/D 35/ 06/2012	Taluk Office Complex Neyyattinkara	TVPM	18-6-2012	54/12	Rcv'd	Yes	Complete dwg despatched (18/7/2013)	Work Completed	
9	DRIQ/BL/ D11/ 02/2013	Construction of Class room cum Auditorium for Govt. Higher Secondary School - Kazhakuttom	TVPM	2/6/2013	13/13(D)	Rcv'd	Yes	Complete dwg despatched (20/9/2013)	Work Completed	
10	DRIQ/BL/ D53/ 2010	Construction of Mini Civil Station at Ranni Block -1(Revised)	Pathanamthitta	06-11-2010	141/09(D)	Rcv'd	Yes	Complete dwg despatched (20/9/2013)	Work Completed	
11	DRIQ/BL/D 41/ 06/2012	Court Complex Chenganoor	Alappuzha	6/26/2012	62/12(D)	Rcv'd	Yes	Complete dwg despatched (23/9/2013)	Work Completed	
12	DRIQ/BL/D 49/ 2011	Pre Metric Hostel at Chuvannamannu	Thrissur	29-09-2011	83- D /11	Rcv'd	Yes	Complete dwg despatched (23/9/2013)	Work Completed	
13	DRIQ/BL/D 31/ 2011	Arts and Science College Kozhinjampara -Ladies Hostel	Palakkad	7/13/2011	51/11 (D) 06/07/11	Rcv'd	yes	Complete dwg despatched (23/9/2013)	Work completed	

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
14	DRIQ/BL/D 56/ 2011	Construction of 3 storied Building for Trauma care Centre, Laboratory, Male, Female ward etc. at District Hospital, Kollam, (Phase-I)	kollam	30-10-2011	90/11(D)	Rcv'd	Yes	Complete dwg despatched (15/10/2013)	Work completed	
15	DRIQ/BL/D 19/ 03/12	Office Complex , Pathadipalam, Kalamassery	Ernakulam	3/31/2012	40/12(D) 08/05/12	Rcv'd	Yes	Complete dwg despatched (23/10/2013)	Work completed	
16	DRIQ/BL/D 34/ 06/2012	Industrial Training Department, I T I Malayinkeezhu	TVPM	12/6/2012	50/12(D)	Rcv'd	Yes	Complete dwg despatched (30/10/2013)	Work completed	
	ON GOING WORKS									
1	DRIQ/BL/D 30/ 2009	Construction of a building for Hindi Language Training Institute at PMG, TVPM.	TVPM	22-06-2009	87/09(D) 22/06/09	Rcv'd	Yes	Priority not given	Work not started	to be decided later
2	DRIQ/BL/D 65/ 2009	Construction of Civil Station at Kudappanakkunnu, TVPM - Block C(phase III)	TVPM	30-10-2009	Rcv'd	Rcv'd	Yes	Drawing for estimate purpose given. Priority not given	Partially Completed and work in progress	No AS. Not needed now
3	DRIQ/BL/D 21/ 2010	State Election Commission - Construction of Office Building.	TVPM	05-02-2010	11/10(D) 05/02/10	Rcv'd	Yes	Final drawings of substructure despatched. Drafting of superstructure in progress.	Partially Completed and work in progress	Not required
4	DRIQ/BL/D 24/ 2010	Construction of Directorate for Homeo Medical college, Iranimuttom, TVPM	TVPM	2/6/2010	Rcv'd	Rcv'd	Yes	Drawing for estimate purpose given on 07/07/10. Priority not given	No further intimation received	No needed now
5	DRIQ/BL/D 53/ 2010	Construction of Model Govt. Hospital Peroorkada.	TVPM	24-05-2010	83/10(D) 24/05/10	Rcv'd	Yes	All drawings despatched except for future expansion.	Partially Completed.	Future No need to execute
6	DRIQ/BL/D 77/ 2010	Construction of a building for Industrial and Production Engineering, CET	TVPM	26-08-2010	109/10(D) 26/08/10	Rcv'd	Yes	Analysis Completed. Drawing for estimate purpose given. Checking of E-Tab modelling is in progress.	work in progress	Design needed
7	DRIQ/BL/D 80/ 2010	Govt. Engg. College Bartonhill, TVPM - Construction of Work shop and Lab.	TVPM	23-9-2010	164/10(D) 23/09/10	Rcv'd	Yes	Foundation drawings given for drafting	work in progress	Design needed
8	DRIQ/BL/D 12/ 2011	Administrative Block at Govt. College, Kariyavattom.	TVPM	08-03-2011	214/10(D) 17/12/10	Not Rcv'd	No	Waiting for Soil investigation report Ltr sent to CE. Correction in AR drawing discussed with AR wing.	Authenticated SR not received	Not required
9	DRIQ/BL/D 19/ 2011	Construction of Pharmacy college at Homeopathic College, TVPM	TVPM	20-06-2011	34/11 (D) 20/06/11	Not Rcv'd	No	Waiting for Soil investigation report	Should be temporarily closed	Not required

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
10	DRIQ/BL/D 39/ 2011	Construction of additional block to the Court Building at Attingal	TVPM	8/9/2011	Not Rcv'd	Not Rcv'd	No	Waiting for AR Drawing	Authenticated SR not received	Not required
11	DRIQ/BL/D 40/ 2011	Directorate of Museums and Zoos, Construction of zoo store cum office Complex	TVPM	20-8-2011	74/11(D)	Not Rcv'd	No	Waiting for Soil investigation report .	Authenticated SR not received	Not required
12	DRIQ/BL/D 45/ 2011	Ladies Hostel for Government Homeopathic Medical College, Iranimuttam, Thiruvananthapuram	TVPM	29-8-2011	71/11(D)	Not Rcv'd	No	Waiting for Soil investigation report Letter sent on 24/9/2011, 5/5/2012 & 14/2/2013	Authenticated SR not received	Not required
13	DRIQ/BL/D 54/ 2011	Construction of building to closed ward for closed ward for female ward in Mental Health Centre Tvpm	TVPM	22-9-2011	47/07(D)	Rcv'd	Yes	Key plan appd.	clarification needed regarding bore hole location.	Not required
14	DRIQ/BL/D 52/ 2011	Construction of a stage in the lawn and Barack - Raj Bhavan	TVPM	22-10-2011	82/11-(D)	Rcv'd	Yes	Tentative design despatched	Partially Completed and work in progress	Not required
15	DRIQ/BL/D 58/ 2011	Accomodation Block for ladies & Boys and administrative Block at NCC camp at Akkulam	TVPM	8/11/2011	102/11(D)	Rcv'd	Yes	Tentative dwg submitted	Partially Completed and work in progress	After 6 months
16	DRIQ/BL/D 63/ 2011	Construction of two conference Hall in the Northern and Southern side of 7th floor of Secretariate Annexe	TVPM	1/12/2011	123/11(D)	Not Rcv'd	No	Waiting for CE Bldgs letter.EE's letter received on 31/3/12. Reply sent to CE Bldgs on 3/4/12	Reply & SR not received	Not required
17	DRIQ/BL/D 15/ 03/2012	Construction of an Animal Husbandry Complex in Kudappanakunnu	TVPM	22-3-2012	27/12(D) 22/02/12 & 130/12(D) 21/11/12	Rcv'd	Yes	Building is 2 storyed. So design not started	Work not started	to be decided later
18	DRIQ/BL/D 18/ 03/2012	Extension Building to the Department of Architecture, College of Engineering	TVPM	28-3-2012	124/11(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
19	DRIQ/BL/D 23/ 05/2012	Ladies Hostel for College of Pharmaceutical science at Medical College	TVPM	4/5/2012	Not Rcv'd	Rcv'd	No	letter requesting for AR dwg sent	AR not received	Not required
20	DRIQ/BL/D 25/ 05/2012	Residential building for the Vice - Chairman - State Planning Board	TVPM	4/5/2011	141/11(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	design need
21	DRIQ/BL/D 30/ 06/2012	Construction of a Multi storied building attached to Dental College Thiruvananthapuram	TVPM	5/8/2011	69/12(D) 11/9/12	Rcv'd	Yes	Tentative design despatched on 17-11-12	Partially Completed and work in progress	design need
22	DRIQ/BL/D 50/ 09/2012	Construction of Office Complex - Madavoor	TVPM	9/7/2012	100/12(D)	Rcv'd	Yes	Il draft of structure dwgs put up for appl(1/3 to 3/3).	Partially Completed and work in progress.	Balance design needed

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
23	DRIQ/BL/D 37/ 06/2012	Construction of Mini Civil Station-Varkala	TVPM	9/7/2012	104/12(D)	Rcv'd	Yes	Design of foundation is in progress	Partially Completed and work in progress.	design need
24	DRIQ/BL/D 37/ 06/2012	Construction of Office Complex - Pallickal	TVPM	7/9/2012	96/12(D)	Rcv'd	Yes	TENTATIVE DRAWINGS DESPATCHED. Drafting of sub structure in progress	Partially Completed and work in progress.	design need
25	DRIQ/BL/D 56/ 10/2012	Legal Metrology Department - Construction of Head Quarters Buiding and Laboratory Complex at pattom	TVPM	10/16/2012	105/12(D) 22/10/12	Rcv'd	Yes	Tentative drawing for 7 floors despatched on 17/12/12 Draft for foundation to be compared.	Partially Completed and work in progress.	design need
26	DRIQ/BL/D 67/ 12/2012	Construction of Taluk Hospital, Nedumangad	TVPM	12/15/2012	135/12(D)	Rcv'd	Yes	Soil report received on 28/01/2013. Tentative design is prepared.	Work in progress.	design need
27	DRIQ/BL/D 10/ 02/2013	Construction of Children"s Theatre in Kerala State Jawahar Bala Bhavan,Tvpm	TVPM	2/6/2013	14/13(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	design need
28	DRIQ/BL/D 15/ 02/2013	Three storied Building for Govt. High School, Kazhivoor , Kanjiramkulam, Tvpm	TVPM	2/22/2013	Rcv'd	Not Rcv'd	No	Sub structure dwg under preperation	Authenticated SR not received	Not required
29	DRIQ/BL/D 19/ 03/2013	Government U.P. School - Vilavoorkal,Tvpm	TVPM	3/5/2013	Rcv'd	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
30	DRIQ/BL/D 20/ 03/2013	Government U.P. School - Villappilsala,Tvpm	TVPM	3/5/2013	Rcv'd	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
31	DRIQ/BL/D 21/ 03/2013	Government Hospital , Peroorkada,Tvpm	TVPM	3/5/2013	Rcv'd	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
32	DRIQ/BL/D 24/ 03/2013	Construction of Administrativeblock for ITI Women,Kazhakuttom	TVPM	3/8/2013	Rcv'd	Rcv'd	Yes	Tentative dwg despatched	Work started	design need
33	DRIQ/BL/D 25/ 03/2013	Construction of building for Auditorium cum class room for Govt. HSS ,Sreekariyam	TVPM	3/8/2013	Not Rcv'd	Rcv'd	No	Drafting of sub structure in progress	Work in progress	design need
34	DRIQ/BL/D 29/ 04/2013	DME Staff Flat type Quarters in Medical College	TVPM	9/4/2013	43/13(D)	Not Rcv'd	No	Waiting for Soil investigation report	SR not received	emergency
35	DRIQ/BL/D 29/ 04/2013	Construction of New Guest House at Ponmudi	TVPM	15/4/13	Not Rcv'd	Rcv'd	No	waiting for AR Drawing.	AR not received	No need
36	DRIQ/BL/D 33/ 04/2013	Construction of Building for Govt L.P.S Poovar	TVPM	27/4/13	55/13(D)	Rcv'd on 21/5/2013	Yes			Not required

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
37	DRIQ/BL/D 37/ 04/2013	Construction of building for Excise range Office Aryanad	TVPM	31/5/2013	Not Rcv'd	Rcv'd		Waiting for AR drawing	AR not received	No need
38	DRIQ/BL/ D45/ 07/2013	Construction of a modern flat complex for MLAs near existing hoster building	TVPM	1/7/2013	95/2013(D)	Rcv'd	No	tentative dwg for estimate purpose is given.Awaiting for revised Ar dwg.	work started	
39	DRIQ/BL/ D49/ 08/2013	Multistoried building for GHSS for Girls - Cotton Hill -TVPM	TVPM	13/8/2013	88/12(D)	Nil	No	Clarification on Soil investigation report called for.	work started	
40	DRIQ/BL/ D50/ 08/2013	Directorate of Musuems and Zoos - Modification of Existing Crocodile complex	TVPM	14-8-2013				Correspondence passed to CE Buildgs		
41	DRIQ/BL/ D54/ 08/2013	Construction of Office Building and other Construction workers Board	TVPM	30-10-2013	41/08(D)	Rcv'd				
42	DRIQ/BL/D 74/ 2009	Construction of New Building for Rest House Complex at Punalur.	Kollam	16-11-2009	144/09(D) 27/10/09	Rcv'd	Yes	Tentative sizes for estimate purpose given on 05/02/2010.	Partially Completed and work in progress.	Design needed
43	DRIQ/BL/D 2/ 2010	Construction of new building for Govt. VHSS, Thattamala, Kollam	Kollam	5/1/2010	Not Rcv'd	Rcv'd	No	waiting for AR Drawing.Letter sent for AR dwg	AR not received	Not required
44	DRIQ/BL/ D3/2011	Construction PWD Complex at rest house compound Karunagappally.	Kollam	14-01-2011	Rcv'd	Rcv'd	Yes	Drawings upto1st floor despatched. 2nd & roof drafting completed	Partially Completed and work in progress	Design needed
45	DRIQ/BL/ D22/ 2011	Constrection of a building for Govt. ITI Elamad, Kollam.	kollam	08-06-2011	48/11(D)	Rcv'd	Yes	Sub structural drawings despatched.Super structure drawing put up for appl	Partially Completed and work in progress	Design needed after1 month
46	DRIQ/BL/ D33/2011	Construction of Educational Complex at Punalur	Kollam	7/18/2011	53/11(D)	Rcv'd	Yes	.Drawing for estimate purpose given on 31/1/12	Partially Completed and work in progress	Design needed
48	DRIQ/BL/ D36 /06 2012	Fire Station at Kadakkal	kollam	18-06-2012	46/12(D)	Rcv'd	Yes	Sub structure drawings despatched	Partially Completed and work in progress	Design needed
49	DRIQ/BL/ D54 / 2009	Construction of post Metric Hostel at Adoor.	Pathanamthitta	22-9-2009	Not Rcv'd	Rcv'd	No	Waiting for AR appd. Drawing.	AR not received	Not required
50	DRIQ/BL/ D54/ 2010	Ladies' Hostel for Govt. Polytechnic College Vechoochira	Pathanamthitta	22-05-2010	75/2010(D) 22/05/10	Rcv'd	Yes	Soil report not authenticated. Drawing for estimate purpose given on 24/07/10.	Clarification regarding shifting the location not received.	Design needed after1 month
51	DRIQ/BL/D 71/ 2010	Construction of New Block at PH centre, Konni.	Pathanamthitta	07-07-2010	Rcv'd	Rcv'd	Yes	Upto II floor despatched. Remaining portion meant for future expansion	Partially Completed	Design needed after6 month
52	DRIQ/BL/ D15/ 2011	Semi permanent covered stage and gallery at Sathram compound Aranmula	Pathanamthitta	30-03-2011	31/11(D) 10/03/11	Rcv'd			Work not started due to other urgent works.	Design required

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
53	DRIQ/BL/D36/ 2011	Pilgrim Centre at Ittiyappara-Ranni - Pathanamthitta	Pathanamthitta	8/2/2011	29/11(D)	Rcv'd	Yes	Tentative sizes for estimate purpose given.	Partially Completed and work in progress.	Design needed after 6 month
54	DRIQ/BL/D04/01/12	Annex to Mallapally Civil Station.	Pathanamthitta	6/1/2012	145/11-(D)	Rcv'd	Yes	SR received on 26/6/12	Work started	Not required
55	DRIQ/BL/D54/10/20 12	Duck farm at Manjadi. strengthening of Niranam Duck farm of Revival of Duck Rearing	Pathanamthitta	08-10-2012	82/12(D)	Nil	No	SR not received	Authenticated SR not received	Not required
56	DRIQ/BL/D 3/ 2008 NABARD	New Casualty block in Medical College, Kottayam.	Kottayam	21-01-2008	148/09 10/09	Rcv'd	Yes	Foundation details despatched, superstructure drawings of Block - A put up for appl.Drat dwg of Block -B under verification	Partially Completed and work in progress	Required only after 2 months
57	DRIQ/BL/D 3/ 2010	Construction of court complex at Vaikom.	Kottayam	05-01-2010	Rcv'd	Rcv'd	Yes	Clarification in SR not received. Reminder sent on 28/5/2013	Partially Completed and work in progress	No AS. Required only after 6 months
58	DRIQ/BL/D 57/ 2010	Govt. Hospital Mundakayam	Kottayam	1/6/2010	209/10(D)	Rcv'd	Yes	All drawings despatched except for future expansion. Draft drawing put up for appl.	Partially Completed	completed
59	DRIQ/BL/D 59/ 2010	Hostel for interns and residents - Govt. Dental college, Kottayam.	Kottayam	1/6/2010	86/10 28/05/10	Rcv'd	Yes	Structural drawings despatched except roof.Roof dwgs draft completed	Partially Completed and work in progress	completed
60	DRIQ/BL/D 63/ 2010	Ladies hostel for Govt. Polytechnic College, kottayam	Kottayam	6/1/2010	76/10(D) 03/05/2010	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
61	DRIQ/BL/D 51/ 10	Construction of Mini Civil Station at Ponkunnam.	Kottayam	24-05-2010	4/12(D) 02/03/12	Rcv'd	Yes	Substructure , FF, Mezzanine floor, SF drawings despatched. Roof dwgs draft completed	Partially Completed and work in progress	completed
62	DRIQ/BL/D 85/ 2010	Construction of a new building for HSS, Panamattom.	Kottayam	15-11-2010	161/10(D) 04/11/10	Rcv'd	Yes	Clarification in AR drawing pending	Clarification in AR not received	Not required
63	DRIQ/BL/D 69/ 2010	Construction of a building for Taluk hospital Kanjirapally.	Kottayam	15-12-2010	162/10(D) 27/11/10	Rcv'd	Yes	SR not authenticated. waiting for AR Drawing.	Clarification in AR not received	Not required
64	DRIQ/BL/D 5/ 2011	Proposed Men's hostel for RIT Pambady.	Kottayam	22-01-2011	215/09(D) 09/12/10	Rcv'd	Yes	Clarification for SR called for	Clarification on SR not received	Not required
65	DRIQ/BL/D 11/ 2011	Proposed Auditorium for Govt. Polytechnic College, Nattakom.	Kottayam	05-03-2011	19/11(D)	Not Received	No	Waiting for Soil investigation report	Should be temporarily closed	Not required

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
66	DRIQ/BL/D 21/ 2011	MCS at Kottayam(B&C Block)	Kottayam	16-05-2011	Not Rcv'd	Not Rcv'd	No	waiting for AR drawing & soil report	AR & SR not received	Not required
67	DRIQ/BL/D 18/ 2011	OP Block for Taluk Hospital Changanassery.	Kottayam	15-06-2011	35/11(D)	Rcv'd	Yes	Structural dwg of fdn despatched.	Partially Completed and work in progress	Balance design needed
68	DRIQ/BL/D 32/ 2011 NABARD	MES-MCK- Construction of Building for pharmacy courses for Pharmacy Department	Kottayam	7/14/2011	59/11 (D)	Not Rcv'd	No	Waiting for Soil investigation report.	Authenticated SR not received	Design required
69	DRIQ/BL/D 48/ 2011	Mini Civil Station , Thalayolaparambu	Kottayam	9/22/2011	84/11-D	Rcv'd	Yes	Key plan appd. Reminder on clarification letter sent on 20/10/2012	Clarification in SR not received	Design required
70	DRIQ/BL/D 61/ 2011	Taluk Head Quarters Hospital(Casualty cum Administrative Block) -Vaikom	Kottayam	12/14/2011	125/11 (D)	Rcv'd	Yes	Sub structure dwgs despatched	Partially Completed and work in progress	Balance design needed
71	DRIQ/BL/D 14/ 02/12	RIT - Kottayam - Construction of lecture hall Complex	Kottayam	2/27/2012	Not Rcv'd	Rcv'd	No	Waiting for AR Dwgs. Reminder sent on 9/5/2013	AR not received	Not required
72	DRIQ/BL/D 05/ 01/12	Annex Building in Ladies Hostel - Government Dental College - Kottayam	Kottayam	9/1/2012	143/11-(D)	Not Rcv'd	No	Waiting for Soil investigation report.	Authenticated SR not received	Not required
73	DRIQ/BL/D 06/ 01/12	MCK- Campus - Residential Quarters, Flat type 100 rooms with Kitchen	Kottayam	9/1/2012	140/11-(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
74	DRIQ/BL/D 17/ 03/12	Construction of Guest House at Medical College Hospital	Kottayam	3/26/2012	124/11(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
75	DRIQ/BL/D 45/ 07/12	Construction of Working Women's Hostel - Kottayam	Kottayam	7/26/2012	74/12(D)	Not Rcv'd	No	Waiting for Soil investigation report . Lr to CE sent on 7/8/12	Authenticated SR not received	Not required
76	DRIQ/BL/D 08/ 02/13	Construction of Building for Court Complex, Changanassery	Kottayam	6/2/2013	41/12(D)	Not Rcv'd	No	Waiting for Soil investigation report .	SR not received	Not required
77	DRIQ/BL/D 26/ 03/13	Construction of a new building under NABARD scheme Govt.Hospital, Ramapuram, Kottayam.	Kottayam	18/3/13	136/12(D)	Not Rcv'd	No	Waiting for Soil investigation report .	SR not received	Not required
78	DRIQ/BL/D 34/ 04/13	Construction of building for Govt. Children's Home, Thiruvanchoor, Kottayam.	Kottayam	23-4-13	12/13(D)	Not Rcv'd	No	Waiting for Soil investigation report .	SR not received	
79	DRIQ/BL/D 19 2008	Construction of court Complex at Kayamkulam.	Alapuzha	13-05-2008	8611 03/10/11	Rcv'd	Yes	Tentative design done . Work in progress based on revised A.R	AR received only on 8/6/2013	Design needed

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
80	DRIQ/BL/D 73/ 2010	Construction of MCS annexe at Cherthala.	Alapuzha	7/19/2010	127/10(D) 19/07/2010	Rcv'd	Yes	Substructure drawings despatched. Design & drafting of super structure completed. Now revision in plan and No. of floors	Letter sent to CE (Bldgs) for revised AR	Design need after one month
81	DRIQ/BL/D 86/ 2010	Construction of New IP Ward at MCH unit Ambalapuzha.	Alapuzha	11/19/2010	189/10(D) Rcv'd on 16/11/10	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
82	DRIQ/BL/D 20/ 2011 NABARD	Nabard-Construction of Gallery Type Auditorium at TDMCH, Vandanam	Alapuzha	6/30/2011	89/09(D)	Rcv'd	Yes	Super structure dwgs despatched except truss	Partially Completed and work in progress	Balance design need within one month
83	DRIQ/BL/D 38/2011	Construction of new building for Aroor Police station in Chertala Taluk in Alapuzha district	Alappuzha	8/3/2011	47/11(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
84	DRIQ/BL/D 53/ 2011	Construction of new building for Govt College alappuzha in Ambalapuzha South Grama Panchayat	Alapuzha	10/22/2011	95/11 (D)	Rcv'd	Yes	super structure dwg for first floor (3 Blocks) despatched.Draft dwgs for remaining floors put up for appl.	Partially Completed and work in progress	Balance design need within one month
85	DRIQ/BL/D 16/ 3/2012 NABARD	NABARD-Construction of Gallery type -Lecture Hall at TDMC Hospital, Vandanam	Alappuzha	3/19/2012	Rcv'd on 17/5/12	Rcv'd	Yes	Tentative size for estimate purpose despatched.Drafting of foundation is completed	Partially Completed and work in progress	Not required
86	DRIQ/BL/D 01/ 01/2012	Construction of a Building for setting up of a Treatment cum Observation ward for Govt. Taluk Hospital - Chertala (MO - LADS 2100-12)	Alappuzha	5/19/2012	47/12(D)	Not Rcv'd	No	Waiting for Soil investigation report .Lr sent on 7/8/12	Authenticated SR not received	Not required
87	DRIQ/BL/ D66/12/20 12	Construction of New Building for pharmacy College- TDMC Alappuzha	Alappuzha	11-12-2012	117/12(D)	Not Rcv'd	No	SR not received. Reminder sent on 7/5/2013	Authenticated SR not received	Not required
88	DRIQ/BL/D 12/ 02/2013	TDMC Alappuzha - Enhancement of MBBS Seats from 100 to 150 - Construction of building for Administrative Block	Alappuzha	18-02-2013	09/103(D) 05/02/13	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
89	DRIQ/BL/D 32/ 04/2013	Construction of District Hospital Mavelikkara	Alappuzha	27/4/13	37/13(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	
90	DRIQ/BL/D 01/ 01/2012	Technical High School Adimaly	Idukki	05-01-2012	127/11-(D) 02/12/11	Rcv'd	Yes	Structural details of Block - A completely despatched. Some clarification in Block - B So work kept pending.	Partially Completed and work in progress	Balance design needed
91	DRIQ/BL/D 03/ 01/2012	Mini Civil Station, Devikulam	Idukki	05-01-2012	24/12(D) 23/02/12	Rcv'd	Yes	Substructure drawings despatched.	Partially Completed and work in progress	Balance design needed

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
92	DRIQ/BL/D 46/ 07/2013	Mini Civil Station - Kattapana	Idukki	8-7-2013	77/2013(D)	Rcv'd	No	Modelling completed. Tentative dwg completed		
93	DRIQ/BL/D 04/09	Construction of Court Complex at Perumbavoor.	Ernakulam	11-02-2009	Rcv'd	Rcv'd	Yes	Modified tentative dwgs despatched	Partially Completed and work in progress	Design needed after 1 month
94	DRIQ/BL/D 83/ 2009	Construction of Court complex at Moovattupuzha	Ernakulam	24-11-2009	JD/16/200 8 24/11/09	Rcv'd	Yes	Draft for IV & V floor put up for appl.	Partially Completed	Balance design needed
95	DRIQ/BL/D 47/ 2010	Construction of new Block for Women & Children - Taluk Hospital, Moovatupuzha	Ernakulam	07-05-2010	70/10(D) 07/05/2010	Rcv'd	Yes	All drawings upto SF despatched. Drafting of Third, Forth and Roof is completed.	Partially Completed	
96	DRIQ/BL/D 88/ 2010	PWD Rest home at Angamaly.	Ernakulam	01-12-2010	203/10(D)	Rcv'd	Yes	Modelling completed.	Work started	Design needed
97	DRIQ/BL/D 13/ 2011	Ayurveda hospital at North Paravoor	Ernakulam	01-02-2011	217/10(D)	Rcv'd	Yes	Sub structure dwgs despatched. Drafting of super structure completed	Partially Completed and work in progress	Design needed
98	DRIQ/BL/D 27/ 2011	Court Complex Kothamangalam	Ernakulam	7/13/2011	49/11 (D) 29/06/11	Not Rcv'd	No	Waiting for Soil investigation report Reminder letter sent on 23/08/2011.	Authenticated SR not received	Not required
99	DRIQ/BL/D 43/ 07/12	Advocate General's Office - Ernakulam	Ernakulam	3/7/2012	52-11(D)	Not Rcv'd	No	Waiting for authenticated AR & Soil investigation report	Soil report & authenticated AR not received.	Not required
100	DRIQ/BL/D 48/ 08/12	Construction of Administrative Block for Taluk Hospital, Moovattupuzha	Ernakulam	6/8/2012	Nil	Rcv'd	No	Waiting for AR drawing	AR not received	Not required
101	DRIQ/BL/D 08/ 01/12	Rest House - Kalamassery Pathadipalam	Ernakulam	9/1/2012	01/12 (D)	Rcv'd	Yes	First Floor dwg despatched. Drafting of Roof in progress.	Work in progress.	Balance design needed
102	DRIQ/BL/D 53/ 09/2012	Construction of Addl Block to Sales Tax Complex Perumanoor	Ernakulam	20-09-2012	Not Rcv'd	Not Rcv'd	No	Waiting for Revised AR drawing	Revised AR not received.	Not required
103	DRIQ/BL/D 55/10/2012	Construction of Judicial Officer's quarters at Moovattupuzha	Ernakulam	16-10-2012	Not Rcv'd	Rcv'd	No	Waiting for AR drawing	AR not received.	Only after 2 months
104	DRIQ/BL/D 57/10/2012	Construction of Mini Civil Station - Kalady	Ernakulam	19-10-2012	Not Rcv'd	Rcv'd	No	Photostat copy of AR dwg without the sign of the Chief Architect.	Approved AR not received.	Not required
105	DRIQ/BL/D 60/11/2012	Construction of OP Block and General ward to Community Health Centre, Puthenvelikara - North Paravur	Ernakulam	19-11-2012	Not Rcv'd	Rcv'd	No	Waiting for A.R. drawing authenticated by Chief Architect	AR not received	Not required
106	DRIQ/BL/D 2/ 01/ 2013	Construction of Auditorium for Women's Polytechnic, Kalamassery.	Ernakulam	1/28/2013	99/2013(D)	Rcv'd	No	Ar received only on 10/9/2013		outsourced

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
107	DRIQ/BL/D 3/ 01/ 2013	Construction of New Block for Govt. Women's Polytechnic, Kalamassery.	Ernakulam	1/28/2013	Not Rcv'd	Rcv'd	No		AR not received	Not required
108	DRIQ/BL/D 4/ 01/ 2013	Construction of New Auditorium for Govt. Polytechnic, Kalamassery.	Ernakulam	1/28/2013	Not Rcv'd	Rcv'd	No	Only sketch drawing, authenticated AR not received.	AR not received	Not required
109	DRIQ/BL/D 5/ 01/ 2013	Construction of building for New chemical Engineering Block for Govt. Polytechnic, Kalamassery.	Ernakulam	1/28/2013	Not Rcv'd	Rcv'd	No	Only sketch drawing, authenticated AR not received.	AR not received	Not required
110	DRIQ/BL/D 6/ 02/ 2013	Construction of a building for District Homeo Hospital at Kakkanad, Ernakulam	Ernakulam	2/1/2013	Rcv'd	Rcv'd	Yes	Tentative dwg despatched.	Work in progress	Design needed
111	DRIQ/BL/D 13/ 02/2013	Construction of staff Quarters for Womens Polytechnic at Kalamaserry,Ernakulam	Ernakulam	2/19/2013	Not Rcv'd	Rcv'd	No	AR drawings approved by Chief Architect not received.	Approved AR not received	Not required
112	DRIQ/BL/D 47/ 02/2013	Construction of another floor on existing High Court Building - Feasibility Report	Ernakulam	22/7/2013				Letter from SE Judicial Circle - Ernakulam	letter send to CE Building.	
113	DRIQ/BL/D 56/ 09/2013	Renovation of front elevation of National Emblem in the High Court with new design	Ernakulam	29-9-2013	Not Rcv'd	Not Rcv'd	No	Letter from SE Judicial Circle - Ernakulam		
114	DRIQ/BL/D 87/ 2010	New building for Taluk Head Quarters Hospital Kodungalloor.(Revised)	Thrissur	11/22/2010	198/10(D) 19/11/10	Rcv'd	Yes	Sub-Structure dwgs despatched on 2/3/13. Draft dwgsof super structure is put up for appl.(7/25 to 25/25).	Partially Completed and work in progress	Balance design needed
115	DRIQ/BL/D 6/ 2011	Construction of court complex near to Civil station at Ayyanthole,Thrissur,.	Thrissur	29-01-2011	only sketch	Not Rcv'd	No	Waiting for A.R. drawing	AR not received	Not required
116	DRIQ/BL/D 29/ 06/12	H &FWD-NABARD RIDF XVII - Construction of Academic block in Medical College campus Thrissur	Thrissur	6/1/2012	53/12(D) 12/6/12	Rcv'd	Yes	Substructure drawings of all blocks despatched. Drafting of Superstructure is in progress	Partially Completed and work in progress	Balance design needed
117	DRIQ/BL/D 46/ 08/12	District Govt. Homeo Hospital at Thrissur.	Thrissur	31-07-2012	60/12(D)	Rcv'd	Yes	Soil investigation report received on 18/01/13	Work in progress.	Design needed
118	DRIQ/BL/D 47/ 08/12	Construction of Additional Block to Mini Civil Station , Irinjalakuda	Thrissur	06-08-2012	72/12(D) 03/11/12	Rcv'd	Yes	Detailed AR received on 3/11/12		Not required
119	DRIQ/BL/D 9/ 02/13	Construction of Building for Hostel for SICA, Viyur, Thrissur.	Thrissur	06-02-2013	76/12(D)	Not Rcv'd	No	Waiting for Soil Report, letter sent.	Authenticated SR not received	Not required
120	DRIQ/BL/ D41/06/13	New Building for Lab Block Govt.GHSS.Kodungalloor	Thrissur	7/6/13	Nil	Rcv'd	No	Draft of Sub-structure is put up for appl.	Letter sent to EE	

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
121	DRIQ/BL/D52/09/13	LAC-ADF-H&FWD- Construction of casualty & ICU block of THQ Wadakkanchery	Thrissur	12/9/2013	Nil	Rcv'd		Only sketch dwg. Letter for clarification put up for appl.	Authenticated AR not received	
122	DRIQ/BL/D 31/ 06/12	Construction of Sanik Centre , Malappuram	Malappuram	25-05-2012	Not Rcv'd	Not Rcv'd	No	Only Govt letter.Details requested not received till date .	AR & SR not received	Not required
123	DRIQ/BL/D 62/ 11/12	Construction of Central Jail at Thavanoor -Malapuram	Malappuram	21-11-2012	118/12(D)	Rcv'd on 21/5/13	Yes	Tentative dwgs despatched	Revised AR dwg is called for	Design needed
124	DRIQ/BL/D 17/ 02/2013	Centre for continuing Education, Kerala - Construction of a building in Institute of Career Studies and Research, Malappuram	Malappuram	28-02-2013	Rcv'd	Rcv'd	Yes	Soil Report received on 13-8-2013	Tentative drawing under scrutiny	Design needed- TOP PRIORITY
125	DRIQ/BL/D 51/ 08/2013	Construction of Court Complex, Manjeri - Malappuram	Malappuram	31-8-2013	44/13(D)	Rcv'd	Yes	Letter sent to to CE for outsourcing the work	work not started	
126	DRIQ/BL/D 82/ 2009	Construction of Building for Rest House (Additional Block) at Nenmara	Palakkad	24-11-2009	Not Rcv'd	Rcv'd	No	AR drawings not received.Letter sent.	Approved AR not received	Not required
127	DRIQ/BL/D 5/ 2010	Court complex, Ottappalam	Palakkad	05-01-2010	Rcv'd	Rcv'd	Yes	EE informed that land not finalised.	Approved AR not received	Design needed after 4months
128	DRIQ/BL/D 9/ 2010	Construction of Judicial Officer's Flat at Ottappalam	Palakkad	19-01-2010	Sketch	Rcv'd	No	Site changed . File closed temporarily	Authenticated SR not received	Design needed after 3months
129	DRIQ/BL/D 70/ 2010	Construction of Govt. VHSS at Nenmara, Chittur	Palakkad	20-07-2010	97/10(D) 28/06/10	Rcv'd	Yes	Design completed, structural drawing except roof truss despatched.	Partially Completed and work in progress	Balance design needed
130	DRIQ/BL/D 69/ 2010	Construction of a building for Govt. Ayurveda Hospital at Tarur, Palakkad.	Palakkad	23-09-2010	96/10(D) 23/09/10	Rcv'd	Yes	EE informed that the work is not urgent	Work is not urgent.	Not required
131	DRIQ/BL/D 14/ 2011	District Planning Committee, Palakkad	Palakkad	08-03-2011	26/11(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received	Not required
132	DRIQ/BL/D 62/ 2011	Mini Civil Station -Agali, Attapadi	Palakkad	12/20/2011	14/12(D)	Rcv'd	yes	Design in progress	Partially Completed and work in progress	Design needed
133	DRIQ/BL/D 49/2011	Construction of Excise Complex - palakkad	Palakkad	3/9/2012	87/12(D) 13/08/12	Rcv'd	yes	Sub structure dwgs despatched.Draft of superstructure put up for appl.EE informed that the site is changed.	Partially Completed and work in progress	Balance design needed
134	DRIQ/BL/D 16/02/2013	Construction of Science Block for SNGS College,Pattambi,Palakkad	Palakkad	2/28/2013	Rcv'd	Rcv'd		Tentative dwg under preperation		Design needed

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
135	DRIQ/BL/D 27/04/2013	Construction of Educational Complex at Palakkad	Palakkad	4/4/2013	140/12(D)	Rcv'd	yes	Design completed. Tentaitve dwg despatched.	work in progress	Design needed- TOP PRIORITY
136	DRIQ/BL/D 31/04/2013	Construction of Proposed Court Complex at Palakkad	Palakkad	15/4/13	76/13(D)	Rcv'd	yes	AR drawing received on 5/7//13	Work not started	
137	DRIQ/BL/D 2/ 2008	Proposed Auditorium for Medical college, Kozhikode.	Kozhikode	1/20/2008	1/08(D) 20/01/08	Rcv'd	Yes	Letter sent regarding the details as per in check list.	Work not started	Not required
138	DRIQ/BL/D 59/ 2011	Additional Block, Taluk Hospital, Koyilandy	Kozhikode	11/8/2011	80/11(D)	Rcv'd	Yes	Dwgs of substructure despatched.	Work in progress	Balance design needed
139	DRIQ/BL/D 12/ 02/12	PWD Rest House Kozhikode	Kozhikode	2/23/2012	148/11(D)	Not Rcv'd	No	Waiting for Soil investigation report. Letter sent.	Authenticated SR not received	Not required
140	DRIQ/BL/D 26/ 05/12	I T I . Kozhikode	Kozhikode	5/16/2012	42/12(D)	Rcv'd	Yes	Tentative dwgs despatched	Work in progress	Design needed
141	DRIQ/BL/D 44/07/2012	Dental College Kozhikode - ADDL Block	Kozhikode	04-07-2012	64/12-D 4/7/12	Rcv'd	No	Clarification received through phone. Tentative drawings despatched on 25/1/2013	Work in progress	Not required
142	DRIQ/BL/D 32/ 06/12	Extension of Applied Electronics and Chemical block of Govt. Engineering College, Kozhikode	Kozhikode	11/6/2012	Not Rcv'd	Not Rcv'd	No	Received only letter from EE, Kozhikode	Approved AR not received	Design needed after 2 months
143	DRIQ/BL/D 61/11/2012	Mini Civil Station, Kunnamangalam	Kozhikode	20-11-2012	124/12(D)	Rcv'd	No	Tentative dwg despatched		Not required
144	DRIQ/BL/D 63/11/2012	Academic Block - Govt. Engineering College - Kozhikode	Kozhikode	27-11-2011	106/12(D)	Rcv'd	No	Tentative despatched	Work in progress	Design needed after 2 months
145	DRIQ/BL/D 18/3/2013	Construction of Building for Ladies Hostel for 250 Students attached to Medical College,Kozhikode	Kozhikode	04-03-2013	30/13(D) dt 22-2-2013	Rcv'd	Yes	Tentative drawings despatched	Partially Completed and work in progress	Design needed
146	DRIQ/BL/ D42/6/2013	Govt Engineering College - Kozhikode - General work shop	Kozhikode	11/6/13	Not Rcv'd	Rcv'd	No	Waiting for Soil investigation report	Work not started	
147	DRIQ/BL/ D44/6/2013	Construction of Lecture theatre complex in Medical College - Kozhikode	Kozhikode	25-6-2013	74/13(D)	Rcv'd	Yes	Preperation of sketches of structural drawings for foundation. Tentative size for estimate purpose e-mailed to EE kozhikode		
148	DRIQ/BL/ D48/7/2013	Construction of new Hospital Block at Govt. Homeo Medical College - Kozhikode	Kozhikode	22/7/2013	Nil	Rcv'd		Waiting for AR drawings	Approved AR not received	

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks	Decision as per CE' Bldgs list
149	DRIQ/BL/D 60/ 2011	Rest House Meppady (New Block-class II)	Wayanad	09-12-2011	Not Rcv'd	Not Rcv'd	No	Only the copy of letter from EE to CE Buildings received.	Approved AR & Authenticated SR not received	Not required
150	DRIQ/BL/D 20/2012	Sports Hostel (Girls) for Govt. Higher Secondary School.	Kannur	09-04-2012	32/12(D)	Rcv'd	Yes	Tentative dwgs despatched. Drafting in progress	Work in progress	Design needed
151	DRIQ/BL/D 24/ 05/2012	Judicial First class Magistrate Court - Koothuparamba	Kannur	27-04-2012	37/12(D) . 29/03/12	Rcv'd	No	Clarification in soil report		Design needed
152	DRIQ/BL/D 23/ 03/2013	Tagore Vidya Nikethan Special School, Thaliparamba, Kannur	Kannur	08-03-2013	29/13(D)	Rcv'd	Yes	Design completed, tentative dwg despatched.	Work in progress	Design needed
153	DRIQ/BL/D 28/ 04/2013	Construction of Typell Quarters(duplex type) for 10 families for Govt. Residential Women"s Polytechnic college payannur	Kannur	9/4/13	Not Rcv'd	Rcv'd		Waiting for AR drawings	Approved AR not received	
154	DRIQ/BL/D 43/ 06/2013	Pre Metric Hostel for Boys at Thaliparamba in Morazha village - Kannur	Kannur	17/6/13	70/13(D)	Rcv'd	No	Keyplan under preperation	Work in progress	Design needed
155	DRIQ/BL/D 23/ 2011	Construction of Ramp for New 200 bedded hospital Building at Kasaragod	Kasaragod	04-06-2008	Appd. AR Not Rcv'd	Rcv'd	No	AR drawings approved by Chief Architect not received.	Approved AR not received	Not required