

LIST OF WORKS AS ON 3/6/2015 - Buildings Design, DRIQ Board, PWD

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
PARTIALLY COMPLETED & ONGOING WORKS									
1	DRIQ/BL/D5 3/ 2010	Construction of Model Govt. Hospital Peroorkada.	TVPM	24-05-2010	83/10(D) 24/05/10	Rcv'd	Yes	All drawings despatched except for future expansion.	Partially Completed.
2	DRIQ/BL/D7 7/ 2010	Construction of a building for Industrial and Production Engineering, CET	TVPM	26-08-2010	109/10(D) 26/08/10	Rcv'd	Yes	Sub structure despatched.Draft of FF appd.Drafting of remaining portions of super structure is in progress	Partially Completed and work in progress
3	DRIQ/BL/D8 0/ 2010	Govt. Engg. College Bartonhill, TVPM - Construction of Work shop and Lab.	TVPM	23-9-2010	164/10(D) 23/09/10	Rcv'd	Yes	Sub structure despatched.Draft of super structure appd. Correction have to be incorporated.	Partially Completed and work in progress
4	DRIQ/BL/D5 2/ 09/2012	Construction of Office Complex - Pallickal	TVPM	7/9/2012	96/12(D)	Rcv'd	Yes	sub structure dwgs despatched.Super structure I&II floor despatched.Drafting of General roof in progress.	Partially Completed and work in progress.
5	DRIQ/BL/D5 6/ 10/2012	Legal Metrology Department - Construction of Head Quarters Buiding and Laboratory Complex at pattom	TVPM	16/102012	105/12(D) 22/10/12	Rcv'd	Yes	Sub structure dwg despatched. Draft of GF put up for appl.	Partially Completed and work in progress.
6	DRIQ/BL/D2 5/ 03/2013	Construction of building for Auditorium cum class room for Govt. HSS ,Sreekariyam	TVPM	3/8/2013	Rcv'd	Rcv'd	Yes	Sub structure despatched	Partially Completed and work in progress.
7	DRIQ/BL/ D12/ 4/2014	H&Community Health Centre, Venpakal	TVPM	23/4/2014	12/14(D)	Rcv'd	Yes	Details upto Ground floor despatched. Drafting of FF beams completed and checking is in progress.	Partially Completed and work in progress.
8	DRIQ/BL/D6 7/ 12/2012	Construction of Taluk Hospital, Nedumangad	TVPM	12/15/2012	135/12(D)	Rcv'd	Yes	Sub structure despatched.Drafting of super structure is in progress	Partially Completed and work in progress.
9	DRIQ/BL/ D57/ 11/2013	Civil Station - Vellanadu	TVPM	12/11/2013	98/13(D)	Rcv'd	Yes	Sub structure despatched.(28/1/2015) Drafting of super structure is in progress	Partially Completed and work in progress.
10	DRIQ/BL/D6 5/ 2009	Construction of Civil Station at Kudappanakkunnu, TVPM - Block C(phase III)	TVPM	30-10-2009	Rcv'd	Rcv'd	Yes	Drawing for estimate purpose given.Prority not given	Work not started

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
11	DRIQ/BL/D24/ 2010	Construction of Directorate for Homeo Medical college, Iranimuttom, TVPM	TVPM	2/6/2010	Rcv'd	Rcv'd	Yes	Drawing for estimate purpose given. New AR received on 12/5/2015.	
12	DRIQ/BL/D52/ 2011	Construction of a stage in the lawn and Barack - Raj Bhavan	TVPM	22-10-2011	82/11-(D)	Rcv'd	Yes	Tentative design despatched	Partially Completed and work in progress
13	DRIQ/BL/D24/ 03/2013	Construction of Administrative block for ITI Women, Kazhakuttom	TVPM	3/8/2013	Rcv'd	Rcv'd	Yes	Draft of sub structure dwg appd. Letter sent to CE asking priority of work on 24/3/2015	Work in progress.
14	DRIQ/BL/D45/ 07/2013	Construction of a modern flat complex for MLAs near existing hostel building	TVPM	1/7/2013	95/2013(D)	Rcv'd	Yes	Tentative dwg for estimate purpose is given.	Work kept pending on instruction
15	DRIQ/BL/D49/ 08/2013	Multistoried building for GHSS for Girls - Cotton Hill -TVPM	TVPM	13/8/2013	88/12(D)	Rcv'd	Yes	Draft dwgs of sub structure put up for appl.	Work in progress
16	DRIQ/BL/D55/ 11/2013	State Election Commission, Construction of HQ Building - Tvp	TVPM	11/11/2013	121/13(D)	Rcv'd	Yes	Tentative design despatched	Work in progress
17	DRIQ/BL/D9/ 03/2014	Construction of building for Library, Canteen, Computer room and accomadation facility adjacent to existing main building of KHRI	TVPM	12/3/2014	54/14(D)	Rcv'd	Yes	Tentative dwg despatched.	Work in progress
18	DRIQ/BL/D16/5/2014	Construction of Arts and Science College at Malayinkil Village of Kattakada Taluk	TVPM	20/5/2014	Rcv'd	Rcv'd	Yes	Drafting of sub structure completed and put up for appl.	Work in progress
19	DRIQ/BL/D21/6/2014	Mini Civil Station, Kattakada	TVPM	19/6/2014	48/2014	Rcv'd	Yes	Tentative dwg despatched. (27/08/2014). Draft of sub structure put up for appl.	Work in progress
20	DRIQ/BL/D15/5/2014	New Building in 3rd stage Govt Engineering College - Barton Hill	TVPM	9/5/2014	35/2014	Rcv'd	Yes	Tentative despatched	
21	DRIQ/BL/D30/ 2009	Construction of a building for Hindi Language Training Institute at PMG, TVPM.	TVPM	22-06-2009	87/09(D) 22/06/09	Rcv'd	Yes	Priority not given	Work not started
22	DRIQ/BL/D12/ 2011	Administrative Block at Govt. College, Kariyavattom.	TVPM	08-03-2011	214/10(D) 17/12/10	Not Rcv'd	No	Waiting for Soil investigation report Ltr sent to CE. Correction in AR drawing discussed with AR wing.	Authenticated SR not received

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
23	DRIQ/BL/D1 9/ 2011	Construction of Pharmacy college at Homeopathic College, TVPM	TVPM	20-06-2011	34/11 (D) 20/06/11	Rcv'd	Yes	work started	
24	DRIQ/BL/D4 0/ 2011	Directorate of Museums and Zoos, Construction of zoo store cum office Complex	TVPM	20-8-2011	74/11(D)	Not Rcv'd	No	Waiting for Soil investigation report .	Authenticated SR not received
25	DRIQ/BL/D4 5/ 2011	Ladies Hostel for Government Homeopathic Medical College, Irandimuttam, Thiruvananthapuram	TVPM	29-8-2011	71/11(D)	Not Rcv'd	No	Waiting for Soil investigation report Letter sent on 24/9/2011, 5/5/2012 & 14/2/2013	Authenticated SR not received
26	DRIQ/BL/D5 4/ 2011	Construction of building to closed ward for closed ward for female ward in Mental Health Centre Tvp	TVPM	22-9-2011	47/07(D)	Rcv'd	Yes	Key plan appd.	clarification needed regarding bore hole location.
27	DRIQ/BL/D5 8/ 2011	Accommodation Block for ladies & Boys and administrative Block at NCC camp at Akkulam	TVPM	8/11/2011	102/11(D)	Rcv'd	Yes	Tentative dwg despatched.	Partially Completed and work in progress
28	DRIQ/BL/D2 3/ 05/2012	Ladies Hostel for College of Pharmaceutical science at Medical College	TVPM	4/5/2012	Not Rcv'd	Rcv'd	No	letter requesting for AR dwg sent	AR not received
29	DRIQ/BL/D3 0/ 06/2012	Construction of a Multi storied building attached to Dental College Thiruvananthapuram	TVPM	5/8/2011	69/12(D) 11/9/12	Rcv'd	Yes	Keyplan prepared.	Work in progress
30	DRIQ/BL/D1 0/ 02/2013	Construction of Children"s Theatre in Kerala State Jawahar Bala Bhavan, Tvp	TVPM	2/6/2013	14/13(D)	Not Rcv'd	No	Waiting for Soil investigation report	Authenticated SR not received
31	DRIQ/BL/D1 5/ 02/2013	Three storied Building for Govt. High School, Kazhivoor , Kanjiramkulam, Tvp	TVPM	2/22/2013	Rcv'd	Rcv'd	Yes	Sub structure despatched. Draft of super structure put up for appl.	Authenticated SR not received
32	DRIQ/BL/D2 9/ 04/2013	DME Staff Flat type Quarters in Medical College	TVPM	9/4/2013	43/13(D)	Not Rcv'd	No	Analysis completed and Reminder-3 sent to CE	SR not received
33	DRIQ/BL/ D54/ 10/2013	Construction of Office Building and other Construction workers Board	TVPM	30-10-2013	41/08(D)	Rcv'd	Yes	Keyplan finalised. Modelling just started	Work in progress
34	DRIQ/BL/ D6/ 02/2014	Multistoried Building for Govt. School of Nursing - General Hospital - TVPM	TVPM	17/2/2014	10/14(D)	Nil	No	Waiting for Soil Report.Reminder letter sent on 11/12/2014	SR not received
35	DRIQ/BL/ D17/5/2014	New o.P.Block for Govt.Taluk Hospital, Valiyakunnu, Attingal	TVPM	29/5/2014	39/14(D)	Rcv'd (23/9/2014)	No	Waiting for clarification in Soil Report.	

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
36	DRIQ/BL/ D18/5/2014	Construction of Six storied Building to the ladies hostel for pharmacy, Medical College Tvpm.	TVPM	29/5/2014	42/2014(D)	Rcv'd	Yes	Tentative size despatched on 3/6/2015.	Work started
37	DRIQ/BL/ D32/9/2014	Construction of proposed Building for Nature cure Hospital - Varkala	TVPM	23/9/2014	62/14	Rcv'd	Yes	Drafting of sub structure completed . Clarification in SR not received.	
38	DRIQ/BL/ D33/9/2014	Construction of proposed Building for Taluk Hospital - Chiryinkeezhu	TVPM	23/9/2014	139/14	Rcv'd	Yes	Keyplan under preperation. letter sent to CE Buildings for authenticated soil report and details of bore holes. Reminder letter sent.	
39	DRIQ/BL/ D10/02/2015	Proposed New Block for H.S.S. Ayyankoickal	Kollam	28/02/2015	19/15(D)	Rcv'd	Yes	Tentative dwg despatched	
40	DRIQ/BL/ D24/6/2014	Providing water tank having 1 lakh litre capacity and rain water harvesting tank of 50,000 litrs capacity,at Fire station, Kadakkal	Kollam	28/6/2014	Sketch	Rcv'd		Tentative dwg despatched	Work in progress
41	DRIQ/BL/D7 1/ 2010	Construction of New Block at PH centre, Konni.	Pathanamthitta	07-07-2010	Rcv'd	Rcv'd	Yes	Upto II floor despatched. Remaining portion meant for future expansion	Partially Completed
42	DRIQ/BL/ D36/ 2011	Pilgrim Centre at Ittiyappara-Ranni - Pathanamthitta	Pathanamthitta	8/2/2011	29/11(D)	Rcv'd	Yes	2nd Letter sent to CE buildings for clarification on revised Soil Report. New SR rcvd.	Partially Completed
43	DRIQ/BL/ D35/09/2014	Fire and Rescue Station - Adoor, Pathanamthitta	Pathanamthitta	29/9/2014	103/14	Nil	No	letter sent to CE Buildings for soil report	SR not received
44	DRIQ/BL/D5 7/ 2010	Govt. Hospital Mundakayam	Kottayam	1/6/2010	209/10(D)	Rcv'd	Yes	All drawings despatched except for future expansion. Draft drawing(for future expansion)in hand.	work completed
45	DRIQ/BL/D5 1/ 10	Construction of Mini Civil Station at Ponkunnam.	Kottayam	24-05-2010	4/12(D) 02/03/12	Rcv'd	Yes	Substructure , FF, Mezzanine floor, SF drawings despatched. Roof dwgs draft completed	Partially Completed and work in progress
46	DRIQ/BL/D2 5/ 07/14	Mini Civil Station, Pala- Phase II at Nellyani	Kottayam	8/7/2014		Rcv'd	Yes	Drafting of sub structure completed	
47	DRIQ/BL/D3/ 2010	Construction of court complex at Vaikom.	Kottayam	05-01-2010	Rcv'd	Rcv'd	Yes	Clarification in SR not received.	

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
48	DRIQ/BL/D3 4/ 04/13	Construction of building for Govt. Children's Home, Thiruvanchoor, Kottayam.	Kottayam	23-4-13	12/13(D)	Not Rcv'd	No	Waiting for Soil investigation report .	SR not received
49	DRIQ/BL/D2 8/ 07/14	Construction of Administrative and Research Block and Staff Quarters - Govt.Dental College - Kottayam	Kottayam	14/7/2014	71/14(D)	Not Rcv'd	No	Waiting for Soil investigation report .	
50	DRIQ/BL/D1/ 01/15	NABARD- RIDFXX-H&FWD- Construction of New Buildings for CHC,Paika, Kottayam	Kottayam	1/1/2015	Rcv'd	Rcv'd	Yes	Tentative drawing despatched	
51	DRIQ/BL/D6/ 02/2015	Deposit Work - SC/ST DD Proposal for consruction of Govt Tribal U.P.School, Kosady, Mundakkayam	Kottayam	7/2/2015	Not Rcv'd	Rcv'd	No	Waiting for appd AR dwg.	
52	DRIQ/BL/D7/ 02/2015	Higher Education - LAC-ADF- Construction of Govt.T.H.S Manangalloor, Kanjirappally	Kottayam	7/2/2015	Not Rcv'd	Rcv'd		waiting for AR dwg	
53	DRIQ/BL/D1 6/ 3/2012 NABARD	NABARD-Construction of Gallery type -Lecture Hall at TDMC Hospital, Vandanam	Alappuzha	3/19/2012	Rcv'd on 17/5/12	Rcv'd	Yes	Fair Dwg of general roof appd.Draft of truss roof put up for appl.	Partially Completed and work in progress
54	DRIQ/BL/D6 0/12/2013	Construction of Central Library cum Lecture Hall Complex in TDMC Alappuzha	Alappuzha	2-12-13	126/13(D) Revised ARdwg No.13/14	Rcv'd	Yes	Tentative design despatched	Work in progress
55	DRIQ/BL/D2 2/6/2014	Mini Civil Station, Mannar, Chenganuur	Alappuzha	20/6/2014	46/14(D)	Rcv'd	Yes	Fair dwg of Sub structure put up for appl.	Work in progress
56	DRIQ/BL/D1 9 2008	Construction of court Complex at Kayamkulam.	Alapuzha	13-05-2008	8611 03/10/11	Rcv'd	Yes	Tentativedrawings prepared.letter sent for clarification in difference in SR	Authenticated SR received, but there are few changes in recommendations given in I &II soil report.
57	DRIQ/BL/D7 3/ 2010	Construction of MCS annexe at Cherthala.	Alapuzha	7/19/2010	127/10(D) 19/07/2010 (Revised AR not received)	Rcv'd	Yes	Substructure drawings despatched. Design & drafting of super structure completed. Now revision in plan and No. of floors. (To be taken up as new work)	Letter sent to CE (Bldgs) for revised AR

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
58	DRIQ/BL/D66/12/2012	Construction of New Building for pharmacy College- TDMC Alappuzha	Alappuzha	11-12-2012	117/12(D)	Rcv'd	Yes	Work not started due to urgency of other works	
59	DRIQ/BL/D1 4/4/2014	Trauma Care Unit in TDMCH - Vandanam - Alappuzha	Alappuzha	9/5/2014	14/2014	Rcv'd	Yes	Tentative dwg despatched	
60	DRIQ/BL/D8 /02/2015	Construction of Auditorium and library in Raja Ravi Varma Fine Arts College	Alappuzha	10/2/2015	Rcv'd	Rcv'd		AR is not from Architectural Wing. Letter sent for authenticated AR dwg	
61	DRIQ/BL/D1 3 /03/2015	TDMC Alappuzha - Construction of flat type eight storied residential quarters for PG Doctors in Govt. TDMC	Alappuzha	31/3/2015				Scrutiny of structural design. letter despatched.	
62	DRIQ/BL/D0 1/ 01/2012	Technical High School Adimaly	Idukki	05-01-2012	127/11-(D) 02/12/11	Rcv'd	Yes	Structural details of Block - A completely despatched. Some clarification in Block -B. So work kept pending.Reminder letter-2 despatched on 16/12/2014	Partially Completed
63	DRIQ/BL/D0 3/ 01/2012	Mini Civil Station, Devikulam	Idukki	05-01-2012	24/12(D) 23/02/12	Rcv'd	Yes	Substructure drawings despatched.	Partially Completed
64	DRIQ/BL/D4 6/ 07/2013	Mini Civil Station - Kattapana	Idukki	8-7-2013	77/2013(D)	Rcv'd	Yes	Drafting of Substructure in progress.	Work in progress
65	DRIQ/BL/D3 8/10/2014	Flood Damage Relief- Construction of new building for Casualty and General Wards of Taluk Hospital- Adimaly	Idukki	9/10/2014	Nil	Rcv'd	No	Waiting for AR dwg and authenticated SR	
66	DRIQ/BL/D0 4/09	Construction of Court Complex at Perumbavoor.	Ernakulam	11-02-2009	Rcv'd	Rcv'd	Yes	Fair dwgs of sub structure despatched.Drafting of FF beams & slabs completed, dwgs under scrutiny.	Partially Completed and work in progress
67	DRIQ/BL/D4 7/ 2010	Construction of new Block for Women & Children - Taluk Hospital, Moovatupuzha	Ernakulam	07-05-2010	70/10(D) 07/05/2010	Rcv'd	Yes	All drawings upto SF despatched. Draft dwgs of remaining floors put up for appl.	Partially Completed
68	DRIQ/BL/D6/ 02/ 2013	Construction of a building for District Homeo Hospital at Kakkanad, Ernakulam	Ernakulam	2/1/2013	Rcv'd	Rcv'd	Yes	Substructure drawings despatched on 10/9/2014. Drafting of super structure (I&II floor)completed.	Partially Completed
69	DRIQ/BL/D1 0/ 03/2014	New Building for Govt.H.S.S Poothrikka , Ernakulam	Ernakulam	21-3-2014	31/2014(D)	Rcv'd	Yes	Tentative dwg despatched.Drafting of substructure completed.	Work in progress

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
70	DRIQ/BL/D4/01/ 2013	Construction of New Auditorium for Govt. Polytechnic, Kalamassery.	Ernakulam	1/28/2013	66/14(D)	Rcv'd	Yes	Tentative dwg despatched. (30/7/2014)	Work started
71	DRIQ/BL/D4 3/ 07/12	Advocate General's Office - Ernakulam	Ernakulam	3/7/2012	52-11(D)	Not Rcv'd	No	Waiting for authenticated AR & Soil investigation report	Soil report & authenticated AR not received.
72	DRIQ/BL/D4 8/ 08/12	Construction of Administrative Block for Taluk Hospital, Moovattupuzha	Ernakulam	6/8/2012	Nil	Rcv'd	No	Waiting for AR drawing	AR not received
73	DRIQ/BL/D5 3/ 09/2012	Construction of Addl Block to Sales Tax Complex Perumanoor	Ernakulam	20-09-2012	Not Rcv'd	Not Rcv'd	No	Waiting for Revised AR drawing	Revised AR not received.
74	DRIQ/BL/D5 5/10/2012	Construction of Judicial Officer's quarters at Moovattupuzha	Ernakulam	16-10-2012	Not Rcv'd	Rcv'd	No	Waiting for AR drawing	AR not received.
75	DRIQ/BL/D2/01/ 2013	Construction of Auditorium for Women's Polytechnic, Kalamassery.	Ernakulam	1/28/2013	99/2013(D)	Rcv'd	Yes	Not started due to other urgent works	
76	DRIQ/BL/D3/01/ 2013	Construction of New Block for Govt. Women's Polytechnic, Kalamassery.	Ernakulam	1/28/2013	Not Rcv'd	Rcv'd	No	Reminder letter sent on 5/8/2014	Appd. AR not received
77	DRIQ/BL/D5/01/ 2013	Construction of building for New chemical Engineering Block for Govt. Polytechnic, Kalamassery.	Ernakulam	1/28/2013	Not Rcv'd	Rcv'd	No	Only sketch drawing, authenticated AR not received.letter has been sent for AR dwg	AR not received
78	DRIQ/BL/D1 9/ 06/2014	Mini Civil Station - Kolenchery	Ernakulam	6/6/2014	36/2014(D)	Rcv'd (23/9/2014)	Yes	Tentative drawing despatched	
79	DRIQ/BL/D2 9/ 08/2014	Construction of new building for Govt. Polytechnic - Perumbavoor-Koovappady	Ernakulam	11/8/2014	94/14(D)	Nil	No	waiting for SR . Letter sent on 20/12/2014.	SR not received
80	DRIQ/BL/D1 7/ 06/2015	Fire and Rescue Station - Eloor, Ernakulam	Ernakulam	4/6/2015	52/12(D)	Nil	No	waiting for SR .	
81	DRIQ/BL/ D52/09/13	LAC-ADF-H&FWD- Construction of casualty & ICU block of THQ Wadakkanchery	Thrissur	12/9/2013	131/13(D)	Rcv'd	Yes	Fair dwgs of substructure despatched .Detailing of FF is in progress.	Work in progress.
82	DRIQ/BL/ D16/05/15	Institute for Human resource Development in Health Sector, Koratty, Thrissur.	Thrissur	16/5/2015	42/15(D)	Nil	No		

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
83	DRIQ/BL/D6 2/ 2011	Mini Civil Station -Agali, Attapadi	Palakkad	12/20/2011	14/12(D)	Rcv'd	yes	Sub- structure dwgs despatched(10/3/2014)	Partially Completed and work in progress
84	DRIQ/BL/D4 9/2011	Construction of Excise Complex - palakkad	Palakkad	3/9/2012	87/12(D) 13/08/12	Rcv'd	yes	Foundation details were despatched. Draft dwg of super structure put up for appl.Reminder letter despatched	EE informed that the site is changed and land is not finalised.
85	DRIQ/BL/D2 7/04/2013	Construction of Educational Complex at Palakkad	Palakkad	4/4/2013	140/12(D)	Rcv'd	yes	Sub- structure dwgs despatched(14/7/2014)	work in progress
86	DRIQ/BL/D3 1/04/2013	Construction of Proposed Court Complex at Palakkad	Palakkad	15/4/13	76/13(D)	Rcv'd	yes	Tentaitve dwg despatched on 18/2/2014.Sketches to be prepared.	Work in progress
87	DRIQ/BL/D1 6/02/2013	Construction of Science Block for SNGS College,Pattambi,Palakkad	Palakkad	2/28/2013	Rcv'd	Rcv'd	yes	Sub structure dwg under preperation	Authenticated SR received on 5/6/2014
88	DRIQ/BL/ D09/02/2015	Construction of Auditorium at Govt. College, Palakkad	Palakkad	19/2/2015	1/15(D)	Not Rcv'd	No	Letter sent for detail SR	
89	DRIQ/BL/D3/ 02/2014	Budget Work 2013-2014 - Construction of building for PWD Complex - Parappanagadi	Malappuram	4/2/2014	37/14(D)	Rcv'd	Yes	Tentative design despatched. Letter sent for Bore hole details and check list. Reminder letter sent on 6/3/2015	Work in progress.
90	DRIQ/BL/D3/ 02/2014	Budget Work 2013-2014 - Construction of building for Rest House - Parappanagadi	Malappuram	4/2/2014	38/14(D)	Rcv'd	Yes	Tentative design despatched. Letter sent for clarification in SR and Bore location.Design of sub structure in progress	Work in progress.
91	DRIQ/BL/D1 4/04/2015	Community Health Centre , Kuttipuram - Malappuram	Malappuram	24/4/2015	38/15	NIL	No	Wating for soil report	
92	DRIQ/BL/D2 6/ 05/12	I T I . Kozhikode	Kozhikode	5/16/2012	42/12(D)	Rcv'd	Yes	Sub- structure dwgs despatched.Fair dwg of I &II floor beams put up for appl and drafting of remaining floor beams in progress.	Partially Completed and work in progress
93	DRIQ/BL/ D44/6/2013	Construction of Lecture theatre complex in Medical College - Kozhikode	Kozhikode	25-6-2013	74/13(D)	Rcv'd	Yes	Sub- structure dwgs despatched(21/8/2014)	Partially Completed and work in progress

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
94	DRIQ/BL/D4 4/07/2012	Dental College Kozhikode - ADDL Block	Kozhikode	04-07-2012	64/12-D 4/7/12	Rcv'd	Yes	Sub- structure dwgs despatched.Fair dwg of ground floor beams of Block I despatched. Drafting of FF beams is in progress	Partially Completed and work in progress
95	DRIQ/BL/D1 8/3/2013	Construction of Building for Ladies Hostel for 250 Students attached to Medical College,Kozhikode	Kozhikode	04-03-2013	30/13(D)	Rcv'd	Yes	Sub- structure dwgs despatched (23/12/2014) Fair of I&II beams despatched on 3/6/2015.	Partially Completed and work in progress
96	DRIQ/BL/D6 3/11/2012	Academic Block - Govt. Engineering College - Kozhikode	Kozhikode	27-11-2011	106/12(D)	Rcv'd	Yes	Tentative despatched	Work in progress
97	DRIQ/BL/ D31/2014	Construction of Regional Public Health Laboratory	Kozhikode	21/8/2014	99/14(D)	Rcv'd	Yes	Tentative dwg despatched on 23/12/2014.	Work in progress
98	DRIQ/BL/D3 2/ 06/12	Extension of Applied Electronics and Chemical block of Govt. Engineering College, Kozhikode	Kozhikode	11/6/2012	Not Rcv'd	Not Rcv'd	No	Received only letter from EE, Kozhikode. AR is not prepared by Chief Architect.	Approved AR&SR not received
99	DRIQ/BL/ D42/6/2013	Govt Engineering College - Kozhikode - General work shop	Kozhikode	11/6/13	64/13(D)	Rcv'd	Yes	Waiting for authenticated Soil report	Work not started
100	DRIQ/BL/ D40/11/2014	Construction of Paramedical Hostel for UG and PG for 100 students in Govt. Medical College - Kozhikode	Kozhikode	10/11/2014	121/14	Nil	No	Waiting for Soil Report	
101	DRIQ/BL/ D41/11/2014	Administrative Block building for Govt.Arts &Science College,Koduvaly.	Kozhikode	10/11/2014	119/4	Nil	No	Waiting for Soil Report. Letter sent for authenticated SR	letter sent to CE for authenticated soil report
102	DRIQ/BL/ D42/11/2014	Proposed food Craft Institute	Kozhikode	5/12/2014	138/14	Nil	No	Waiting for Soil Report	
103	DRIQ/BL/ D12/03/2015	Govt. Arts and science College, Balussery- Kozhikode	Kozhikode	28/3/2015	28/15	Nil	No	Modelling started.Waiting for Soil Report	Phone calls from MLA's office
104	DRIQ/BL/D2 3/ 03/2013	Tagore Vidya Nikethan Special School, Thaliparamba,Kannur	Kannur	08-03-2013	29/13(D)	Rcv'd	Yes	Fair dwgs of Ramp, I&II floor ramp despatched.	Partially Completed and work in progress
105	DRIQ/BL/D2 4/ 05/2012	Judicial First class Magistrate Court - Koothuparamba	Kannur	27-04-2012	37/12(D) . 29/03/12	Rcv'd	Yes	Tentative dwg despatched.	Work in progress
106	DRIQ/BL/D7/ 02/2014	Construction of Fire and Rescue building at Kannur	Kannur	26/2/2014	143/13(D), 144/13(D), 145/13(D)	Rcv'd	yes	Tentative dwg despatched.(14/8/2014)	Work in progress
107	DRIQ/BL/D2 7/07/2014	P.W.D Complex, Kannur	Kannur	14/7/2014	53/14	Rcv'd	yes	Tentative dwg despatched.	Work in progress

Sl. No.	File No.	Name of work	District	Date of Receipt	AR. No. & date of receipt	SR.(Rcv'd or not)	Work ready to taken up (Yes/No)	Present stage of work	Remarks
108	DRIQ/BL/D2/02/2014	Govt Ayurveda College Hospital (W&C), Pariyaram	Kannur	4/2/2014	149/13(D)	Rcv'd	Yes	Tentative dwg despatched.	Work in progress
109	DRIQ/BL/D4 3/ 06/2013	Pre Metric Hostel for Boys at Thaliparamba in Morazha village - Kannur	Kannur	17/6/13	70/13(D)	Rcv'd	Yes	Tentative drawing put up for appl.	Work in progress
110	DRIQ/BL/D5/02/2014	Family Court in Munsiff court compound, Kannur	Kannur	5/2/2014	15/14(D)	Nil	No	Waiting for Soil investigation report. Reminder sent to CE for SR	Work not started
111	DRIQ/BL/D2 3/06/2014	Proposed Maternity Block in Taluk Head Quarters Hospital, Thaliparamba	Kannur	25/6/2014	72/14(D)	Nil	No	Waiting for Soil investigation report. Leter sent for soil report.	Work not started
112	DRIQ/BL/D2/02/2015	Additional Block for Rest House at Thaliparamba	Kannur	12/1/2015	152/14(D)	Nil	No	Letter sent to CE Buildings to take up the work from SE's level	
113	DRIQ/BL/D6 5/12/2013	PWD Rest House - Kannur	Kannur	27/12/13	138/13(D)	Rcv'd	Yes	Revised SR rcvd on 9/4/2015.Preperatipn tentative drawing in progress. Letter requesting authentication of SR is put up for appl.	Work started
114	DRIQ/BL/D5 2/02/2015	Construction of Mini Civil Station, Iritty	Kannur	7/2/2015	13/15(D)	Rcv'd	Yes	Modelling in progress	Work started
115	DRIQ/BL/D4/02/2015	Construction of Hospital Building at Mananthawady	Wynad	5/2/2015	3/15(D)	Rcv'd	Yes	Tentative dwg despatched	Work in progress