

LIST OF WORKS AS ON 6/7/2015 - Buildings Design, DRIQ Board, PWD

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|--|------------------------------|---|-----------|-----------------|---------------------------|--------------------|---------------------------------|--|---|
| COMPLETED WORKS | | | | | | | | | |
| 1 | DRIQ/BL/D16/3/2012 NABARD | NABARD-Construction of Gallery type -Lecture Hall at TDMC Hospital, Vandanam | Alappuzha | 3/19/2012 | Rcv'd on 17/5/12 | Rcv'd | Yes | Complete dwg despatched | work completed |
| PARTIALLY COMPLETED & ONGOING WORKS | | | | | | | | | |
| 1 | DRIQ/BL/D53/2010 | Construction of Model Govt. Hospital Peroorkada. | TVPM | 24-05-2010 | 83/10(D) 24/05/10 | Rcv'd | Yes | All drawings despatched except for future expansion. | Partially Completed. |
| 2 | DRIQ/BL/D77/2010 | Construction of a building for Industrial and Production Engineering, CET | TVPM | 26-08-2010 | 109/10(D) 26/08/10 | Rcv'd | Yes | Sub structure and GF beams and slabs despatched.Drafting of remaining portions of super structure is in progress | Partially Completed and work in progress |
| 3 | DRIQ/BL/D80/2010 | Govt. Engg. College Bartonhill, TVPM - Construction of Work shop and Lab. | TVPM | 23-9-2010 | 164/10(D) 23/09/10 | Rcv'd | Yes | Sub structure despatched. Fair dwg of super structure put up for signature. | Partially Completed and work in progress |
| 4 | DRIQ/BL/D52/09/2012 | Construction of Office Complex - Pallickal | TVPM | 7/9/2012 | 96/12(D) | Rcv'd | Yes | sub structure dwgs I&II floor despatched.Draft of General roofand tower roof put up for appl. | work completed |
| 5 | DRIQ/BL/D56/10/2012 | Legal Metrology Department - Construction of Head Quarters Buiding and Laboratory Complex at pattom | TVPM | 16/10/2012 | 105/12(D) 22/10/12 | Rcv'd | Yes | Sub structure and GF dwg despatched. Drafting of remaining floors is in progress | Partially Completed and work in progress. |
| 6 | DRIQ/BL/D25/03/2013 | Construction of building for Auditorium cum class room for Govt. HSS ,Sreekariyam | TVPM | 3/8/2013 | Rcv'd | Rcv'd | Yes | Sub structure despatched | Partially Completed and work in progress. |
| 7 | DRIQ/BL/D12/4/2014 | H&Community Health Centre, Venpakal | TVPM | 23/4/2014 | 12/14(D) | Rcv'd | Yes | Details upto Ground floor despatched. Draft of FF put up for appl. | Partially Completed and work in progress. |
| 8 | DRIQ/BL/D67/12/2012 | Construction of Taluk Hospital, Nedumangad | TVPM | 12/15/2012 | 135/12(D) | Rcv'd | Yes | Sub structure despatched.Draft of I & II floor appd. | Partially Completed and work in progress. |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|---------------------|---|----------|-----------------|---------------------------|--------------------|---------------------------------|--|---|
| 9 | DRIQ/BL/D57/11/2013 | Civil Station - Vellanadu | TVPM | 12/11/2013 | 98/13(D) | Rcv'd | Yes | Sub structure despatched.(28/1/2015) Drafting of super structure is in progress | Partially Completed and work in progress. |
| 10 | DRIQ/BL/D65/2009 | Construction of Civil Station at Kudappanakkunnu, TVPM - Block C(phase III) | TVPM | 30-10-2009 | Rcv'd | Rcv'd | Yes | Drawing for estimate purpose given.Priority not given | Work not started |
| 11 | DRIQ/BL/D24/2010 | Construction of Directorate for Homeo Medical college, Iranimuttom, TVPM | TVPM | 2/6/2010 | Rcv'd | Rcv'd | Yes | Based on earlier AR Drawing for estimate purpose given. New AR received on 12/5/2015. | |
| 12 | DRIQ/BL/D52/2011 | Construction of a stage in the lawn and Barack - Raj Bhavan | TVPM | 22-10-2011 | 82/11-(D) | Rcv'd | Yes | Tentative design despatched | Partially Completed and work in progress |
| 13 | DRIQ/BL/D24/03/2013 | Construction of Administrativeblock for ITI Women,Kazhakuttom | TVPM | 3/8/2013 | Rcv'd | Rcv'd | Yes | Draft of sub structure dwg appd.Letter sent to CE asking priority of work on 24/3/2015 | Work in progress. |
| 14 | DRIQ/BL/D45/07/2013 | Construction of a modern flat complex for MLAs near existing hostel building | TVPM | 1/7/2013 | 95/2013(D) | Rcv'd | Yes | Tentative dwg for estimate purpose is given. | Work kept pending on instruction |
| 15 | DRIQ/BL/D49/08/2013 | Multistoried building for GHSS for Girls - Cotton Hill -TVPM | TVPM | 13/8/2013 | 88/12(D) | Rcv'd | Yes | Draft dwgs of sub structure put up for appl. | Work in progress |
| 16 | DRIQ/BL/D55/11/2013 | State Election Commission, Construction of HQ Building - Tvp | TVPM | 11/11/2013 | 121/13(D) | Rcv'd | Yes | Tentative design despatched | Work in progress |
| 17 | DRIQ/BL/D9/03/2014 | Construction of building for Library, Canteen, Computer room and accomadation facility adjacent to existing main building of KHRI | TVPM | 12/3/2014 | 54/14(D) | Rcv'd | Yes | Tentative dwg despatched. | Work in progress |
| 18 | DRIQ/BL/D16/5/2014 | Construction of Arts and Science College at Malayinkil Village of Kattakada Taluk | TVPM | 20/5/2014 | Rcv'd | Rcv'd | Yes | Final dwg.of sub structure put up for appl. | Work in progress |
| 19 | DRIQ/BL/D21/6/2014 | Mini Civil Station, Kattakada | TVPM | 19/6/2014 | 48/2014 | Rcv'd | Yes | Tentative dwg despatched. (27/08/2014).Draft of sub structure put up for appl. | Work in progress |
| 20 | DRIQ/BL/D15/5/2014 | New Building in 3rd stage Govt Engineering College - Barton Hill | TVPM | 9/5/2014 | 35/2014 | Rcv'd | Yes | Tentative despatched | |
| 21 | DRIQ/BL/D30/2009 | Construction of a building for Hindi Language Training Institute at PMG, TVPM. | TVPM | 22-06-2009 | 87/09(D) 22/06/09 | Rcv'd | Yes | Priority not given | Work not started |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|-----------------------|---|----------|-----------------|---------------------------|--------------------|---------------------------------|--|--|
| 22 | DRIQ/BL/D1 2/ 2011 | Administrative Block at Govt. College, Kariyavattom. | TVPM | 08-03-2011 | 214/10(D) 17/12/10 | Not Rcv'd | No | Waiting for Soil investigation report Ltr sent to CE. Correction in AR drawing discussed with AR wing. | Authenticated SR not received |
| 23 | DRIQ/BL/D1 9/ 2011 | Construction of Pharmacy college at Homeopathic College, TVPM | TVPM | 20-06-2011 | 34/11 (D) 20/06/11 | Rcv'd | Yes | work kept pending due to AR dwg revision. | |
| 24 | DRIQ/BL/D4 0/ 2011 | Directorate of Museums and Zoos, Construction of zoo store cum office Complex | TVPM | 20-8-2011 | 74/11(D) | Not Rcv'd | No | Waiting for Soil investigation report . | Authenticated SR not received |
| 25 | DRIQ/BL/D4 5/ 2011 | Ladies Hostel for Government Homeopathic Medical College, Iranimuttam, Thiruvananthapuram | TVPM | 29-8-2011 | 71/11(D) | Not Rcv'd | No | Tentative dwg in progress | Authenticated SR not received |
| 26 | DRIQ/BL/D5 4/ 2011 | Construction of building to closed ward for closed ward for female ward in Mental Health Centre Tvp | TVPM | 22-9-2011 | 47/07(D) | Rcv'd | Yes | Key plan appd. | clarification needed regarding bore hole location. |
| 27 | DRIQ/BL/D5 8/ 2011 | Accommodation Block for ladies & Boys and administrative Block at NCC camp at Akkulam | TVPM | 8/11/2011 | 102/11(D) | Rcv'd | Yes | Tentative dwg despatched. | Partially Completed and work in progress |
| 28 | DRIQ/BL/D2 3/ 05/2012 | Ladies Hostel for College of Pharmaceutical science at Medical College | TVPM | 4/5/2012 | Not Rcv'd | Rcv'd | No | letter requesting for AR dwg sent | AR not received |
| 29 | DRIQ/BL/D3 0/ 06/2012 | Construction of a Multi storied building attached to Dental College Thiruvananthapuram | TVPM | 5/8/2011 | 69/12(D) 11/9/12 | Rcv'd | Yes | Modelling completed based on present AR. Letter sent to CE, EE asking for final AR. Then only can be proceeded with. | Work in progress |
| 30 | DRIQ/BL/D1 0/ 02/2013 | Construction of Children"s Theatre in Kerala State Jawahar Bala Bhavan, Tvp | TVPM | 2/6/2013 | 14/13(D) | Not Rcv'd | No | Waiting for Soil investigation report | Authenticated SR not received |
| 31 | DRIQ/BL/D1 5/ 02/2013 | Three storied Building for Govt. High School, Kazhivoor , Kanjiramkulam, Tvp | TVPM | 2/22/2013 | Rcv'd | Rcv'd | Yes | Sub structure despatched. Draft of super structure put up for appl. | Work in progress |
| 32 | DRIQ/BL/D2 9/ 04/2013 | DME Staff Flat type Quarters in Medical College | TVPM | 9/4/2013 | 43/13(D) | Not Rcv'd | No | Analysis completed and Reminder-3 sent to CE | SR not received |
| 33 | DRIQ/BL/ D54/ 10/2013 | Construction of Office Building and other Construction workers Board | TVPM | 30-10-2013 | 41/08(D) | Rcv'd | Yes | Keyplan finalised. | Work in progress |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|---------------------|---|----------------|-----------------|---------------------------|--------------------|---------------------------------|---|---------------------|
| 34 | DRIQ/BL/D6/ 02/2014 | Multistoried Building for Govt. School of Nursing - General Hospital - TVPM | TVPM | 17/2/2014 | 10/14(D) | Nil | No | Waiting for Soil Report.Reminder letter sent on 11/12/2014 | SR not received |
| 35 | DRIQ/BL/D17/5/2014 | New o.P.Block for Govt.Taluk Hospital, Valiyakunnu, Attingal | TVPM | 29/5/2014 | 39/14(D) | Rcv'd (23/9/2014) | No | Waiting for clarification in Soil Report. | |
| 36 | DRIQ/BL/D18/5/2014 | Construction of Six storied Building to the ladies hostel for pharmacy, Medical College Tvpm. | TVPM | 29/5/2014 | 42/2014(D) | Rcv'd | Yes | Tentative size despatched on 3/6/2015. | Work started |
| 37 | DRIQ/BL/D32/9/2014 | Construction of proposed Building for Nature cure Hospital - Varkala | TVPM | 23/9/2014 | 62/14 | Rcv'd | Yes | Drafting of sub structure completed . Clarification in SR not received. | |
| 38 | DRIQ/BL/D33/9/2014 | Construction of proposed Building for Taluk Hospital - Chiryinkeezhu | TVPM | 23/9/2014 | 139/14 | Rcv'd | Yes | Keyplan under preperation. letter sent to CE Buildings for authenticated soil report and details of bore holes. Reminder letter sent. | |
| 39 | DRIQ/BL/D20/07/2015 | Construction of ladies Hostel, Panchakarma Compond, Poojapura, Tvpm | TVPM | 6/7/2015 | 54/15 | Nil | No | | |
| 40 | DRIQ/BL/D45/07/2010 | Construction of Heritage Model Reference Block for State Central Library. Tvpm | TVPM | 23/6/2016 | 81/10(D) | Rcv'd | Yes | Lr.No. CE/BL/TVM/ SPL/6031/2011 Dt 19/6/2015 received regarding the clarification in water tank slab | Work in progress |
| 41 | DRIQ/BL/D10/02/2015 | Proposed New Block for H.S.S. Ayyankoickal | Kollam | 28/02/2015 | 19/15(D) | Rcv'd | Yes | Tentative dwg despatched | |
| 42 | DRIQ/BL/D24/6/2014 | Providing water tank having 1 lakh litre capacity and rain water harvesting tank of 50,000 litrs capacity,at Fire station, Kadakkal | Kollam | 28/6/2014 | Sketch | Rcv'd | | Tentative dwg despatched | Work in progress |
| 43 | DRIQ/BL/D71/ 2010 | Construction of New Block at PH centre, Konni. | Pathanamthitta | 07-07-2010 | Rcv'd | Rcv'd | Yes | Upto II floor despatched. Remaining portion meant for future expansion | Partially Completed |
| 44 | DRIQ/BL/D36/ 2011 | Pilgrim Centre at Ittiyappara-Ranni - Pathanamthitta | Pathanamthitta | 8/2/2011 | 29/11(D) | Rcv'd | Yes | 2nd Letter sent to CE buildings for clarification on revised Soil Report. New SR rcvd. | Partially Completed |
| 45 | DRIQ/BL/D35/09/2014 | Fire and Rescue Station - Adoor, Pathanamthitta | Pathanamthitta | 29/9/2014 | 103/14 | Nil | No | letter sent to CE Buildings for soil report | SR not received |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|-------------------------|---|-----------|-----------------|---|--------------------|---------------------------------|--|--|
| 46 | DRIQ/BL/D5 7/ 2010 | Govt. Hospital Mundakayam | Kottayam | 1/6/2010 | 209/10(D) | Rcv'd | Yes | All drawings despatched except for future expansion. Draft drawing(for future expansion)in hand. | work completed |
| 47 | DRIQ/BL/D5 1/ 10 | Construction of Mini Civil Station at Ponkunnam. | Kottayam | 24-05-2010 | 4/12(D) 02/03/12 | Rcv'd | Yes | Substructure , FF, Mezzanine floor, SF drawings despatched. Roof dwgs draft completed | Partially Completed and work in progress |
| 48 | DRIQ/BL/D2 5/ 07/14 | Mini Civil Station, Pala- Phase II at Nellyani | Kottayam | 8/7/2014 | | Rcv'd | Yes | Drafting of sub structure completed | |
| 49 | DRIQ/BL/D3/ 2010 | Construction of court complex at Vaikom. | Kottayam | 05-01-2010 | Rcv'd | Rcv'd | Yes | Clarification in SR not received. | |
| 50 | DRIQ/BL/D3 4/ 04/13 | Construction of building for Govt. Children's Home, Thiruvanchoor, Kottayam. | Kottayam | 23-4-13 | 12/13(D) | Not Rcv'd | No | Waiting for Soil investigation report . | SR not received |
| 51 | DRIQ/BL/D2 8/ 07/14 | Construction of Administrative and Research Block and Staff Quarters - Govt.Dental College - Kottayam | Kottayam | 14/7/2014 | 71/14(D) | Not Rcv'd | No | Waiting for Soil investigation report . | |
| 52 | DRIQ/BL/D1/ 01/15 | NABARD- RIDFXX-H&FWD- Construction of New Buildings for CHC,Paika, Kottayam | Kottayam | 1/1/2015 | Rcv'd | Rcv'd | Yes | Tentative drawing despatched | |
| 53 | DRIQ/BL/D6/ 02/2015 | Deposit Work - SC/ST DD Proposal for consruction of Govt Tribal U.P.School, Kosady, Mundakkayam | Kottayam | 7/2/2015 | Not Rcv'd | Rcv'd | No | Waiting for appd AR dwg. | |
| 54 | DRIQ/BL/D7/ 02/2015 | Higher Education - LAC-ADF- Construction of Govt.T.H.S Manangalloor, Kanjirappally | Kottayam | 7/2/2015 | Not Rcv'd | Rcv'd | | waiting for AR dwg | |
| 55 | DRIQ/BL/D6 0/12/2013 | Construction of Central Library cum Lecture Hall Complex in TDMC Alappuzha | Alappuzha | 2-12-13 | 126/13(D) Revised ARdwg No.13/14 | Rcv'd | Yes | Tentative design despatched | Work in progress |
| 56 | DRIQ/BL/D2 2/6/2014 | Mini Civil Station, Mannar, Chenganuur | Alappuzha | 20/6/2014 | 46/14(D) | Rcv'd | Yes | Sub structure dwg despatched. | Work in progress |
| 57 | DRIQ/BL/D1 9 2008 | Construction of court Complex at Kayamkulam. | Alapuzha | 13-05-2008 | 8611 03/10/11 | Rcv'd | Yes | Clarification in SR rcvd. Foundation to be designed | |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|----------------------|---|-----------|-----------------|--|--------------------|---------------------------------|--|--|
| 58 | DRIQ/BL/D73/ 2010 | Construction of MCS annexe at Cherthala. | Alapuzha | 7/19/2010 | 127/10(D) 19/07/2010 (Revised AR not received) | Rcv'd | Yes | Substructure drawings despatched. Design & drafting of super structure completed. Now revision in plan and No. of floors. (To be taken up as new work) | Letter sent to CE (Bldgs) for revised AR |
| 59 | DRIQ/BL/D66/12/2012 | Construction of New Building for pharmacy College- TDMC Alappuzha | Alappuzha | 11-12-2012 | 117/12(D) | Rcv'd | Yes | Work not started due to urgency of other works | |
| 60 | DRIQ/BL/D14/4/2014 | Trauma Care Unit in TDMCH - Vandanam - Alappuzha | Alappuzha | 9/5/2014 | 14/2014 | Rcv'd | Yes | Tentative dwg despatched | |
| 61 | DRIQ/BL/D8/02/2015 | Construction of Auditorium and library in Raja Ravi Varma Fine Arts College | Alappuzha | 10/2/2015 | Rcv'd | Rcv'd | | AR is not from Architectural Wing. Letter sent for authenticated AR dwg | |
| 62 | DRIQ/BL/D13 /03/2015 | TDMC Alappuzha - Construction of flat type eight storied residential quarters for PG Doctors in Govt. TDMC | Alappuzha | 31/3/2015 | | | | Scrutiny of structural design. letter despatched. | |
| 63 | DRIQ/BL/D01/ 01/2012 | Technical High School Adimaly | Idukki | 05-01-2012 | 127/11-(D) 02/12/11 | Rcv'd | Yes | Structural details of Block - A completely despatched. Some clarification in Block -B. So work kept pending.Reminder letter-2 despatched on 16/12/2014 | Partially Completed |
| 64 | DRIQ/BL/D03/ 01/2012 | Mini Civil Station, Devikulam | Idukki | 05-01-2012 | 24/12(D) 23/02/12 | Rcv'd | Yes | Substructure drawings despatched. | Partially Completed |
| 65 | DRIQ/BL/D46/ 07/2013 | Mini Civil Station - Kattapana | Idukki | 8-7-2013 | 77/2013(D) | Rcv'd | Yes | Drafting of Substructure in progress. | Work in progress |
| 66 | DRIQ/BL/D38/10/2014 | Flood Damage Relief- Construction of new building for Casualty and General Wards of Taluk Hospital- Adimaly | Idukki | 9/10/2014 | Nil | Rcv'd | No | Waiting for AR dwg and authenticated SR | |
| 67 | DRIQ/BL/D04/09 | Construction of Court Complex at Perumbavoor. | Ernakulam | 11-02-2009 | Rcv'd | Rcv'd | Yes | Fair dwgs of sub structure despatched. Draft of FF beams & slabs appd. | Partially Completed and work in progress |
| 68 | DRIQ/BL/D47/ 2010 | Construction of new Block for Women & Children - Taluk Hospital, Moovatupuzha | Ernakulam | 07-05-2010 | 70/10(D) 07/05/2010 | Rcv'd | Yes | All drawings upto SF despatched. Draft dwgs of remaining floors put up for appl. | Partially Completed |
| 69 | DRIQ/BL/D6/02/ 2013 | Construction of a building for District Homeo Hospital at Kakkanad, Ernakulam | Ernakulam | 2/1/2013 | Rcv'd | Rcv'd | Yes | Substructure drawings despatched on 10/9/2014. Drafting of super structure (I&II floor)completed. | Partially Completed |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|--------------------------|---|-----------|-----------------|---------------------------|----------------------|---------------------------------|---|--|
| 70 | DRIQ/BL/D1 0/ 03/2014 | New Building for Govt.H.S.S Poothrikka , Ernakulam | Ernakulam | 21-3-2014 | 31/2014(D) | Rcv'd | Yes | Tentative dwg despatched.Draft of substructure under checking. | Work in progress |
| 71 | DRIQ/BL/D4/ 01/ 2013 | Construction of New Auditorium for Govt. Polytechnic, Kalamassery. | Ernakulam | 1/28/2013 | 66/14(D) | Rcv'd | Yes | Tentative dwg despatched. (30/7/2014) | Work started |
| 72 | DRIQ/BL/D4 3/ 07/12 | Advocate General's Office - Ernakulam | Ernakulam | 3/7/2012 | 52-11(D) | Not Rcv'd | No | Waiting for authenticated AR & Soil investigation report | Soil report & authenticated AR not received. |
| 73 | DRIQ/BL/D4 8/ 08/12 | Construction of Administrative Block for Taluk Hospital, Moovattupuzha | Ernakulam | 6/8/2012 | Nil | Rcv'd | No | Waiting for AR drawing | AR not received |
| 74 | DRIQ/BL/D5 3/ 09/2012 | Construction of Addl Block to Sales Tax Complex Perumanoor | Ernakulam | 20-09-2012 | Not Rcv'd | Not Rcv'd | No | Waiting for Revised AR drawing | Revised AR not received. |
| 75 | DRIQ/BL/D5 5/10/2012 | Construction of Judicial Officer's quarters at Moovattupuzha | Ernakulam | 16-10-2012 | Not Rcv'd | Rcv'd | No | Waiting for AR drawing | AR not received. |
| 76 | DRIQ/BL/D2/ 01/ 2013 | Construction of Auditorium for Women's Polytechnic, Kalamassery. | Ernakulam | 1/28/2013 | 99/2013(D) | Rcv'd | Yes | Not started due to other urgent works | |
| 77 | DRIQ/BL/D3/ 01/ 2013 | Construction of New Block for Govt. Women's Polytechnic, Kalamassery. | Ernakulam | 1/28/2013 | Not Rcv'd | Rcv'd | No | Reminder letter sent on 5/8/2014 | Appd. AR not received |
| 78 | DRIQ/BL/D5/ 01/ 2013 | Construction of building for New chemical Engineering Block for Govt. Polytechnic, Kalamassery. | Ernakulam | 1/28/2013 | Not Rcv'd | Rcv'd | No | Only sketch drawing, authenticated AR not received.letter has been sent for AR dwg | AR not received |
| 79 | DRIQ/BL/D1 9/ 06/2014 | Mini Civil Station - Kolenchery | Ernakulam | 6/6/2014 | 36/2014(D) | Rcv'd (23/9/2014) | Yes | Tentative drawing despatched | |
| 80 | DRIQ/BL/D2 9/ 08/2014 | Construction of new building for Govt. Polytechnic - Perumbavoor-Koovappady | Ernakulam | 11/8/2014 | 94/14(D) | Nil | No | waiting for SR . Letter sent on 20/12/2014. | SR not received |
| 81 | DRIQ/BL/D1 7/ 06/2015 | Fire and Rescue Station - Eloor, Ernakulam | Ernakulam | 4/6/2015 | 52/12(D) | Nil | No | waiting for SR . | |
| 82 | DRIQ/BL/ D52/09/13 | LAC-ADF-H&FWD- Construction of casualty &ICU block of THQ Wadakkanchery | Thrissur | 12/9/2013 | 131/13(D) | Rcv'd | Yes | Fair dwgs of substructure despatched .Detailing of FF is in progress. But revised AR received on 26/6/2015. Clarification reqd. | Work in progress. |
| 83 | DRIQ/BL/ D16/05/15 | Institute for Human resource Development in Health Sector, Koratty, Thrissur. | Thrissur | 16/5/2015 | 42/15(D) | Nil | No | | |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|---------------------|--|------------|-----------------|---------------------------|--------------------|---------------------------------|--|---|
| 84 | DRIQ/BL/D19/07/15 | Kitchen and Dietary for Mental Health centre, Thrissur | Thrissur | 4/7/2015 | 58/15(D) | Nil | No | | |
| 85 | DRIQ/BL/D62/ 2011 | Mini Civil Station -Agali, Attapadi | Palakkad | 12/20/2011 | 14/12(D) | Rcv'd | yes | Sub- structure dwgs despatched.Slabs and beams at first floor level being designed | Partially Completed and work in progress |
| 86 | DRIQ/BL/D49/2011 | Construction of Excise Complex - palakkad | Palakkad | 3/9/2012 | 87/12(D) 13/08/12 | Rcv'd | yes | Foundation details were despatched. Draft dwg of super structure put up for appl.Reminder letter despatched | EE informed that the site is changed and land is not finalised. |
| 87 | DRIQ/BL/D27/04/2013 | Construction of Educational Complex at Palakkad | Palakkad | 4/4/2013 | 140/12(D) | Rcv'd | yes | Sub- structure dwgs despatched(14/7/2014) | work in progress |
| 88 | DRIQ/BL/D31/04/2013 | Construction of Proposed Court Complex at Palakkad | Palakkad | 15/4/13 | 76/13(D) | Rcv'd | yes | Tentative dwg despatched on 18/2/2014.Sketches to be prepared. | Work in progress |
| 89 | DRIQ/BL/D16/02/2013 | Construction of Science Block for SNGS College,Pattambi,Palakkad | Palakkad | 2/28/2013 | Rcv'd | Rcv'd | yes | Sub structure design under preperation | Authenticated SR received on 5/6/2014 |
| 90 | DRIQ/BL/D09/02/2015 | Construction of Auditorium at Govt. College, Palakkad | Palakkad | 19/2/2015 | 1/15(D) | Not Rcv'd | No | Letter sent for detail SR | |
| 91 | DRIQ/BL/D3/02/2014 | Budget Work 2013-2014 - Construction of building for PWD Complex - Parappanagadi | Malappuram | 4/2/2014 | 37/14(D) | Rcv'd | Yes | Tentative design despatched. Letter sent for Bore hole details and check list. Reminder letter sent on 6/3/2015 | Work in progress. |
| 92 | DRIQ/BL/D3/02/2014 | Budget Work 2013-2014 - Construction of building for Rest House - Parappanagadi | Malappuram | 4/2/2014 | 38/14(D) | Rcv'd | Yes | Tentative design despatched. Letter sent for clarification in SR and Bore location.Design of sub structure in progress | Work in progress. |
| 93 | DRIQ/BL/D14/04/2015 | Community Health Centre , Kuttipuram - Malappuram | Malappuram | 24/4/2015 | 38/15 | NIL | No | Waiting for soil report | |
| 94 | DRIQ/BL/D26/ 05/12 | I T I . Kozhikode | Kozhikode | 5/16/2012 | 42/12(D) | Rcv'd | Yes | Sub- structure , I & II floor beams despatched. | Partially Completed and work in progress |
| 95 | DRIQ/BL/D44/6/2013 | Construction of Lecture theatre complex in Medical College - Kozhikode | Kozhikode | 25-6-2013 | 74/13(D) | Rcv'd | Yes | Sub- structure dwgs despatched(21/8/2014) | Partially Completed and work in progress |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|--------------------------|--|-----------|-----------------|---------------------------------------|--------------------|---------------------------------|--|---|
| 96 | DRIQ/BL/D4 4/07/2012 | Dental College Kozhikode - ADDL Block | Kozhikode | 04-07-2012 | 64/12-D 4/7/12 | Rcv'd | Yes | Sub- structure dwgs despatched.Fair dwg of ground floor beams of Block I despatched. Drafting of FF beams is in progress | Partially Completed and work in progress |
| 97 | DRIQ/BL/D1 8/3/2013 | Construction of Building for Ladies Hostel for 250 Students attached to Medical College,Kozhikode | Kozhikode | 04-03-2013 | 30/13(D) | Rcv'd | Yes | Sub- structure dwgs despatched (23/12/2014) Fair of I&II beams despatched on 3/6/2015. | Partially Completed and work in progress |
| 98 | DRIQ/BL/D6 3/11/2012 | Academic Block - Govt. Engineering College - Kozhikode | Kozhikode | 27-11-2011 | 106/12(D) | Rcv'd | Yes | Tentative despatched | Work in progress |
| 99 | DRIQ/BL/ D31/2014 | Construction of Regional Public Health Laboratory | Kozhikode | 21/8/2014 | 99/14(D) | Rcv'd | Yes | Tentative dwg despatched on 23/12/2014.Letter sent for clarification of soil report. | Work in progress |
| 100 | DRIQ/BL/D3 2/ 06/12 | Extension of Applied Electronics and Chemical block of Govt. Engineering College, Kozhikode | Kozhikode | 11/6/2012 | Not Rcv'd | Not Rcv'd | No | Received only letter from EE, Kozhikode. AR is not prepared by Chief Architect. | Approved AR&SR not received |
| 101 | DRIQ/BL/ D42/6/2013 | Govt Engineering College - Kozhikode - General work shop | Kozhikode | 11/6/13 | 64/13(D) | Rcv'd | Yes | Waiting for authenticated Soil report | Work not started |
| 102 | DRIQ/BL/ D40/11/2014 | Construction of Paramedical Hostel for UG and PG for 100 students in Govt. Medical College - Kozhikode | Kozhikode | 10/11/2014 | 121/14 | Nil | No | Waiting for Soil Report | |
| 103 | DRIQ/BL/ D41/11/2014 | Administrative Block building for Govt.Arts &Science College,Koduvally. | Kozhikode | 10/11/2014 | 119/4 | Nil | No | Waiting for Soil Report. Letter sent for authenticated SR | letter sent to CE for authenticated soil report |
| 104 | DRIQ/BL/ D42/11/2014 | Proposed food Craft Institute | Kozhikode | 5/12/2014 | 138/14 | Nil | No | Waiting for Soil Report | |
| 105 | DRIQ/BL/ D12/03/2015 | Govt. Arts and science College, Balussery- Kozhikode | Kozhikode | 28/3/2015 | 28/15 | Nil | No | Modelling started.Waiting for Soil Report | Phone calls from MLA's office |
| 106 | DRIQ/BL/D2 3/ 03/2013 | Tagore Vidya Nikethan Special School, Thaliparamba,Kannur | Kannur | 08-03-2013 | 29/13(D) | Rcv'd | Yes | Fair dwgs of Ramp, I&II floor ramp despatched. | Partially Completed and work in progress |
| 107 | DRIQ/BL/D2 4/ 05/2012 | Judicial First class Magistrate Court - Koothuparamba | Kannur | 27-04-2012 | 37/12(D) . 29/03/12 | Rcv'd | Yes | Tentative dwg despatched. | Work in progress |
| 108 | DRIQ/BL/D7/ 02/2014 | Construction of Fire and Rescue building at Kannur | Kannur | 26/2/2014 | 143/13(D), 144/13(D), 145/13(D) | Rcv'd | yes | Tentative dwg despatched.(14/8/2014) | Work in progress |
| 109 | DRIQ/BL/D2 7/07/2014 | P.W.D Complex, Kannur | Kannur | 14/7/2014 | 53/14 | Rcv'd | yes | Tentative dwg despatched. | Work in progress |
| 110 | DRIQ/BL/D2/ 02/2014 | Govt Ayurveda College Hospital (W&C), Pariyaram | Kannur | 4/2/2014 | 149/13(D) | Rcv'd | Yes | Tentative dwg despatched. | Work in progress |

| Sl. No. | File No. | Name of work | District | Date of Receipt | AR. No. & date of receipt | SR.(Rcv'd or not) | Work ready to taken up (Yes/No) | Present stage of work | Remarks |
|---------|--------------------------|--|----------|-----------------|---------------------------|--------------------|---------------------------------|--|------------------|
| 111 | DRIQ/BL/D4 3/ 06/2013 | Pre Metric Hostel for Boys at Thaliparamba in Morazha village - Kannur | Kannur | 17/6/13 | 70/13(D) | Rcv'd | Yes | Tentative drawing despatched | Work in progress |
| 112 | DRIQ/BL/D5/ 02/2014 | Family Court in Munsiff court compound, Kannur | Kannur | 5/2/2014 | 15/14(D) | Nil | No | Waiting for Soil investigation report. Reminder sent to CE for SR | Work not started |
| 113 | DRIQ/BL/D2 3/06/2014 | Proposed Maternity Block in Taluk Head Quarters Hospital, Thaliparamba | Kannur | 25/6/2014 | 72/14(D) | Nil | No | Waiting for Soil investigation report. Leter sent for soil report. | Work not started |
| 114 | DRIQ/BL/D2/ 02/2015 | Additional Block for Rest House at Thaliparamba | Kannur | 12/1/2015 | 152/14(D) | Nil | No | Letter sent to CE Buildings to take up the work from SE's level | |
| 115 | DRIQ/BL/D6 5/12/2013 | PWD Rest House - Kannur | Kannur | 27/12/13 | 138/13(D) | Rcv'd | Yes | Tentative dwg put up for appl. | Work started |
| 116 | DRIQ/BL/D5 2/02/2015 | Construction of Mini Civil Station, Iritty | Kannur | 7/2/2015 | 13/15(D) | Rcv'd | Yes | Modelling in progress. Clarification in SR. | Work started |
| 117 | DRIQ/BL/D1 8/06/2015 | Construction of munti storied building for Court Complex, Thalassery | Kannur | 15/6/2015 | | Rcv'd | No | Only sketch drawing is received. | |
| 118 | DRIQ/BL/D4/ 02/2015 | Construction of Hospital Building at Mananthawady | Wynad | 5/2/2015 | 3/15(D) | Rcv'd | Yes | Tentative dwg despatched | Work in progress |