

PWD BUILDINGS DIVISION, PATHANAMTHITTA

Progress of works as on March 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
SL. NO	Budget page No. / Item No.	Budget Provision in crores	L A Constituency	Department	Name of Project	Estimate Amount	A S No. , Date & Amount	T S No. , Date & Amount	Agreement No. & Date	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. Up to current month	Amount required up to this financial year	Remarks
4059-60-051-72Projects																							
1			Ranny	PWD	LAC - ADS- Construction of Rest room and toilet block for Ramapuram Sabarimala Edathavalam, Ranni	25L	GO(Rt) No.821/2015/PWD. dtd 12/6/2015 for Rs. 25 L	1411/2015-16 dtd.1/10/2015	36/EE/B/PT A/15-16 dtd 11/12/2015	Shibu Samuel	2362794	2315538	9 month					Agreement executed.work not started					
2			Aranmula	Revenue	Contraction of Village office cum Residential Quarters at Pathanamthitta	5900000	G O (Rt) No. 4247/2014/RD Dated,TVM.30/6/14	258/2015-16 dtd 18/06/2015	32/EE/B/PT A 15-16 dtd 09/12/15	J Manzoor	5328286	5184422	10 month	30/01/2016	29/11/2016	Not submitted	Not submitted	structural work and Block work completed finishing work to be started	90%	Not started	Nil	53,28,286	
40-59-60-051-72(NP)																							
3			Adur	PWD	Construction of a building for AEO Office, Addor	4583374	GO(Rt)1305/2014/P WD.TVM dtd17.9.2014 for Rs. 48 L	25/EE/B/PTA/2 014-15 dtd.22/12/14	25/EE/B/PT A/15-16 dtd 27/11/2015	Sapru k Jacob	4583374	6137596	9 months	Site not handed over	26/08/2016	NIL	NIL	dismantling of existing building in progress	NIL	Not started	NIL	NIL	The work has not been till date due to non dismantling building by Education Department. Now building dismantling is in progress
4			Adoor	PWD	LAC- ADS - Construction of Aminity Centre at Kulanada Town.	75L	GO(Rt)No 1091/2015/PWD. Dtd 27/7/2015 for 75 lakhs	2048/2015-16 dtd.15.12.2015 Rs 7499999	44/EE/B/PT A/2015-16 DT01/03/2016	A.K Sanyhoosh Kumar	6178032	6161351	12 months	NIL	SITE NOT HANDED OVER	NIL	NIL	Aranmula MLA linformed that work shall be started after the inspection of MLA.	NIL	Not started	NIL	NIL	Aranmula MLA linformed that work shall be started after the inspection of MLA.
4202-01-800-88(NP)																							
5			Ranny	General Edn.	LAC - ADS- Construction of LP School at Ayroor	30L	GO(Rt) No.2321/2015/G.Edn . dtd 12/6/2015 for Rs. 30 L	3592/2015-16 DT 25-02-2016	48/EE/B/PT A/16-17 dtd 10/06/2016	Biju Mathew	2829233	2591861	12 months	13/06/2016	9/6/2017			work in progress					

6				Ranny	General Edn.	LAC - ADS- Construction of a new building for Govt U P School at Vaikkam, Ranny	75L	GO(Rt) No.1713/2015/G.Edn . dtd 08/05/2015 for Rs. 75 L	367/2015- 16/2015/1304 dtd 02/07/15 Rs. 70 L	23/EE/B/PT A/15-16 dtd 19/11/2015	Philip Thomas	6997887	7655688	12 months	31-12-2015	18/11/2016			work completed					
7				Adur	General Edn	Construction of first floor on the existing building for Boys H S S, Adoor	50 L	GO(Rt)4789/2014/G. Edn.TVM dt 5.11.2014 for Rs. 50 L	1439/2015-16 dtd.3.10.2015	43/EE/B/PT A 2015-16 DT 23-01- 2016	Shylu K P	4799451	5073020	12 months	28/01/2016	27/01/2017	NIL	NIL	plastering work in progress	70%	Not started	NIL	NIL	Work is in good progress and can be completed by the end of March.
8				Adur	Higher Edn.	Construction of a Building of Kerala University Teacher Education Centre Adoor	50 L	GO(Rt)2405/2014/H. Edn.TVM dt 10.10.2014 for Rs. 50 L	26/EE/B/PTA/2 014-15 dtd.22/12/14	31/EE/PTA/1 5-16 dtd 01/12/2015	Shylu K P	4827184	6275349	11 months	15/12/2015	14/11/2016	13/02/2017	NIL	Nearing completion	95%	Not started	282950	5992399	Work is in Good progress can be completed before March 31st
9				Arammala	General Edn	LAC - ADS- Construction of a building for Govt H SS Omalloor	65L	GO(Rt)No 1019/2014/ Gedn dtd.25.2.14 TVM for Rs. 65 lakh	5/EE/B/PTA/20 14-15 dtd.21.7.14 Rs.65 L	1/EE/B/PTA/ 15-16 dtd 13/04/15	S C Ajeesh	6354045	7304589	12 months	6/17/2015	5/16/2016	not submitted	not submitted	Ground floor complete	85%	Not started	15L	40l	work nearing completion
10				Arammala	General Edn.	LAC - ADS- Construction of a building for Govt VHSS,Elanthoor	6961362	GO(Rt)No 1539/2015/G.Edn. Dtd 24/4/2015 for 70 lakhs	774/2015-16 dtd.31.7.2015	60/EE/B/PT A/16-17 DATED 22/08/2016	M/S DORA	6961362	7511310	9months					plastering work of ground floor in progress					
11				Arammala	General Edn.	LAC - ADS- Constructipn of New building for Govt. HSS, Kaippattur	150 L	GO(Rt) No. 890/2016/G.Edn. Dated 1/3/2016 TVM Rs. 150 L	2753/2016-17 dated 6/10/2016 for Rs. 14944605/-	46/SEBSC/2 016-17 dated 22/12/2016	M. Rajasekharan Nair	14944605	11547508	12 months					Agreement executed					
12	2			Thiruvalla		Construction of Proposed New building for St.Mary's Govt.High School, Kunnammathanam	1,00,00,001	GO(Rt)No.984/2016/ 6/Edn DATE 04/03/2016																Soil investigation completed
13				Arammala	General Education	LAC-ADF- Construction of new building for Govt Vocational Higher Secondary School,Arammala	10900000	G.O(Rt)No.276/16Ge neral Education Dated 22.01.2016											Estimate submitted for TS					
4202-01-800-87																								
14				Ranny	General Edn	LAC - ADS- Construction of new building for Govt H SS kisumam	49.42 L	GO(Rt) No.2351/2013/G.Edn . TVM dtd.5 06 2013 for 49.42L	10/EE/B/PTA/2 013-14 Dtd.07.09.2013	9/EE/B/PTA/ 15-16 dtd 03/07/2015	Shylu K P	4692681	6917950	6 Months	13/07/2015	12/1/2016	12/7/2016		Civil work Completed	100%	electrical Work completed	4692681	4692681	work completed
15				Pathanamthitta	General Edn	LAC-ADS- Construction of New building for G.H.S.S Thekkuthodu	2 Crore	GO(Rt)No. 889/2016/G. Edn dtd 1/3/2016 for Rs. 2 Crore	2754/2016-17 dtd 6/10/2016 for Rs. 19,89,49,997	48/SEBSC/1 6-17 dtd 4/1/2017	C. Sajeer	1,85,15,865/-	16589901	15 months										

4210-02-800-95-01																							
24			Thiruvalla		Construction of New building for PHC Niranam	145L	GO(Rt)No.1613/2016/H&FWD DATE 10/06/2016 Rs.145L															Soil report submitted	
25			Aranmula	LSGD	LAC - ADS Construction of a new building for PHC, Chennearkara	36 L	GO(Rt) No. 185/2016 /H&FWD dated 19/1/2016 for Rs. 36 L	3920/2015 -16 dated 4/3/2016 Rs. 36 L	59/EE/B/PT A /2016 -17 dated 22/8/2016	Vineed kumar C.J.	RS.3499221	Rs.3315380	12 months	1/12/2016	1/11/2017	NA	NA	work started	10%	Not started		10 lakh	
8443-00-108- PWD Deposit																							
26	1		Thiruvalla	PWD	Providing fencing and rectification of compound wall,duck farm ,Niranam	14L	GO(RT)NO.671/2015/AD DT 28-03-2015 14L	777/2015-16 DT 31-07-2015 14L	24/EE/B/PT A/2015-16 DT 23-11-2015	BINOY V.P	1399576	130026	6 months	30-11-2015	29-05-2015		19-02-2016	work completed				Completed	
27			Aranmula	LSGD	Construction of Samskarika Nilayam at Aranmula	55L	GO(Rt)No 2368/2015/LSGD. Dtd 1/8/2015 for 55 lakhs	861/16-17 DATED 14/06/2016 Rs 55 lakhs	58/EE/B/PT A/16-17 DATED 18/08/2016	M/S DORA	5299861	4785774	12 months	9/19/2015	17/08/2017	NA	NA	column work completed..Shuttering work of roof in progress.	20%	Not started		column work completed..Shuttering work of roof in progress.	
4059-60-051-85																							
28			KONNI		Construction of fire station, Konni , 5 Lakh	5 L												Land not identified					
29	Vol.1, 12/10/17	1.5	Adur		Construction of Fire station, Adoor. 150 Lakh	150L	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	Soil investigation report submitted for structural design	NIL	NIL	NIL	NIL	Design pending in DRIQ Board
4202-04-01-97(01)																							
30			Adur	CAD	Construction of Library Hall and Toilet Block for Veluthambi Dalava Memorial Museum at Mannady	50L	GO(Rt)No.179/15/C AD, TVM dtd.28/3/15 for Rs. 50 L	3463/2015-16 dt 22-02-2016 Rs50L	53/EE/PTA/1 6-17 dtd 21/06/2016	P.George Saibu	4787544	4710943	12 months	28/06/2016	27/06/2017	NIL	NIL	plastering work in progress	80%	Not started	NIL	50 L	Work is in good progress and can be completed by the end of March.
4210-02-800-95																							
31			KONNI		Construction of additional block for Thaluk headquarters hospital at Konni - Balance work	7490285	GO(Rt.)No.2153/15/ H&FWD DATE 09/07/2015 Rs.75,00,000	999/2015-16 Date 07/09/2015 Rs.75,00,000	29A/EE/B /Pta/2015-16 date: 09/12/2015	J MANZOOR	7490285	7063339	6 MONTHS	12/10/2015	6/9/2016	6/9/2016		WORK COMPLETED	100%	100	70,63,339	70,63,339	completed
32			Adur	Health&Family Welfare	Construction of a building for Family Welfare Sub centre at Nellimukal	25 L	GO(Rt)3014/2014/H &FWD.TVM dtd04.9.2014 for Rs. 25 L	27/EE/B/PTA/2 014-15 dtd.22/12/14	45/EE/B/PT A/16-17 DT 26/05/2016	K G Bhaskaran Pillai	2235277	2828802	9 months	site not handed over	NIL	NIL	NIL	Agreement executed.Existing building to be dismantled by panchayath.	NIL	NIL	NIL	NIL	The work has not been started due to non clearance site by Panchayath Authorities

4202-01-202-91																			
33					Construction of a building for Govt. H.S.S, Kalanjoor, PTA 300L	300L	GO(Rt)No. 176/16/Gl. Edn dtd 16/1/2016 Rs. 300L	2116/16-17 dtd 12/8/2016 Rs. 29974423	42/SEBSC/1 6-17 dtd 3/11/2016	J. Manzoor	26652014	23028314	15 months						
34	4		Ranny	Higher Edn.	Completion work of Lab building using 12th finance commission award - Annual Budget 2015-16 at G.H.S.S. Vechoochira colony- Mannadisdala	86 L	GO(Rt) No.973/2016/G/Edn . Dated, 03/03/2016for Rs. 85.81 L	3221/2016-17 dtd 21/11/2016 Rs.8581000											Tender work in progress
4210-02-800-95																			
35			Adur	Health & Family Welfare Dept.	Construction of OP Block for PHC, Chandanappally	34.5 L	GO(Rt)4067/14/H&F WD/TVM dtd.22/12/14 for Rs. 34.50 L	993/2015-16 dtd.7.9.2015	42/EE/B/PT A DT 01-01-2016	Sapru K. Jacob	3262980	3579489	12 months	10/12/2015	9/12/2016	NIL	29/03/2016	work completed	completed
																		3549871	nil
																			Completed
4403-01-101-99																			
36			Arammala	AD	Construction of District veterinary complex at Pathanamthitta	300 lakh	GO(Rt)No.2075/200 8/AD/TVM dated 1/11/2008 Rs. 300 Lakh	176/CE/BL/ PTA/832 dated 5/3/2010	99/SEBSSC/ 2012-13 dated 12/01/2013	Dora Infrastructures	28615350	47421358	18 months	3/13/2013	8/12/2014		8/12/2014	Work completed	100%
																		work completed	29032864
																		1838494	work completed

	4403-00-101-100																		
	4210-03-105-99																		
37			Aranmula	DHS	S/R to elanthoor Nursing School- Construction of sump and retaining wall and pumping works for Six floors	1095000	PLB4-43209/2014/DHS dtd 22/08/2014 for Rs.10.95 lakhs	206/E/B/PTA/2014-15 dated 30/12/2014 for 10.95 lakhs	16/EE/B/PT A/14-15 DTD 27/02/2015	K.V.REJI	1088362	1088362	3 MONTHS	9/3/2015	8/6/2015	30/09/2015	28/09/2015	Work completed	work completed
38			Aranmula	H&FW	Government School of Nursing, Elanthoor, Pathanamthitta- Construction of additional kitchen block, Electrical control room and electrical work	2650000	G.O(Rt)No.4414/2010/ H&FWD dt.08.11.2010 for Rs.151 lakhs	32/SEBSC/12-13 dated 26/11/2012 for 26.5 lakhs	25/SEBSC/15-16 DTD 22/08/2015	K.V.REJI	4283359	5655747	9 months	11/11/2015	8/10/2016	1/21/2016	1/21/2016	Work completed	100% electrical work completed
	4202-03-102-99(NP)																		
39			Aranmula	DS&YA	LAC-ADS - 2012-13 Construction of District Stadium, Pathanamthitta	9695719	GO(Rt) 79/2013/S&YA dtd.30.3.2013 for Rs. 100 L	16/EE/B/PTA/2014-15 DTD.29.09.2014 for RS 9695719	3/EE/B/PTA/15-16 DTD 17/4/15	M Rajasekharam Nair	10000000	10586224	9 months	24/04/15	23/01/2016			COMPLETED	100% Nil
	4210-02-800-95(NP)																		
40			Aranmula	Health&Family Welfare	LAC - ADS- Construction of a building for P H C Kadammanitta	60 L	GO(Rt)No 2274/2014/H&FWD. TVM dtd 05/07/2014 for 60 lakhs	7/EE/B/PTA/2014-15 dtd.21.7.14	16/EE/B/PT A/15-16 dtd 11/08/15	Sapru k Jacob	5718211	7524022	9 months	2/9/2015	6/1/2016	NA	4/20/2016	WORK COMPLETED	100% completed

4202-01-202-91(P)																						
41			Konny	H&FWD	LAC - ADS- Construction of building for CHC Chittar	120L	GO(Rt) No.2162/2015/H&F WD Dated,10/7/2015 for Rs. 120 L	2648/15-16 DATE 18/01/2016 Rs.120 L	7/SEBSC/16- 17 DATE 15/05/2016	Nizamudeen VM	10995156	10299172	18 months	25/04/2015	24/09/2016	Nil	Nil	Agreement executed,work not started	Nil	Nil	Nil	old building not dismantled by panchayath
42			Arammala	General Edn	LAC - ADS- Construction of a building for Govt HSS Kulanada	100 L	GO(Rt)No 4781/2013/G.Edn. Dtd 12/11/2015 for 100 lakhs	6/EE/B/PTA/20 14-15dtd 21.7.14	02/EE/B/PT A/15-16 dtd 17/04/15	Shylu K P	9772210	12343278	15 months	1/20/2015	21/04/2016	NA	NA	work completed	completed	completed		
43			Arammala	Gen Educatio n	Infra structure development of Govt. boys HSS Pathanamthitta.	150 L	GO(Rt) No. 152/15/G.Edn.TVM dt 13/01/2015 for Rs. 150 L	1335/2016- 2017 date 2/7/2016 for Rs. 150 L	33/SEBSC/ 2016-17	Sapru k Jacob		12919565	9 months	10/30/2016	29/06/2017			Block 1 - roof shuttering work in progress	10%	Not started		
8443-00-108-PWD Deposit																						
44			Thiruvalla	PWD	MLA LAC ADF- Construction of the proposed first floor for Jaihind library,Chalappally, Kottanadu	11L	GO(Rt)NO.2587/15/ LSGD DT 22/08/2015 RS 11L	3919/2015-16 DT 04/03/2016 RS 11L	47/EE/B/PT A/2016-17 dtd 09/06/2016	PHILIP THOMAS	840096	765328	6 months	16/6/2016	14/12/2016		14/12/2016	completed	100%	completed	11 lakh	11lakh work completed
45			Arammala	PWD	Special repairs to office complex,Kozhencherr y-Renovation works to sub treasury office,Kozhencherry- Providing counters,partitions,cup board,strong room door,grills and allied works	12.5L	A5/12224/2015/ DT 17-12-2015 RS 12.5L	3213/2015-16 DT 11-02-2016 RS 12.5L	51/EE/B/PT A/2016-17 dtd 13/06/2016	Dora Infra structures and Properties ltd	899028	845086	3 months	6/16/2016	9/15/2016	NA	NA	completed	100%	completed	NIL	12.5 Lakh Completed
46			Adoor	H.Edn	Renovation works classrooms and toilet in IHRD technical higher secondary school Adoor	10L	GO(RT)NO.2446/20 15/H.Edn dt 18-09- 2015	3214/2015-16 dt11/02/2016 ee bldg Dn Patmta	55/EE/B/PT A/2016-17 DT 24/06/2016	AJESH SREEDHARAN	999964	876868	6 months	28/06/2016	27/12/2016	NIL		work completed			NIL	10 lakhs

4210-02-800-95																							
47			Adoor	H&FWD	LAC ADF of Adoor MLA Sri. Chittayam Gopakumar- Construction of OP Block building for CHC Thumbamon,Adoor	25L	GO(Rt)no:2270/2015 /H&FWD DT 17/7/2015 RS 25L	3207/2015-16 DT 11-02-2016 RS 25L	54/EE/B/PT A/2016-17 dtd 21/06/2016	P GEORGE SAIBU	2299866	2263068	6 months	NIL	20/12/2016	NIL	NIL	Demolishing existing building owned by panchayat to be done	NIL	Not started	NIL	3549871	Completed
IHRD Deposit work																							
48			Adoor	PWD	IHRD Deposit work- Construction of class room building for college of Applied Science Adoor	2485000L	CN/9850/2012/HRD TVM DT 15/03/2014 RS 2485000	10/EE/B/PTA/2 014-15 DT 30/08/2014	8/EE/B/PTA 2014-15 DT03/12/2014	A K Santhosh Kumar	2484910	2478698	9 MONTHS	19/02/ 2015	18/11/ 2015	NIL		work completed	NIL	NIL	2484719.14	NIL	work not strtated due to site levelling on another work to be completed
4202-02-105-88																							
49			Adoor		Formation of playground(retaining wall & levelling)at Govt polytechnic college ,Adoor	15,60,000	D4/37677/15 DATE 24/11/2015	1119/2016-17 DATE25/06/2016	61/EE/B/PT A/2016-17	Krishnakumar G	1559002	1169252	2 months	10/4/2016	12/3/2016	NIL	NIL	work completed	NIL	NIL	NIL	1169252	The trees are not auctioned by RDO, Adoor
4059-01-051-72(P)																							
50			Adur	Revenue	Construction of a building for Village Office cum Residential Quarters at Pallickal	5910000	G O (Rt) No. 4247/2014/RD Dated,TVM.30/06/14	995/15-16 dtd 07/09/2015	41/EE/B/PT A DT 01-01-2016	Sapru K Jacob	5567562	6107616	12 months	NIL	30/12/2016	NIL	NIL	site not handed over due to non cutting tree by Revenue authorities	NIL	Not started	NIL	5,91,000	Completed
2210-01-110-79-17(NP)																							
51			Adoor	Health	Construction of Retaining wall in front of OP Casualty at Gen. Hospital, Adoor	9,88,380	GO.578/2016 dtd 20/2/2016 Rs. 1048000	3032/2016 dtd5/11/2016	66/EE/B/PT A 2016-17 dtd 20/12/16	Ambilidharan Nair	9883080	817797	1 month					Work completed	100%	Nil		9,88,380	
LAC- ADS 2012-13 4202-03-102-99(NP)																							

LAC-ADS - 2013-14																							
52			Aranmula	LSGD	LAC-ADS - 2013-14 Construction of District Stadium, Pathanamthitta Second Phase	100 L	GO(Rt) 607/2014/LSGD dtd.1.3.2014 for Rs. 100 L	13/EE/B/PTA/2 014-15 DTD.29.9.2014	19/EE/B/PT A/14-15 dtd 29/09/14	M Rajasekharan Nair	100 L	11919265	9 months	22/06/ 15	21/03/16	9/30/2016	9/30/2016	completed	100%	Nil			
53			Aranmula	H&FWD	LAC - ADS- Constructipn of Third floor to the W&C Block in District Hospital, Kozhancherry		GO(Rt)No 2200/2015/H&FWD. Dtd 14/7/2015 for 130 lakhs	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Tender not finalized					
ANTI RECESSION STIMULOUS PACKAGE																							
54			Aranmula	PWD	Construction of additional block at Aranmula Satharam Compound	7124832	G.O(Rt) No.1046/09 PWD dt. 14.7.2009 for Rs.100 lakhs	No.92/CE/B&L W/10-11 dt.13.08.2010 Rs:115L	05/SEBSC/1 4-15 dtd 012/05/2014	Hameed Kunju	7124832	12623777	8 months	5/20/2014	NA	NA	NA	The contractor is willing to complete the work				NA	
55			Ranny	PWD	LAC - ADS- Construction of Mini Civil Station (Office Complex) at Perunadu Ranny		GO(Rt) No.1088/2014/PWD. TVM dtd 05.08.2014			M G Mohandas								work not started					Land not handed over by panchayath
56			Ranny	Higher Edn.	Construction building for Govt. HSS Vechuchira	27 L	G.O. (Rt) No.2791/13/G.En dtd 05/07/2013 Rs. 27 L	11/EE/B/PTA/2 013-14 DTD.07/09/201 3 Rs. 30.39 L										Cancelled					
57	3		Ranny		Construction of boundary wall of polytechnic college,Vechoochira	73L	GO(Rt)No.1084/201 5/H.Edn dt 19/05/2015 RS73L	1365/2015-16 DT 30/09/2015 RS73L	39/EE/B/PT A/2015-16 DT 16-12- 2015	MON JOSEPH	7299968	7000670	6 months	26/12/2015	25/06/2016	30/12/2016		work stand still boundary dispute	50%	work stand still boundary dispute			letter forwarded to Taluk surveyor for demarkation

4059-01-051-86																							
58	15/72	2582000	Ranny	PWD	Construction of Minicivil station Ranni	622L	G.O (Rt) No.536/2009/PWD dated 29.4.2009 for Rs.622 lakhs	37/CE/BL&LW /PTA 10-11 dtd.13.05.2010 for Rs.665 L	80/SEBSC/2 010-11 dtd 09/11/10	K.S.C.C	63305997	82297796	15 months	15.11.2010 To	14.2.2012	31/07/14	31/07/14	Work completed	100% civil work electrification nearing completion, Fire fight not started	77858376	1900615		
RIDF XY Scheme																							
59			Ranny	Education	Construction of Main building for polytechnic, Vechoochira (NABARD)	54568684	G.O (Rt) 1454/08 H.Edn. Dt.27.09.2006 for Rs. 519.7 lakhs	No:188/CE/BL/PTA 6194/09 dtd.19.03.2010 for Rs.565 L	92/SEBSC/2 015-16 Dtd:25/02/2016	M/S DORA	31048864	6455088	10 months	2/29/2016	12/28/2016			Work in good progress	60%	work in good progress	24863906	6455088	work can be completed before 30 April 2017
4059-60-051-72																							
60			Ranny	Health&Family Welfare	Construction of Ranni Taluk Hospital Mortury& Bio gas plant .	6341816	GO(Rt)1281/2013/H &FWD/. TVM dtd.9.4.13 for 61.50L	4/E E(B)/P TA/13-14 dtd.6.6.13 Rs67,00,000	22/EE/B/PT A/13-14 dtd 19/02/14	M/S DORA INFRA STRUCTURES AND PROPERTIES (p) LTD	6341816	7133117	6 months					work cancelled					
4202-02-800-85(NP)																							
61			Ranny	Higher Edn.	LAC - ADS- Construction of a building for IHRD APPLIED COLLEGE ,Ayroor	124L	GO(RT) No.2351/2013/H.Edn . TVM dtd.22 05 2013 for 124L	127/2015-16 dtd 19/05/15	54/SEBSC/1 5-16 dtd 30/11/2015	M G Mohandas	12264142	13838858	12 months	04--12--2015	03--12--2016	Nil	Nil	work completed	100%	Nil		13838858	work completed
4515-00-800-96(NP)																							
62			Ranny		LAC - ADS- Aminity center Ittiyappara	33 L	G.O. (Rt) No.1857/14/LSGD dtd 18/07/2014 Rs. 33 L	08/EE/B/PTA/2 014-15 DTD.26/08/2014 Rs. 33 L	34/EE/B/PT A/15-16 dtd 09/12/2015	Shibu Samuel	3228199	3942922	10 months					Agreement executed,work started					work started
63			Ranny	LAC-ADS 2014-15	Construction of a building for Premium Library at Thompikandam in Naranam moozhy Grama panchayath	25L	G.O(Rt) 1726/2015 LSGD TVM dtd 10/6/15	2623/2016-17 Rs. 2499933	67/EE/B/PT A/20166-17 Dated:21/01/2017	Philip Thomas	2145178	2108751	6 months	31/01/2017	30/07/2017			work not started					
4059-01-051-71																							

64			Ranny	PWD	Construction of a building for Pilgrim Centre at Ittiyapara	1650 L	Revisedf AS No.G.O(Rt) No.1550/2013 PWD dt.27.11.2013 for Rs.1650 lakhs	CE/BL/PTA/25 97/2011 DTD 05/03/2014	23/SEBSC/2 014-15 DTD 30/09/2014	M/S ROJER MATHW & CO.	154562654	171811846	24 months	10/10/2014				Earth filling completed. Piling work resumed.					
----	--	--	-------	-----	---	--------	---	-------------------------------------	----------------------------------	-----------------------	-----------	-----------	-----------	------------	--	--	--	---	--	--	--	--	--

4235-02-102-95(P)																			
65	1		Thiruvalla	Social Justice Dept	construction of Model Anganvaadi building at Eraviperoor(No.16)	2000000	GO(Rt)520/2013/SJ D Dtd:17-10-13	2220/2016-17 dtd23/8/2016-17 Rs. 1999969.05				9months					work tendered		Work tendered
66			Ranny	Social Justice Dept	construction of new building for Mookkannoor Anganvaadi No 72.	800000	GO(Rt) No.ICDS/A7-662/14 dtd.3.3.2014	1125/16-17 dtd 25/06/2016 Rs. 8 Lakh	63/EE/B/PTA/16-17 dtd 25/10/2016	Sureshkumar T	774162	696824	6 months	28/01/2016	24/04/2017	24/04/2017	civil work completed.electrical work nearing completion and lift work in progress		
67			Ranny	Social Justice Dept	construction of 1 Anganvaadi building at Vayyattupuzha (No.C/71)	1166000	GO(Rt) No.ICDS/A7-18498/14 dtd.3.3.2014	1343/2015-16 dtd 28/09/2015 Rs.1166000	37/EE/B/PTA/2015-16 dtd 11/12/2015	M/S DORA INFRA STRUCTURE	1090832	1196643	9 month	11/12/2015	10/9/2016		work completed	100%	work completed
68			Ranny	Social Justice Dept	construction of 1 Anganvaadi building at Vadasserikkara (C/47)	1166000	GO(Rt) No.ICDS/A7-18498/14 dtd.3.3.2014	1364/2015-16 dtd 30/09/15 Rs.1166000	38/EE/B/PTA/2015-16 dtd 11/12/2015	M/S DORA INFRA STRUCTURE	1090983	1196808	9 months	11/12/2015	10/9/2016		work completed	100%	work completed
2225-02-277-49																			
69			Ranny		Construction of boundary wall to the compound of MRS Vadasserikara	9495642	No.E-593/14(2) dtd 11/11/14 RS. 95,00,000 of TRIBAL Deveelopment OFFICER, RANNI	30/EE/B/PTA/2014-15 dtd 24/03/15	11/EE/B/PTA/2015-16 dtd 08/07/15	Raju K thomas	9495642	8716999	6 months	8/7/2015	7/1/2016		work nearing completion		

4059-60-051-71																							
70	2		Rammy		Construction of OP Block Taluk Hospital Ranni. 485 Lakh	485L	GO(Rt)No.1046/99/pwd /t/vpm RS485L	69/CE/BL/PTA/20 10-11 RS.400L	107/SEBSE/20 10-11 DT 28-01-2011	K.S.C.C	37835538	49186199	15 months	17/05/2011	16/08/2012	31/03/2014	Nil	civil work completed.electrical work pending	85%	Work in progress			
Vol.1 (2016-17)Page No. 52, slno. 14	5.6		Adoor	Pathanamthitta	Constructin of CHC Adoor, Phase 2 & 3	56L	Go(Rt)No.644/09 DATE 21/05/2004 Rs.260 L Go(Rt)No.1184/09 DATE 14/08/2004 Rs.300 L	65/CE/B/LW/09 10 DATE 07/10/2004 90/CE/B/LW/09 10 DATE 16/11/09	114/SEBSE/2009-10 DT 18-03-2010	P.B MANAF	10.9% ABOVE E/R	60665362	67277886	24 months	23/03/2010	28/03/2012	31/12/2016	civil work completed.lift work completed	98%	Lift work completed	47690555	1,95,87,331	Lift already istalled and trial run also done. Sanction from Electrical Inspectrate is to be obtained
72			KONNI		Construction of Govt. HSS Elimullamplackal. 336 Lakh	336L	GO(Rt) No. 4781/13/4/G.Edn. dt 12/11/2013 for Rs. 336 L	04/PWD/BLDG S/13-14 DATE 21/05/2014 Rs.336L	74/SEBSC/1 5-16 DATE 16/01/2016	Jacob Thomas	29348663	42593715	15 months	21/01/2016	4/20/2017	NA	NA	Ill rd floor roof partially completed	50%	Notstucted	6,071,775.38	42593715	work in good progress
4210-01-110-90																							
73			KONNI		Construction W&C Hospital, Koodal Pathanamthitta. 311 Lakh	311L	GO(Rt.)No.3822/13/ H&FWD DATE 16/11/2013 Rs.311 L	958/15-16 date 02/09/2015 Rs.311 L	47/SEBSE/1 5-16 DT 25-11-2015	Muhammed Shemeer	27986397	26866941	18 months	4/18/2016	NIL	NIL	NIL	agreement executed and site handed over					Site handed over and old building not demolished
4202-01-800-88(P)																							
74			Konny	Higher Edn.	LAC - ADS- Construction of building for Applied Science College,Kalanjoor	100 L	GO(Rt) No.2378/2014 H.Edn. Dated, 07.10.2014 for Rs.100 L	22/EE/B/PTA/2 014-15 DTD.15.12.201 4	15/EE/B/PT A/15-16 dtd 06/08/15	Shibu Samuel	9414547	12709638	12 months	17-08-2015	16-08-2016			work completed.	complete d		100 lakhs	100 lakhs	completed
4202-01-80-800-88																							
75			Konny		LAC - ADS- Construction of building for J M P H S S Malayalappuzha	100 L	GO(Rt) No.3361/2015/G.E Dated, 11/8/2015 for Rs. 100L	1447/2015-16 dtd.3.10.2015	35/EE/B/PT A/2015-16 dtd 09/12/2015	Sapru K Jacob	9599792	9139002	12 months	22/06/2016	21/07/2017		1st floor roof slab	50%	Not stated			50L	work in progress

4202-01-202-9(P)																							
76			Konny	Gen.Education	Construction of building for G.H.S.S Konny, Phase II	139 L	GO(Rt) No. 4781/13/4/G.Edn. dt 12/11/2013 for Rs. 139 L	49/SEBSC/2013-14 DT14-2-2014	33/SEBSC/2014-15 DT22-12-2014	Nizamudeen V.N	12776531	17882033	10 months	20-4-2015	19-2-2016	31/12/2016	31/12/2016	completed	100%	completed	50L	50L	completed
77			Ranny	Gen.Education	Construction of building for G.H.S.S Chittar	426 L	GO(Rt) No. 47810/13/G.Edn. dt 12/11/2013 for Rs. 426 L	71/CE/BL/PTA/580/2014 DATE 19/02/2014 Rs.426L	4/SEBSC/15-16 DATE 24/04/2015	DORA	34428466	47514726	18 months	24/04/2015	23/06/2016			80% completed					can be completed before 25th march 2017
4059-01-72																							
78			Konny	Revenue	Construction of a building for Village Office at Konnithazham	5910000	G O (Rt) No. 4247/2014/RD TVM. Dated 30/06/14											Site not suitable					
4235-02-102-95(P)																							
79			Konny	Social Justice Dept	construction of Model Anganvaadi building at Kalanjoor(No.75)	2000000	GO(Rt)520/2013/SJ D Dtd:17-10-13											Site not suitable					
	5475-00-800-95																						
80			Konny		Two bay Tanker Lorry calibration unit for Legal Metrology office at Konny.	139 L	G.O. (Rt) No.9/2014/CAD dtd 01/02/2014 for Rs. 139 L	9/SEBSC/2013-14 dtd 19/08/2014 Rs. 1.335 Cr	40/SEBSC/2014-15 dtd 10/02/2015	m/s Dora Infra structure and Properties Ltd	1232418	14123783	12 months	16/02/2015	15/02/2016			work completed	100%	completed			completed
81			Konny		Construction of building for Legal Metrology Office & Two bay Tanker Lorry calibration unit at Konni-Balance work.	2273783	GO(Rt)NO.380/16/RD dt 21-01-2016 RS2273783	3837/2015-16 dt 02-03-2016	52/EE/B/PTA/2016-17 dtd 15/06/16	Aji Kumar G	2268846	2187168	4 months	6/24/2016	10/23/2016			Work Started	100%	completed		2273783	completed

4210-04-200-92-P																			
82			Konny	Drug control Dept.	Construction of building for drug control Lab at Konny	480 L	G.O. (Rt) No. 2642/2015/ F&FD dtd 17/08/2015 for Rs. 480 L										estimate submitted of TS		
4403-101-99																			
Vol. I, (2016-17) page-566, s.no. 60	0.3	Adur	Pathanamthitta		Construction of Veterinary Poly Clinic, Adoor. 30 Lakh	30L	GO(Rt)No.1846/200 9AD/TVPM DATE 05/11/2009	2/SEBSC/2010-11 DATE 13/11/2010	Agreement cancelled	NIL	3215911	5343369	NIL	NIL	NIL	NIL	Work terminated due to land dispute without risk and cost. New cost is identified and soil investigation estimate is prepared for new site	NIL	Original work terminated without risk and cost due to land dispute and another site is handed by Municipality. Investigation estimate for the new site is another preparation
Adur	Pathanamthitta	Gen Education			Construction of Accademic Block for Trichennamangalam GovT. H.S.S Peringnad	100 L	GO(Rt)5132/2014/G. Edn.TVM dt 20.11.2014 for Rs. 100 L	327/2015-16 dtd.27.6.15	28/EE/PTA/1 5-16 dtd 02/12/2015	Sapru K Jacob	8.8% above ER	9644894	10493644	12 months	10/12/2015	9/12/2016	NIL	NIL	Work is in good progress and can be completed by the end of March.
DEPOSIT WORKS																			
85					District planning committee- Construction of DPC Secreteriate building at Civil station compound Pathanamthitta	62051247	AS of District collector pathanamthitta 1483/05/DPC/DPO/P TA dt 27-08-2014 for Rs810L	Part TS No38/CE/Bldgs /2014-15 dt 27-03-2015 for Rs625L	26/SEBSC/2 015-16 DT 22/08/2015	T C KURIAN	62051247	60003556	16 MONTHS	23/11/2015	22/02/2017	NA	NA	ground floor roof slab completed retaining wall work in progress	
86			Konny	AD	construction of atraining centre at 1st floor of veterinary poly clinic Konny and balance work of ground floor	2106895	Go.Rt No.168/2016/AHD/ Dated:30/05/2016 Rs.25L	2297/2016-17 Dated :26/08/2016 Rs.2498310	64/EE/B/PT A/16-17 Dated:25/10/ 2016	M/S DORA INFRASTRUCTURES AND	2106895	1997074	9 months	3/11/2016	2/8/2017			work in progress	
87			Konny	Higher Edn.	LAC-ADS- Construction of building for Applied Science College, Elimullumplackal	100 L	Go.Rt No.2394/2014/H.Edn ., Dated:9/10/2017 Rs.100L	24/EE/B/PTA/2 014-15 dated 15/12/2014	17/EE/PTA/1 5-16 dated 13/08/2015	Shibu Samual	9488715	111386458	12 months	23/11/2015	23/11/2016			work completed	civil work completed

MP FUND																						
88			Konny		MP. LAD Sri Vayalar Ravi MP Construction of New Block for IHRD College of Applied Science, Konny at Elimullumpackal	50 L	ROI/1263/16/DPO/dated 06/08/2016 Rs. 50 L	2622/16-2017 dtd 27/09/2016 Rs.4999819	65/EE/PTA/16-17 dtd 3/12/2016	Jesmin .T. Manalithara	4569810	3822313	6 months	7/12/2016	6/6/2017			work started				
4059-60-051-98																						
89	pg. No. 42/item No. 8		Thiruvalla		Construction of court complex Thiruvalla. 600 Lakh	600L														Architectural drawing approved by highcourt on 17/8/2016 and the approved drawing submitted to design wing for structural design. The judge in charge of Thiruvalla Court Complex inspected the site on 10/2/2017 in the presence of senior architect changes are proposed in the architectural drawing		

90			Thiruvalla		Construction of IP Block for Taluk Hospital Thiruvalla		GO(Rt)1184/09 PWD dtd.14.08.09-Rs650 Lakhs	77/CE/B&L.W/10-11 dtd3/8/2010 Rs.7.45 crore.	118/SEBSC/2010-11 Dtd 18/02/2011	Surya Constructions	73976081	96168905	24 MONTHS	19/05/2011	18/05/2013	31/07/2016	31/12/2016	work completed		100%	completed	96168905 work completed and handed over to health department
91	2		Thiruvalla		Renovation and construction work in duck farm Niranam		GO(Rt)No.1717/2011/AD dtd 22-9-2011for Rs.585 Lakhs.						12 MONTHS		22-02-2013			Final Bill submitted.			Completed	

92	2		Thiruvalla		NABARD-RIDF- Construction of departmental block-Re alignment of road to IHRD Engineering College Kalloopara	15L	159/2015-16 DT 1/7/2015 of EE,BLDG DVN,PTA RS 15L	1360/2015-16 DT 30-09-2015 RS15L	33/EE/B/PT A/2015-16 DT 9/12/2015	REJI K.V	1498636	1469562	6 months	17/12/15	16/6/2016	Nil	9/6/2016	works completed and bill under preparation	100%	NIL	15 Lakh	15 Lakh	Completed
4235-02-102-96(P)																							
93	2		Thiruvalla	Social Justice Dept	construction of I Anganvaadi building at Puramattam (No.34)	1300000	icds A7-7755/15 DT 16-06-2015	3760/2015-16 DT 01-03-2016	46/EE/B/PT A/2016-17 dtd 09/06/16	Philip Thomas	1196364	1088691	8 months					WORK NOT STARTED DUE TO SITE PROBLEM					Work not started to lack of approach road , Panchayat already arranged a work for this approach road

94	1				Construction of PH Center,Ezhumatoor																		Revised drawing already preparation in Architecture Wing