

PWD BUILDINGS DIVISION ERNAKULAM																						
Progress report of ongoing budget works upto 31 st March 2017																						
Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	SH O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4059-01-051-96 LAND REVENUE																						
4059-01-051-98 JUSTICE																						
1	02/03	1L		Construction of court complex Kothamangalam		GO(Rt)No.350/11/P WD dt. 25/02/11for Rs.250L	206/CE/Bldgs/2010-11 for Rs 287 L	1/SE/J/11-12 dtd 20/4/11	P.M. Kunjunakka	24840865.00							Work completed.	100				
4059-01-051-96 LAND REVENUE																						
1	04/21	23000		Renovation of Village Office, Rameswaram					N.K.Pylee													
2	04/22	NIL		Renovation of Village Office, Keerampara		LR(M2)3238/11dt18/02/11 for6.5L	7/AEE/BLD. 3 L	22/EE/BLD2011-12dt7/7/2011		10-04-3580							Work completed	100				
3	04/23	NIL		Renovation of Village Office, Kaipattoor		Or No:- CE/BL/EKM/13628/09 dtd 12/05/2010	10/EE/BLD/10-11	33/EE/BLDdt7/1/2011	Ansar Muneer	810000							Work completed	100				
4	04/24	NIL		Renovation of Village Office, Pindimana		GO(P) No.350/08/Fin dtd 06.08.2009 Rs.5.60L	04/EE/BLD dtd 16/05/11 fof 5.6L	/21/EE/11-12dt5/7/2011		549778							Work completed	100				
5	04/25	NIL		Renovation of Village Office, Pattimattom		A3/42532/06Dt. 17-1-2009	52EE/BLD/08-09	28/EE/BLD/9-10dt18/11/2009	M.C.Kuriakose	1375000							Work completed	100				
6	04/26	NIL		Renovation of Village Office, Marad		LRM2/54432/08 Dt. 21-8-09	24/EE/BLD/09-10	29/EE/09-10dt26/11/2009		896341							Work completed	100				
7	04/27	NIL		Renovation of Village Office, Kothamangalam		LR(M2)3243/11dt18/02/11 for6.36L	06/AEE/BLD.dt 16.5.2011 for637331 3 L	11/EE/BLdt11-12dt23/6/2011		637331							Work completed	100				
8	04/28	NIL		Renovation of Village Office, Puthuvypu																		
3	04/29	42000		Renovation of Village Office, Varappetty		GO(RT) No 3234/Findt08/02/2011 for3.7L	07/EE/BLD/11-12dt 16-05-11	12/EE/BL11-12dt24/6/2011		4E+05							Work completed	100				
10	04/30	47000		Renovation of Village Office, Edakkattuvayal													Work completed					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	SHO Date	DOC as per agreement	Extended DOC	Actual DOC	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks
1	06/65	Ankamaly	Revenue	Construction Village office cum Residential quarters in EKM district at AYYAMPUZHA	2700000	G.O(RT) NO 4914/13/RD dt 6/9/2013 for 27L	02 /EE/BLD/14-15 for 19 L dtd 9.5.14	36/EE/BLD/EKM/2014-15 DTD 5.9.14	Sreekumar V. P.	1687483	1823188	9months	17-12-2014	16-9-2015		15-12-2015	Civil & Electrical work completed	100%			10 L	
2	06/66	Kothamangalam	Revenue	Construction Village office cum Residential quarters in EKM district at KUTTAMPUZHA	2950000	G.O(RT) NO 4914/13/RD dt 6/9/2013 for 29.5L	16 /EE/BLD/14-15 dtd 2/7/14 for 29.5 L	12/EE/BLD/EKM/2015-16 dated 14.05.2015	M. K. Joy	2767102	4034056	9months					Work stopped due to High Court Order.Final bill for executed work submitted.Report to Collector & SE.				10 L	
3	07/67	Kothamangalam	Revenue	Construction Village office cum Residential quarters in EKM district at NERIAMANGALAM	3300000	G.O(RT) NO 4914/13/RD dt 6/9/2013 for33L	17 /EE/BLD/14-15 dtd 9.7.14 for 33L	102/EE/BLD/EKM/15-16 dated 14.05.2015	Shaji	3197494	4788031	9 months					Work in progress.		Electrical work to be done		10 L	
4	07/68	Piravom	Revenue	Construction Village office cum Residential quarters in EKM district at RAMAMANGALAM	2168000	G.O(RT) NO 4914/13/RD dt 6/9/2013 for 21.68L											Detailed estimate submitted to District Collector for revalidating the AS. New Estimate under preparation for constuction of smart vllage office and quarters based on direction of District Collector.				8 L	
5	07/69	Muvattupuzha	Revenue	Construction Village office cum Residential quarters in EKM district at KALLOORKADU	2700000	G.O(RT) NO 4914/13/RD dt 6/9/2013 for 27L	31/EE/BLD/14-15 dtd 9.5.14 for 21 L	51/EE/BLD/EKM/2014-15 dated 06.12.2014	T. K. Nassar	1937247						28.05.15	Civil &Electrical work completed .		Electrical work completed		10 L	
4059--01-051-95 STAMPS AND REGISTRATION																						
1	09/11			Construction of a building for Sub Registrar Office, Aluva		GO(Rt)No.1016/09/TD dt13/11/09 for Rs.30L	43/09-10/SE/B&LWCC TSR dtd 31.03.2010 for Rs.30L	99/se/tsrtdt28/02/2011	CP Aboobacker	2154380	2560174	9 months	03-07-2011	12-06-2011		28-6-2012	Work completed, Inaugurated on 01.10.12	100%				
2	10/39			Construction of a building forSub Registrar Office, Thrikkakkara		GO (Rt) No.144/10/TD dated 20.02.2010	30/2010-11/SE/B&LW/C C/TSR2009-10 dtd 30.04.2010	96/10-11/SE dtd 17/2/2011		3480214							Work completed					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
3	11/43				Construction of a building forSub Registrar Office, Chendamangalam		GO (Rt) No.133/12/TD dated 22.02.2012 for 51.30 lakhs	13/2012-13/SE/B&LW/C C/TSR dtd 03.08.2012 Rs 58.995 lakhs	42/12-13/SE dtd 5.10.2012	Abdul Muthaleeb	5388820	5372115/-	12 months	10-12-2012	10-11-2013		28-11-2013	Work completed.	100%				
4	11/44				Construction of a building for Sub Registrar Office, Sreemoolanagaram		GO(Rt)No.178/2013/JD dt. 1/3/13 for Rs.80 L	2/EE/BLD/2013-14 dtd 17/4/13 for 80 L	72/EE/BLD/13-14 dtd 7.11.13	P.V.Steephan	7265045	9662510	12 MONTHS	11-11-2013	11-10-2014		11-08-2014	Work completed	100%				
4059--01-051-95 STAMPS AND REGISTRATION(not included in Budget)																							
1			Piravom	Registration	Construction of Traianing Centre to Registration Dept. Koothattukulam.		GO(RT)no.867/15/ TD dt. Tvm 30.11.15 for Rs. 200 L (Rs.1100 L)			P.M.Ali	17839717	15467035	15 months					Work to be started after demolishing the existing building. CE informed in review meeting on 04.03.17 that this new building proposal shifted to nemam					.Report from AEE to be obtained.
4059-01-051-94 STATE EXCISE																							
1	13/33		Ernakulam	Excise	Construction of a building for Excise Mega Office Kacheryppady, Ernakulam (balance work)	135000000	GO(Rt)No.392/10/P WD dtd 11.03.2010 Rs.1215L	CE/BL/EKM/41 13/10 for RS.1397L	4/15-16/SE(B)Tsr dt. 23.04.15	Viju Abraham	135000000	134077146	18 months	15.12.14	14.06.2016			Civil Work completed.1st 3 floor Electrical work completed balance Electrical to be done.		1st 3 floor Electrical work completed balance Electrical to be done. Estimate submitted by AEE, toEE		20 L	
2	repetation in hard copy		Ernakulam	Excise	Construction of over head fire fighting tank, machine rooms and finishing works to 6th&7th floor of the Mega office complex under taxes dept. at Kacherippady.		G.O(MS) No.7/2017/Taxes Dept dtd 21.02.2017 Rs.170 L											To be tendered					
4059-01-051-94 STATE EXCISE(not included in Budget)																							
1			Ankamaly	Excise	Construction of Building for Excise Complex, Ankamaly		GO (Rt.) No.544/ 2016/Taxes Dept. dated 19.07.2016 for Rs.162.L											Shifting completed.S.R.to be prepared					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4059-01-051-90 TRESURY AND ACCOUNT ADMINISTRATION																						
1			Kothamangalam	Treasury	Construction of a building for Sub Treasury Office, Kothamangalam	2500000	GO(Rt) No: 1722/14 Fin TVM dtd 4/3/14 for 25 L	48/EE/BLD/EKM /2015-16 dated 29.09.2015 17.11.2014 for Rs.25.0 L	C Georgekutty	2181056	3024470	6months					Civil work completed.Electrification not needed		.Electrification not needed	2974995	5 L	
4059-01-051-86 PUBLIC WORK (CIVIL WORK)																						
	21/35				Construction of Additional Block to Civil Station, Ernakulam (B-2)		GO(Rt)222/03 dt.12.3.03 236 L	21/CE/B&LW/0 4-05 dt.20.7.04 196 L									Work completed.					
	21/36				Construction of Mini Civil Station, Perumbavoor (Balance Works)		GO(Rt)No.1046/2009 /PWD dt 14.07.2009 Rs325L	109/CE/B&LW/09-10 dtd 07.12.2009 for 301 L									Work completed. Offices functioning at Mini Civil Station.					
1	21/37		Ernakulam		Construction of a new building for Advocate General's Office at Ernakulam(stimulus)	150000000	G.O(Rt)No.1046/2009 / PWD dt 14.07.09 for Rs.1500L	73/CE/B&LW/2 009-10 dtd 02.11.2009 forRs.1500L		110113576					31.08.2015		99.9%civil works completed. Additional works for fire & safety in progress		Electrical Work completed .Fire fight of lift installation works completed.		50 L	
2	21/38		Aluva	Revenue	Construction of Mini Civil Station, Aluva [Stimulus] - 2nd Phase	150000000	GO (Rt.) No.1184/09 for Rs.150Ldt 14/08/2009	133/CE/Ekm/1 7579 dtd 2/11/2009 for Rs.150L	Joy	13468079	17432163	18months	25.1.13	24.7.14		23.1.15	Civil & Electrical Work completed.		Electrical Work completed.			
3	21/39		Muvattupuzha		Construction of Mini Civil Station, Muvattupuzha - 2nd Phase (Additional Works)		G.O(Rt) 389/07 PWD dated TVM 22.3.07 Rs. 418 L	24/CE/B&LW 09-10 dated 23.6.09.									Work Completed.		Electrical Work completed.			
	21/40				Construction of Mini Civil Station, Ankamaly Phase I		GO(Rt)No.1847/2009 /PWDdt19-12-09 for Rs.388L	130/CE/B&LW/09-10 dt.13.01.10 for 388 L									First phase work completed.					
	22/41				Construction of Mini Civil Station, Piravom		GO (Rt.) No.2100/08 PWD 26.12.2008 450L	120/CE/B&LW/08-09 dt 27-02-09 450L									Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4	22/42		Kothamangalam	Revenue	Construction of Mini Civil Station, Kothamangalam(STIMULUS)	82500000	G.O.Rt.No.358/2007 PWD dt. 2.3.09 for 825 L	4/EE/B&LW/09-10 dated 17/04/09 for Rs.945L	Agmt. No. 40/12-13/SE/B/CC/TSR dated 24.9.2012 Supl. agmt. NO 3 dated 24.2.2014	C.M Varghese	74297804	112201575	24 months	2.11.2009	28.10.2011	30.4.15	30.4.15	Civil & Electrical Work completed.3rd floor fire fighting work completed		Electrical & Lift installation completed .Fire fighting for 3 rd floor to be completed.		25 L	
5	22/43		Kothamangalam		Construction of PWD Complex, Kothamangalam (Neriyamangalam) Phase I	35000000	G.O.Rt.No.344/10/PWD dt. 01.03.2010 for Rs.448L	CE/BL/Ekm/14 657/09 dtd 18/10/2010 for Rs.448L	73/SE/10-11dt28/12/2010		38923291	35770505		04.01.2011	27.12.2013	30.07.2013	02.07.2013	Phase I Work completed.		Electrical Work completed.			
	22/44				Mini Civil Station, Kunnukara(stimulus)		G.Ort.NO1046/2009/Pwd FOR 200 L	25/CE/B&LW 10-11 dated 13.5.2010 L	52/SE/10-11dt22/10/2010	KJ Vargheese	12107664	16587500	18 months	22-10-2010	21-4-2012		04.01.2011	Work completed.					
	22/45				Open Air Stage & Office Building at Municipal Park, Aluva		GO (Rt.) No. 1172/2009/PWD Dated 11.08.2009	21/09-10/SE/B&LW/C C/TSR dated 04.12.2009 22.5L	9/SE/10-11dt28/4/2010	PA Faizal	1742128	1998322		05-05-2010			28-2-2011	Work completed.					
	22/46				Public Office Building, Njarakkal		GO (Rt.) No. 685/2008/PWD/08 Dated 08.05.2008	119/CE/B&LW/08-09 dtd 19.02.09 105 L	20/SE/2009-10dt4/9/2009	PA John	95954111			19/8/16	18/4/17		28/2/17	Work completed.		Work completed.			
	22/47				Electrical Works of B-2 Block, Mini Civil Station, Thrikkakkara		GO (Rt.) No.1419/10/PWD dated 09.09.2010											Work completed.					
6	22/48		Kothamangalam		Renovation works of Rest House, Kothamangalam		Go(Rt) 1047/2009/PWD dt Tvm 14/07/09	37/10-11/SE/B&LW Dated 07.03.2011 45L.										Work completed.		Electrical Work completed.			
7	29/171		Kalamassery	PWD	Construction of Rest house cum office complex at Pathadipalam		GO(Rt)No.24/12/PWD dtd 16.02.2012 Rs.1150L	167/CE/EKM/3 894/2012 DTD 30.03.2012 FOR Rs.1322L	76/12-13dt26/3/2013	KSCC ltd.	96671767	98121844	24 months	07.12.'12	06.12.'14	31.03.'15	31.03.15	Civil & Electrical work completed on 31.03.2015		Electrical work completed	108873052	250 L	
	30/172				Renovation works of PWD Rest House, Ernakulam.		GO(Rt)No.1540/11/PWD dtd 09.11.2011 Rs.80L	102/CE/Bldgs/2 011-12 dtd 20.01.2012 for Rs.92L	62//11-12/SE/B&CC/Tsr dt29/2/2012		7604430							work completed					

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
8	30/173		Ernakulam		Construction of a new building for th Advocate General's Office, Ernakulam-Phase II [Law Officers Complex]		GO(Rt)No. 526/2012/PWD dated Tvm 29.03.2012 Rs.1950L										Proposal was for adopting green building concept. But sufficient land was not handed over by court.						
9	30/174		Ernakulam	Higher Education	Construction of Amenity Centre for Gents, Maharaja's college, Ernakulam	8740000	GO(Rt)No. 1973/2012/PWD dated Tvm 26.11.2012 Rs.87.4L	13/-13-14 dt 22.4.2013 for 100.5L	15/2013-14/SEdt13.6.2014		9485805						11.09.14	Civil work completed. Electrical work to be completed.		Electrical work completed			
10	30/175		Ernakulam		Construction of a new building for District Homeo Medical office at Ernakulam	15400000	GO(Rt)No. 670/2012/H/PWD dated Tvm 23/3/2011 Rs.87.4L										work upto lintel level completed		Esmiate submitted				
	30/176				Renovation works of PWD Rest House, Kakkanad		GO Rt. No.1540/2011/PWD dtd09.11.2011for Rs.50L	101/CE/BLD/2011-12 dtd 20/01/12 Rs 57.5 L									NOT NEEDED						
	30/177				Construction of additional floor to Roads Division office Ernakulam		G.O (Rt) No 241/2012/PWD dated 16/02/12 for 175 Lakhs	16A/CE/Bldgs/12-13 dtd 4.5.12 Rs 8625000/-									work completed						
11	30/178				Construction of New toilet blocks for boys and girls in Various Government Schools		GO(Rt)No.888/2013/ PWD dated 25/06/2013												No Electrical works				
	30/179				Govt. LPS. Chalakka		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	39/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	40/EE/BL 13-14 dated 19.09.2013	KM ASSI	1234294	1176607	6 months	01-05-2015	07-04-2015		03-05-2015	work completed	100%	No Electrical works			
	30/180				Govt. LPS. Kunnuvayal		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	40/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	69/EE/BL 13-14 dated 04.11.2013	KM ASSI	1234294	1436199	6 months	02-04-2014	08-03-2014		21-5-2014	Work completed.	100%	No Electrical works			
12	30/181				Govt. HS. Kongorpilly	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	41/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	14/EE/BLD 13-14 dated 26-6.2013	Johny Thomas	1287392	1219723	6 months	10-06-2014	04-05-2015		12-04-2014	Work completed.	100%	No Electrical works			
13	31/182				Govt. HSS. Kongorpilly	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	35/EE/BLD/2013-14 dtd.26.7.2013 for 15.50L	33/EE/BLD 13-14 dated 3-9-2013	CS Radhakrishnan	1287302	1234294	6 months	09-06-2013	03-05-2014		23-1-2014	Work completed. & inaugrated .	100%	No Electrical works			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
14	31/183				Govt. LPS. Panaikulam	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	42/EE/BLD/2013-14 dtd.26.7.2013 for 15.50L	51/EE/BL 13-14 dated 03.10.2013	TA Muhammed Shafeek	1234294	1055349	6 months	14-2-14	13-8-14		22-5-14	Completed	100%	No Electrical works			
15	31/184				Govt. UPS. Veliyathunadu	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	43/EE/BLD/2013-14 dtd.26.7.2013 for 15.50L	71/EE/BL 13-14 dated 06.11.2013	PM Pareeth	1234294	1436199	6 months	01-01-2014	31-7-2014		21-3-2014	Work completed.	100%	No Electrical works			
	31/185				Govt. LPS. Chamaparmbu		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	46/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	48/EE/BL 13-14 dated 30.09.2013		1195029	166297						Work completed		No Electrical works			
16	31/186				Govt. LPS. Manakkapady	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	44/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	68/EE/BL 13-14 dated 04.11.2013	KM ASSI	1234294		6 months	15-12-2014	14-6-2015		03-05-2015	Work completed	100%	No Electrical works			
	31/187				Govt. LPS. Settlement		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	52/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	41/EE/BL 13-14 dated 19.09.2013	PK Shajahan	1266297	1266690	6 months	25-9-2013	24-3-2014		24-3-2014	work completed	100%	No Electrical works			
	31/188				Govt. LPS. Uliyannur		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	48/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	42/EE/BL 13-14 dated 19.09.2013	PK Shajahan	1266297	1183289	6 months	25-9-2013	24-3-2014		26-6-2014	Completed & inaugrated	100%	No Electrical works			
	31/189				Govt.HSS Muppathadam		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	49/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	53/EE/BL 13-14 dated 03.10.2013	PA Sidhique	1286825	1206350	6 months	10-09-2013	04-08-2014		05-08-2014	Completed	100%	No Electrical works			
17	31/190				Govt. HS. West Kadungallur	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	51/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	46/EE/BLD 15-16 dated 23-9-2015	KB Ahraf	1243800	1234969	6 months	29-9-2015	28-3-2016	30-7-2016	22-7-2016	Completed	100%	No Electrical works			
18	31/191				Govt.HS. Edayar	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	54/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	52/EE/BL 13-14 dated 3-10-2013	TA Abdulkhader	1287302	1191968	6 months	28-2-2014	23-8-2014		22-5-2014	completed	100%	No Electrical works			
19	31/192				Govt. HSS Eloor.	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	47/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	46/EE/BL 13-14 dated 26.09.2013	KANissar	1286825	1164984	6 months	10-01-2013	31-3-2014	31-8-2014	29-8-2014	Work completed	100%	No Electrical works			
	31/193				Govt. LPS. Eloor		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	53/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	56/EE/BL 13-14 dated 11.10.2013	PA Sidhique	1266297	1139177	6 months	17-10-2013	16-4-2014		31-3-2014	Work completed	100%	No Electrical works			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
20	31/194				Govt.LPS, Kuttikattukara	15.5 L	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	55/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	65/EE(B)Ekm dt. 11.11.15	K.B.Ashraf	1243800	1455246	6 months	17-11-2015	16-5-2016		20-4-2016	Work completed.	100%	No Electrical works			
21	31/195				Govt. HS. Eloor	1550000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 15.5 L	50/EE/BLD/2013-14 dtd.27.7.2013 for 15.50L	64/EE/BL 13-14 dated 30.10.2013		1286825							Work completed		No Electrical works			
22	31/196				G.H.S.S Kalamasserry	290000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 20 works											Work completed		No Electrical works			
23	31/197				Govt.LPS,HMT Colony Kalamassery	756000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 20 works Rs.7.56L	57/EE/BLD/2013-14 dtd.12.8.2013 for 7.56L	59/EE/BL 13-14 dated 22.10.2013		713008							Work completed.		No Electrical works			
24	31/198				G.L.P.S. Thevakkal	340000	GO(Rt)No.888/2013/ PWD dated 25/06/2013 for 20 works											work completed		No Electrical works			
	31/199				Construction of toilet block for Boys & Girls at . WPTC Kalamassery		GO(Rt)No.888/2013/ PWD dated 25/06/2013 for Rs.7.62L	56/EE/BLD/2013-14 dtd.12.8.2013 for 7.62L	43/EE/BL 13-14 dated 19.09.2013		723986							work completed					
25	31/200		Kothamangalam	PWD	Construction of PWD Complex, Kothamangalam (Neriyamangalam) Phase II	700 L	G.O.Rt.No.961/2013/ PWD dt. 08.07.2013 for Rs.700L	61/CE/B&LW/13-14dt.24/1/2014for 700L	9/15-16/SE(B)Tsr dt. 29.05.15	K.Ramesh Babu	35241041	48985047	18 months	05.06.2015	04.12.2016			Civil work completed. Electrical work to be completed.	90%	Estimate submitted by AEE.,Elec .Work to be tendered		300 L	
26	31/201				Construction of Additional floor to PWD Rest HOUSE ANGAMALY	151L	GO(Rt)No273/2014/ pwd/ dt. 21/2/2014 for Rs.100 L	33/EE/BLD/2014-145dtd18/9/14 for 100L	7/EE/BLD/EKM /2014-15 dated 27.04..2015	P.V.Babychan	9011893	11157625	9 months	30.04.2015	29.01.2016			Work completed.	100%	Work completed.		10 L	
27	35/244		Perumbavoor	PWD	Construction of additional block to PWD Rest House, Perumbavoor	241 L	G.O.Rt.No 868/2013/PWD dt.20.06.2013 for Rs.241L	39/13-14/SE/CC/Tsrdt 31/12/2013	40/12-13/SE/B/CC/TSR dated 17/5/2014	N.B. Hameed		19720170	15 months	26.05.2014	25.08.2015	31.05.2016	30.05.2016	Work completed.		Work completed.	1713658	150 L	

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
28	36/245		Ankamaly	Revenue	Construction of Mini Civil Station, Ankamaly Phase II	600 L	GO(Rt)No.1973/2012 /PWDdt 26-11-12 for Rs 600L	90/CE/B&LW/12-13dt.27/3/2012f or 690L	37/EE/SE/dt27/11/2013	Phinu Thomas	49693474	48872095	18 months	02.12.2013	24.11.2015	01.12.2015	01.06.2015 01.12.2015	Civil & Electrical work completed.		Electrical work completed.		230 L	
29	36/246		Perumbavoor	Revenue	Construction of Mini Civil Station, Perumbavoor(Addi.Works)	120 L	GO(Rt)No.1401/2013 /PWDdt 26-10.13or Rs120L	19/14-15/SE(B)Tsr dt.20.11.15 for Rs. 120 L	27/15-16/SE(B)Tsr dt.15.09.15	K.A.Nissar	7372948	8177337	9 months	19.09.2015	18.06.2016		30.01.2016	Civil Work completed.Electrical work completed.		Electrical work completed.			
30	36/247		Kothamangalam	Higher Education	Stimulus package- Construction of sports complex at Govt. Polytechnic College, Chelad, Kothamangalam. Phase I	300 L	GO(RT)no.1046/09/ PWD dt.14.07.09 for Rs. 565 L	CE/BL/Ekm/ 14657/09 dt.3.03.10 for Rs.647 L	10/10-11/SE9B)CC Tsr dt.30.04.10	Mathew Korah			24 months					Site not received. Work to be terminated.			191.79	100 L	
31	36/248		Kalamassery	General Education	Construction of Building for Govt LP School, Uliyanoor	100 L	Go(Rt) No:1288/ 14 dtd 16.9.14 for 100 L	32/EE/BLD/2014-15 dtd 18/9/14 for Rs 100 L	67/EE/BLD/EKM/ 2014-15 dated 12.02.2015	K.A.Nissar	8274544	9490902	12 months	18-2-2015	17-2-2016		29-9-2015	Civil & Electrical work completed.	100%	Electrical work completed.		10 L	
32	36/249		Kalamassery	General Education	Construction of new Building for Govt UP school , Thevakkal	60 L	GO(Rt) No: 1291/2014/PWD dated 16.09.2014 for Rs 60 L	38/EE/BLD/ EKM/201-16 dated 29.09.2014 for Rs 60 L	17/EE/BLD/EKM/2015-16 dt. 27.05.15 dated 27.05.2015	K.V.Abdul Nissar	5495714	6182678	9 months					Civil & Electrical work completed.		Electrical work completed.		30 L	
33	36/250		Kalamassery	General Education	Construction of new science block for Govt. HSS MUPPATHADAM in EKM district	67 L	GO(Rt) No: 1350/2014/PWD dated 27.09.2014 for Rs 67 L	41/EE/BLD/2014-15 dated 10.10.2014 for Rs 67 L	74/EE/BLD/EKM/2014-15 dated 09.03.2015	C.S. Radhakrishnan	5573223	6403634	12 months	03-12-2015	03-11-2016		03-09-2016	Civil & Electrical work completed.	100%	Electrical work completed.	nil	10 L	
34	36/251		Kalamassery	General Education	Construction of new building for Govt. HS MUPPATHADAM in EKM district.	145 L	GO(Rt) No: 1289/2014/PWD dtd TVM 16/9/14 for Rs 145 L	15/14-15/SE(B)Tsr dt.17.10.14 for Rs.158 L	3/15-16/SE(B)Tsr dt.23.04.15	Johny Thomas		16412784	12 months	07.09.2015	06.09.2016		6.09.16	Civil & Electrical work completed.	100%	Electrical work completed.	nil	100 L	
35	37/256		Paravur	PWD	Construction of PWD Rest House at North Paravur	125 L	GO(Rt)No960/2014/PWDdt 9.7.2014for Rs 672L	42/CE/BLDS/2014-15 for Rs .672L	63/15-16/SE BCC TCR dtd 23/12/15	K.A.Nissar	48033616	51732204	30 months	30.12.2015	29.06.2018			Plastering work almost completed . Painting and plumbing work in progress. Electrical to be arranged.	60%	Estimate submitted	0	100 L	

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
36	38/269		Kalamassery	PWD	Improvements and landscaping works to PWD Rest House cum Office Comple at Pathadippalam-stage 2- Providing finishing works to Auditorium, land scaping and providing entrance arch, name boards etc.	180 L	GO(RT)No. 741/15 /PWD dt. 30.05.15 for Rs. 180 L	Part T.S. No. 01/2015-16/SE/BCC/ TSR dated 31.07.2015 for Rs. 88.55 L	80/EE(B)Ekm dt. 9.12.15	K.V.Joseph&sons	4212168	4633385	3 months 29.1.16	30.10.2015	29.01.2016			Work completed on 29.01.2016				100 L	
37	39/270		Ernakulam	PWD	Reconstruction of Collector's Bungalow at Ernakulam	90 L	GO (Rt) No.862/2015/PWD dated 23.06.2015 for Rs.90L (Revalidated)	103/EE/BLD/20 15-16 dated 26.06.2015 for Rs.90L	76/EE(B)Ekm dt. 1.12.15	Creators constructions	8538621	9819414	12 months	26.10.15	25.10.16			Work completed.		Electrical work completed.	nil	100 L	
38	39/271		Ernakulam	Judiciary	High Court of Kerala - Construction of Compound Wall on Southern Side of the old High Court building, Judges' Entry Road and other connected works.	44.50 L	GO (MS) No.31/14 /PWD dated 17.03.2014 for Rs.44.50L	79/EE/BL/ EKM/2014-15 dated 20.02.15 for Rs65L	99/EE/BLD/EKM/ 2015-16 dated 11-01-16	Antony JOseph	4413884	4961205	6 months					Work completed.				20 L	
39	39/272		Ernakulam	Judiciary	High Court of Kerala - Marking Parking Space as per Approved Plan	8 L	GO (MS) No.31/14 /PWD dated 17.03.2014 for Rs.8.0L	89/EE/BL/ EKM/2015-16 dated 30.03.2015 for Rs.8.0L	24/EE/BLD/EKM / 2015-16 dated 01.07.2015	Jibin Jacob	793711	783393	3 months					Work completed.					
40	39/273		Ernakulam	Judiciary	High Court of Kerala - Replacing Damaged Pavit Tiles at Entrance Gate of Complex	8.5 L	GO (MS) No.31/14 /PWD dated 17.03.2014 for Rs.8.5L	90/EE(B)Ekm dt. 30.03.15 for Rs. 8.50 L	66/EE(B)Ekm dt. 11.11.15	Jibin Jacob	848630.45	975975						Work completed.					
41	39/274				High Court of Kerala - Replacing Old Tiles	4 L												Work completed.					
42	39/275		Ernakulam	Judiciary	Establishment of Additional Special Court SPE/CBI at Kochi - Renovation of Rented Building in Mercy Estate	17 L	GO (MS) No.20/14/Home dated 26.03.2014 for Rs.17.0L	98/EE/BLD/EK M/2013-14 dated 31.03.2014 for Rs.17.0L	20/EE/BLD/EKM/ 2015-16 Dated 01.06.2015	T.R. Madhu	1684194	1684194						Work completed.		Work completed.	1674885		
43	40/282				Supplying installation testing and commissioning of passenger lift Civil station Kakkanad Ermnakulam													Lift Materials supplied. Civil & Lift work in progress	75%	Lift Materials supplied			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
44	40/283		Vypin	PWD	PWD- Construction of first floor at Public office complex, Njarakkal, Eranakulam- Balance works.	34 L	GO(RT)no.1703/ 2015/PWD dt. 20.11.15 for Rs. 34 L	3437/2015-16/ EE/BL/EKM dated 20.02.2016 for 34.0L	26/EE(B)Ekm dated 10/08/16	P.A.J ohn	2890659	2704772	8 months	19.08.16	18.04.17		Nearing completion		Work completed.			
45	40/284		Ankamaly	Revenue	PWD- Construction of Mini Civil Station Angamaly- Finishing works.		GO(RT)no.1702/ 2015/PWD dt . Tvm 12.11.15 for Rs. 204 L	Ekm/2015- 16/3202 dt. 14.01.16 for Rs.204 L	87/15- 16/SE/BCC/TSR dated 03.03.2016	P.V.Babychan	20397744	16999480	6 months	09.03.16	08.06.16		Construction of sump & finishing work in progress..80% completed	80%	Electrification & Fire fighting work in progress.			
46	40/285		Kothamangalam	Revenue	PWD- Construction of Mini Civil Station at Kothamangalam. Phase II at Ernakulam.		GO(RT)No. 1654/2015/PWD dt. Tvm 12.11.15 for Rs. 309 L	437/2016-17CE (B)TVM dtd for 309 L	25/16-17/SE(B)CC TSR dt 06-09-16	Johny Thomas	2,63,84,607	24084277	24 months	09.09.2016	08.09.2018		Work in progress 10% completed.	10%	Estimate submitted.			
47	40/286		Kalamassery	Home	Construction of Fire and Rescue station at Eloor.		GO(RT)No.1348/15/ PWD dt. Tvm 11.09.15 for Rs. 300 L	1670/2015- 16/CE(B)Tvm dt. 19.01.16 for Rs. 300 L	74/SE(B)Tsr dt. 30.01.16	Kunju Makkar	288,79,109	30061601	15 months	10.02.2016	09.03.2017		Work completed.		Work completed.			
48	40/287		Kunnathunad	Revenue	PWD- Construction of Mini Civil Station at Kolanchery, Ernakulam.		GO(Rt)No1347/2015/ PWD dt 11.09.2015 for Rs375 L	1389/CE(B)dt.1. 10.15 for Rs. 39221472	70/15-16/SE(B)Tsr dt. 30.12.15	Laju.P.Rajan	36774738	36774738	18 months	02.09.2016			Roof slab shuttering started.		Estimate under preperation.			
49	40/288		Kalamassery	PWD	Improvements and landscaping works to PWD Rest House cum Office Comple at Pathadippalam- stage 2- Providing finishing works to Auditorium, land scaping and providing entrance arch, name boards etc.		GO(RT)No. 741/15 /PWD dt. 30.05.15 for Rs. 180 L	Part T.S. No. 01/2015- 16/SE/BCC/ TSR dated 31.07.2015 for Rs. 88.55 L	80/EE(B)Ekm dt. 9.12.15	K.V.joseph&sons	4212168	4633385	3 months 29.1.16	30.10.15	29.01.16		Work completed on 18/11/15					
50	41/290		Kothamangalam	PWD	Constn. Of Training Cntre for PWD engineers at Neriamangalam Phase III		GO(Rt)No306/2015/P WDdt 27.02..2015for Rs10 crore	Ekm/15- 16/3549 dt. 22.12.15 for Rs. 10 cr		K.Ramesh Babu	61953152	59214823		26.02.2016			To be started after receiving the revised structural design.					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
PUBLIC WORK (CIVIL WORK)NOT INCLUDED IN BUDGET																							
1			Kalamassery	PWD	PWD- Purchase of furniture for PWD Rest House, Pathadippalam, Kalamassery.		GO(RT)No. 1073/15/PWD dt. 24.07.15 for Rs. 32 L										Work completed.						
2			Ernakulam	PWD	Renovation works to Collectors camp office, Ernakulam- Providing facilities over Elamkulam Village office.		GO(RT)No. 1077/14/PWD dt.1.08.14 for Rs.25 L	Rs. 13 L	50/EE(B)Ekm dt. 29.09.15	K.M.Shamsudheen	1242925	1180779	3 months	5.10.2015	4.1.16		26.12.2015	Work completed.	Work completed.				
3			Paravur	PWD	Renovation of PWD Roads subdn. & section building in N. Paravur		EKM/2014-2015_448 dt 28-6-2015 for 25.7 Lof CE TVM (PRICE)	EKM/15-16/448 dt. 28/06/2015 for Rs.25.7L(PRICE)	101/EE(B)Ekm dt. 14.01.16	K.M.Assi	2406902	2038406	6months	23.1.16	22.7.16		30.6.16	Civil work completed.Electrical work tendered.	100%	Electrical work tendered.			
4			Perumbavoor	PWD	Construction of additional block to PWD Rest House, Perumbavoor		G.O.Rt.No 868/2013/PWD dt.20.06.2013 for Rs.241L	39/13-14/SE/CC/Tsrdt 31/12/2013	40/12-13/SE/B/CC/TSR dated 17/5/2014	N.B. Hameed		19720170	15 months	26.05.2014	25.08.2015	31.05.2016	30.05.2016	Work completed.	Work completed.				
5			Paravur	PWD	Construction of Auditorium at Varappuzha, Ernakulam.		GO(RT)no.561/14/ PWD dt. 29.04.14 for Rs.36430000	Ekm/14-15/90 dt. 14.11.15 for Rs.37500000	19/15-16/SE(B) Tsr dt.10.08.15	P.X.Sebastian	36664566	36110931	12 months	17.08.2015	16.08.2016			Plastering completed,Truss work completed.Remaining works- flooring , under ground sump and septic tank in progress.	85%	Estimate submitted	9610096		
6			Ankamaly	PWD	Urgent special repairs-Reconstruction of porch in PWD rest house at Kalady.		Ekm/2015/1845 dt. 6.08.15 for Rs. 875747 from CE, Buildings.	1650/2015-16/ EE(B)Ekm dt. 17.11.15 for Rs. 875744	96/EE(B)Ekm dt. 6.01.16	K.V.Jose	845745	845969	3 months	12.01.16	11.04.16		10.04.16	Work completed.	100%				
7			Ankamaly	PWD	PWD Rest house Akkamaly-Providing furniture, kitchen equipments, mattresses and curtains etc.		GO(RT)No.1724/2016/ PWD dt. 19-2-2016 for Rs.75.37 lakhs										Estimate submitted for T.S.						
8			Ernakulam	PWD	Construction of Collectors bunglaw at Ernakulam- 1st floor and additional works. 4216-01-106-98		GO(RT)no.247/16 PWD dt. Tvm 3.02.16 for Rs.60 L										Work completed.	Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount requird up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
9			Ernakulam	PWD	Construction of Collectors camp office at Ernakulam.		GO(RT)no.421/16 PWD dt. Tvm 22.02.16 for Rs.60 L										Work started .		Work awarded				
10			Muvattupuzha	Home	Construction of New Room to PWD Buildings Sub Division Office, Muvattupuzha		EKM/2016/3698/CE, TVM dated 16.06.2016 for Rs.15.0 L	1485/2016-17/EE/BLD/EKM dated 12.07.2016 for Rs.15.0 L	28/EE(B)Ekm dtd 16.08.2016	Biju V. P.	1141167	1047880	4 months				Work started.Electrical work to be tendered		Electrical work to be tendered				
4059-60-051-98 ADMINISTRATION OF JUSTICE 50%CSS																							
1	43/20				Construction of Eight Storied Building at Ram Mohan Palace for High Court of Kerala		GO(Rt)818/2005/ Home dt.31.3.05(Revised) 8504.54L	3/EE/FLG/95-96 DT.6.2.96 & 16.12.96 (Combined TS)									Work completed		Work completed				
1	43/21				Construction of Judicial Office Complex, Muvattupuzha	600 L	G.O(Rt)1046/09/PW D dt.14.07.09 for Rs.600L	172/CE/B&LW/ 2009-10 dated 03-03-2010 for Rs 682 L	4/SEJ/10-11dt27/12/2010	KSCC	55823542	72570605	24 months	06.01.2011	05.01.2013		31.10.2014	Inaugurated on 18/10/2014		Fire fight work stands still	19936242	20 L	
2	43/22		Ernakulam	Judiciary	Construction of Judicial Office Complex, Ernakulam	1622 L	G.O.(MS)No 161/07/ Home dt. 11-07-07 for Rs.1620L	CE/BL/EKM/70 45/05 dtd.14/07/2009 for Rs.1620L	1/SEJ/EKM/9-10 dt 6/1/2010	KSCC	158888978	1730.46 L	36 m	08.01.2010	07.01.13	31.03.16		Work completed. Inagurated on 1.11.16	100%	Work completed	16,06,60,497	20 L	
3	43/23				Court building, Kolenchery [Phase I](stimulus)		GO(Rt) No 1046/2009/ PWD Dated 14/7/2009 for Rs.200L	144/CE/Bldgs/2 010-11 dated 14-01-2011 for Rs 230 L	8/SEJ/EKM/12-13dt6/1/2011		21592351						Work completed		Fire fight work stands still		50 L		
4	43/24				Court building, Mattanchery												Duplication						
5	44/53		Kochi	Judiciary	Home Department - Judiciary - Renovation of Court Building, Mattanchery		GO (Rt) No.2356/15/Home dated 18.09.2015 for Rs.570.0 L		5/SEJ/EKM/15-16 dt.17.02.16	Abdul Vahid			18 months	26.02.16	25.08.17		After starting the work, Stop memo issued by the Supdt. Archeologist and hence work halted.						
6	44/54				Renovation work of rented building " Mercury Chambers" to functionalise CBI Court,Kochi,(Electrical works)		GO (Rt) No.1797/15/Home dated 20.07.2015										Work completed		Work completed				

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constitution	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
7	45/57		Ernakulam	Judiciary	Renovation of Auditorium in the Ground floor in HC of kerala, EKM		GO(MS) No 31/ 2014/PWD dtd 7.3.2014 for 370L	2/CE/BL/2014-15 for 425 L (DSR 2013)	8/SEJ/EKM/14-15 dt 5/03/15	M/S Anchor Infrastructure	15526610	18253083	4months	11.05.15	10.09.15	30.06.16	24.06.16	Work completed		Work completed			
8	45/58		Perumbavoor	Judiciary	Construction of Court Complex Perumbavoor - Shifting of Offices - Renovation of Hostel Building		GO (Rt.) No.2893/ 2014/ Home for Rs.38.L	71/EE/BLD/ EKM/2014-15 dated 06.01.2015 for Rs.38.0L	66/EE/BLD/EKM /2014-15 dated 05.02.2015	Subash P.M.		2658894						Work completed.		Work completed			
9	45/59		Ernakulam	Judiciary	HC of Kerala- Providing escalators in High Court complex EKM.		GO(Rt)No:3084/2013 /Home dtd 12/11/13 for 137.5 L	2/SEJ/14-15dt23/4/2014 for155L	3/SEJ/EKM/14-15dt24.7.2014	Antony Joseph		7010883		28.10.14	30.03.15	30.03.15	Work completed on 30.03.2015.		Work completed				
4059-60-051-98 ADMINISTRATION OF JUSTICE 50%CSS																							
1	46/1		Perumbavoor	Judiciary	Construction of Court Complex Perumbavoor	1635 L	GO (Rt.) No.2902/2013/ Home for Rs.16.35crore	275/2014/pwdd t21/2/2014 13.73crore	5/SEJ/EKM/14-15d t 29.09.2014	KSCC	13,62,46,190	19.5% above 162814197	30 months	20.05.2015	19.11.2017			Flooring work in progress. Electrification work tendered. Electronics work agreement executed		Electrification work tendered. LMR under preparation	4,01,19,963	100 L	Lift & Fire to be tendered
2	46/2		Muvattupuzha	Judiciary	Construction of additional floor to Court complex Muvattupuzha	535 L	GO (Rt.) No.83/2013/ Home dtd 05.01.2013 for Rs.535L	97/CE/Bld/2012-13dt30.3.2013for r rs.615.25L	6/SEJ/EKM/14-15d t .7.2014	M/S Gabitech	4,72,25,114	19.1 % above 56245111	18 months	24.10.14	23.04.16			Civil work completed.Electrical work in progress		Electrical work in progress. Fire fight works stands still lift 63 lrequired	250 L		
4059-60-051-98 ADMINISTRATION OF JUSTICE 50%CSS (not included in budget)																							
1			Ernakulam	Judiciary	HC of Kerala- Providing Canopy Roofing over Escalator		GO(Rt) No 3050/2014/Home dtd 20/11/14 for 96 L	68/EE/BL/EKM/ 2014-15 dated 30.12.2014 for Rs.96.0L	72/EE/BLD/EKM/ 2014-15 dated 06.03.2015	K. M. Elias	8502662	8360668						Work completed.			778833		
2		3	Ernakulam	Judiciary	PWD - Repair and Rehabilitation Works to the Damaged Columns in 'B' Block in Main High Court Building		GO (Rt) No.1498/ 2015/PWD dated 01.10.2015 for Rs.43.15 L	2426/2016-17/EE(B)Ekm dtd 08.01.16 for Rs.43.15L	57/EE/BLD/EKM/2016-17 dated 09/12/2016		42,62,183	41,33,296	3 month					Will be started					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
3			Ernakulam	Judiciary	Land scaping work in the courtyard below canopy roofing at High Court of Kerala.		GO (Rt) No.1206/2016/PWD dated25.08.2016 for Rs.26.40 L	2764/2016-17/EE(B)Ekm dtd 07.10.16 for Rs.26.40L	48/EE/BLD/EKM/2016-17 dated 07/11/2016	Jibin Jacob	24,55,513	20,18,468,	1 month					Work started		Work started			
4			Muvattupuzha	Judiciary	Providing Rain Shades to the Court Complex, Muvattupuzha		EKM/2016/3697 /CE (B) TVM dated 29.07.2016 for Rs.40.0L	2600//2016-17/EE(B)Ekm dtd 24/09/16 for 40 L		first tender Poulise	35,80,360	33,32,821	3 months					retendered					
5			Ernakulam	Judiciary	PWD-Repairing and re-arranging aluminium sliding window in the main building (facing outside)at High court of Kerala.Ekm.		Go(Rt)No.1237/2016 /pwd dtd Tvm 31.08.16 for Rs.45.56 L	3866/2016-17EE(B)EKMdtd .20/1/17 for Rs.45.56L	80/EE/BLD/EKM2016-17dtd.17.02.17	Jibin Jacob	41,22,992	33,89,512	3months					Workstarted					
6			Ernakulam	Judiciary	Repairing and rehabilitation work to damaged column in' B' block of main High court building - Dismantling and resetting partition and connected works.		Go(Rt)No.1225/2016 /pwd dtd Tvm 29.08.16 for Rs.65 L	2782/2016-17EE(B)EKMdtd .14.10.16 for Rs.65L	53/EE/BLD/EKM/ 2016-17 dated 1.12.2016	Jibin Jacob	57,88,348	53,37,436	6months					Agreement executed on 01.12.16 to be started.					Remainder to Registrar H.C.for making facilities for executing the work
7			Ernakulam	Judiciary	High Court of Kerala- Replacement of roofing sheets of the three storied building at old High court compound		1349/2016-17/CE(B)TVM dtd 09.08.16 for 8.84 L	2295/2016-17/EE(B)Tvm dtd 26.08.16 for 8.84 L	33/EE(B)Ekm 16-17 dt. 03.10.16	Prince Andrew	793396	672445.75	2 months					Work completed					
8			Ernakulam	Judiciary	High Court of Kerala- Providing flooring TKT Ceiling and Aluminium cladding for Escalator (Balance work)		EKM/2016/5045/CE(B)TSR dtd 20.08.16 for 39,95,481/-	2509/2016-17/EE(B)Ekm dtd 09.01.16 for Rs.3995481		P.B.Dineshkumar	3744433/-	3744433/	1 month					Work completed					
4059-60-051-73 (75% CSS)NOT INCLUDED IN BUDGET																							
1			Ernakulam	Judiciary	Installation of Escalator from 2 nd floor to 5th floor of High Court complex EKM.		GO(Rt) No 526/2015/Home dtd 2.3.2015 for 130L	35/SE/ELE/14-15 dated 18.03.2015 for Rs.15.0L		Dinesh Kumar	1469874		3month	22.07.2016		16.08.2016	Work completed		Work completed				
4059-60-051-85 (Fire Force)																							
49/8					Construction of at building for Fire Station, Pattimattom(STIMULUS)		GO (Rt.) No.164/11/ Home dated 18.01.2011 for Rs.160L	198/CE/Bldgs/2 010-11 dtd04/03/11 for 170L	3/1112/SE/B &LW/CC/TSR DTD 20.4.11	pj seby	14979908/-						Work completed.						
49/9					Construction of at building for Fire Station, Perumbavoor		GO(Rt) No. 204/2011/PWD, Tvm dtd 02.02.2011 for Rs.26L	198/CE/Bldgs/2 010-11 dtd 04.03.2011	6/SE/11-12dtd27/4/2011		2465292						Work completed.						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4059-60-051-85 (Fire Force)NOT INCLUDED IN BUDGET																						
1			Paravur	Home	Construction of a new building for Fire & Rescue Station at North Paravur		Ekm/15-16/3368 dt 11/09/2015 for 231L	54/15-16/SE(B)Tsr dt. 5.12.15	Johny Thomas	22123396	22853468	18 months	29.02.16	28.08.17			Plastering work in progress. Electrical work to be started.		Estimate submitted. Work retendered.			
2			Kalamassery	Home	Construction of Fire and Rescue station at Eloor.		GO(RT)No.1348/15/ PWD dt. Tvm 11.09.15 for Rs. 300 L	1670/2015-16/CE(B)Tvm dt. 19.01.16 for Rs. 300 L	Kunju Makkar	288,79,109	30051601	15 months	10.02.2016	09.03.2017			work completed		Work completed.			
4059-60-051-86																						
1	49/31		Arkanaly	Revenue	Construction of Mini Civil Station KALADY	124 L	GO(Rt)No.355/2013/ PWD dt. 13/03/13 for Rs.124 L	12/SE/BCC/TSR /13-14 dtd 22/4/13	Siju Jose	10765223	9764057	12 months	7.1.14	6.1.15		6.1.2015	Civil & Electrical Work completed.	100%	Work completed		20 L	
4059-60-051-72																						
1	60/46		Ernakulam		Construction of a building to Chemistry PG block at Maharajas College ERNAKULAM	100 L	GO(Rt)No.458/2014/ G.Edn dt. 15/2/13 for Rs.100 L	27/EE/BLD/201 4-15dt12/8/2014 for Rs. 100 L	E.K.Abdul Salam		9266795						Work completed.		Work in progress		50 L	
2	60/47		Aluva		Construction of new building for Village Office Keezhmad	25.5 L	GO(Rt)No.1300/2015 /RD. dt. 12.03.2015 R 25.50L	96/EE(B)Ekm/1 5-16 dt. 13.05.15 for Rs. 24.10 L	Liju Poulose		2538890	5 months	10-05-2015	03-04-2016		25-2-2016	Work completed.	100%	Work completed.		5 L	
3	60/48		Kothamangalam		Renovation of Sub Treasury , Kothamangalam	25 L	GO(Rt)No.1722/14/fi n dt. TVM4/3/14 for Rs.25 L	48/EE(B)Ekm/ 14-15 dt. 17.11.14 for Rs. 25.00 L	C.Georgekutty	2181056	3024470	6 months	08.10.2015			07.04.2016	Work completed.		No electrical works		5 L	
4059-60-051-73																						
1	62/10				Motor Accident claims Tribunal, PERUMBAVOOR	152.38 L	G.O.RT. NO3283/2012/Home dt6-11-2012										not needed		NOT NEEDED		100 L	
2	62/11				Construction of additional floor to Court complex Muvattupuzha		GO (Rt.) No.83/2013/ Home dtd 05.01.2013	97/CE/BLDS/20 12-13dtd.30.03.201 3	Gabitech	4,72,25,114	5,62,45,111	18months	24/10/2014	23/04/2016			Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4216-01-106-98 STAFF QUARTERS																							
	73/14				Construction of staff quarters attached to fire station Gandhi Nagar,Ernakulam-Ist phase																		
	73/15				Renovation of Govt. servants quarters at Kakkand & Ernakulam providing water meter	FB(9)3660/09 PWD dated 31.5.09											completed						
	74/38				Renovation of Govt. Quarters at Kakkanadu, Ernakulam	Order No. Ce/BL/EKM/436/09 dated 14/1/2009.	21/08-09 SE/B&LW/CC/T CR	3/09-10/ SE/B&LW/CC/TCR dt. 25/7/09									completed						
	74/39				Renovation of Govt.Servants quarters at Aluva, Muvattupuzha, Perumbavoor																		
	75/54				Constn.of working womens hostel at Thrikkakkara - Ist phase.	G.O.(rt)No.389/7/P WD /Tvm. Dated 22.3.07 for 300 L	TS NO. 28/CE/B&LW,T vm /07-08 dated 31/1/08.	24/08- 09/SE/B&LW/TSR dt. 3.2.09									completed						
	76/55				Renovation of compound wall for govt. staff quarters at Thrikkakkara.	CE/BL/EKM/466/09 dated 14.01.09	19/2008- 09/SE/B&LW/	2/2009-10/SE B&LW/CC/TSR dt.14/8/2009									Completed						
	76/56				Renovation works to Police Quarters, Thevara	GO(Rt)NO.3679/201 0/Home dtd 08.12.201	33/10- 11/SE/B&LW/C C/Tsr dtd 01.03.2011	107/10- 11/SE/B&LW/CC, Tsr dtd 17.03.2011									completed						
	76/57				Renovation works to Police Quarters attached to Central Police Station, Ernakulam.	GO(Rt)No.3679/2010 /Home dtd 08.12.2010	32/2010- 1/SE/B&LW dtd 01.03.2011	115/2010- 11/SE/B&LW/CC/TSr dtd 29.03.2011									completed						
	76/58				Renovation works to Ernakulam A R Camp.	GO(Rt)NO.3679/201 0/Home dtd 08.12.201	34/2010- 11/ASE/B&LW dtd 01.03.2011	112/2010- 11/SE/B&LW/CC, Tsr dtd 23.03.2011									completed						
	76/59				Renovation works to Tripunithura A R Camp.																		
	77/83				Construction of quarters for fire force at Kothamangalam												No AS.						
1	78/94				Constoruction of NGO Quarters at Aluva.	440 L	GO(Rt)No.241/2012/ PWD dated 16.02.2012										Work completed		Work completed		50 L		
2	78/95				Construction of Collector's Bungalow at Thrikkakara	22 L	GO(Rt)No.241/2012/ PWD dtd 16.02.2012										not needed				68.5 L		
3	79/107				Construction of multistoried flat at Kakkanad	3000 L											Estimate under processing stage						
4	79/108				Construction of Tarnsit apartments at Kakkanad	540 L											Estimate under processing stage						

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4216-01-700-87-Judicial Quarters																						
1	80/1				Judicial Officers Quarters Kadavanthra Ist Phase	860 L											Proposal submitted					
2	80/2				Judicial Officers Quarters Kadavanthra IInd Phase	400 L											Proposal submitted					
3	81/9				Construction of Judicial Officer's Quarters at Thrikkakara, Ernakulam.	490 L											No land					
4	81/20				Construction of Sub Judges quarters in N.Parur	6.38 L											No land					
5	83/36				Construction quarters for Judicial Officers Muvattupuzha												No land					
6	83/43				Construction of quarters for Judicial Officers Perumbavoor												Land not sufficient.					
7	84/57				Renovation of Judicial Officers' Quarters, Ernakulam																	
8	85/65		Ernakulam	PWD	Urgent special repair to the official Residence of the Honourable Judge (Mr. Justice Babu Mathew , Quarter No:4, Judges Avenue Kaloore) of High Court of Kerala		G.O(RT) NO31/2014/PWD/Ho me dtD 17/3 /2014 for 390 L	CE/BLDGS/JUD L/EKM/3644/2014 dtd 14/5/2014 for 408 L	30/EE/BLD/EKM/2014-15 dtd 23/8/14	3723764	3545396						Work completed					
9	85/66		Ernakulam	PWD	Urgent special repair to the official residence of Honourable Judge (Mr. Justice H. Harilal Quarter No:3 Judges Avenue Kaloore) of High Court of Kerala		G.O(RT) NO31/2014/PWD/Ho me dtD 17/3 /2014 for 390 L	CE/BLDGS/JUD L/EKM/3644/2014 dtd 14/5/2014 for 408 L	29/EE/BLD/EKM/2014-15 dtd 23/8/14	3723764	3545396	3months					Work completed		Work completed			
10	85/67				Acostic system in High Court Auditorium	40.81													Work completed			
11	85/68				High Court of Kerala - Construction of Parking bay and paving tiles	40.81													Work completed			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
4216-01-700-87 (Judicial Quarters 75% CSS)NOT INCLUDED IN BUDGET																							
1			Ernakulam	PWD	Urgent Repairs to the Official Residence of Hon'ble Judge (Mr. Justice Sunil Francis, Flat No.2A and Raja Vijayakumar Fla No.3A of Judges Residential Complex at Ernakulam of High Court of Kerala		GO (MS) No.31/14/PWD dated 01.03.2014 for Rs.390 L	03/CE/BLD/2014-15 dated 14.05.2014 for Rs.408 L	14/EE/BLD/EKM 2015-16 dtd 15.05.2015	799813	799813	1month					Work completed						
2			Ernakulam	PWD	Urgent Repairs to the Official Residence of Hon'ble Judge (Mr. Justice B. Sudheendra Kumar, Flat No.3B and Jyothindra Lal Fla No.1B of Judges Residential Complex at Ernakulam of High Court of Kerala		GO (MS) No.31/14/PWD dated 01.03.2014 for Rs.390 L	03/CE/BLD/2014-15 dated 14.05.2014 for Rs.408 L	13/EE/BLD/EKM 2015-16 dtd 14.05.2015	897350	897350						Work completed		Work completed				
3			Ernakulam	PWD	High Court of Kerala - Urgent Maintenance Works- Official residence of Honourable Judge Mr. Jyothindranath	38.64 L											AS Received						
4202-01-201-99-Education-Elementary school																							
1	256/2				GLPS Chittattukara	34L	GO (Rt.) No. 1095/2009/PWD Dated 27.07.2009										Work completed						
4202-01-202-99-Secondary School																							
	289/11		Piravom		Constoruction of Chottanikkara Govt.VHSS stadium		G.O(Rt)1046/09/PW D dt.14.07.09	62/CE/B&LW/09-10 dated 08.10.2009	58/09-10/SE/B&LW/CC, TSR dtd 11.02.2010	M/s.Southern Tech & K.K. Abraham							Work completed						
	289/12				H S S Thrikkarippur																		
	291/32				Constoruction of Chottanikkara Govt.VHSS Playground pavalion		GO (Rt.) No.463/08 Dated 08.04.2008	14/09-10/SE/B7LW/C C/TSR dtd 8.9.9	48/09-10/SE/B&LW/CC dtd 19.01.2010	Sri Viju Joseph (19% above ER							Work completed						
1	291/41		Thrippunithura	Higher Education	Hedn- one time ACA-Govt Sanskrit College, Thripunithura-Construction of Hostel Building for Girls.	50 L	GO(Rt)No356/2013/ Hedn dated 14/03/2013 for200L										Delay in finalising the site. Estimate submitted for revalidating the AS.						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2	291/42		Thrippunithura	Higher Education	Hedn- one time ACA- Construction of Compound wall Govt College at Thripunithura.	50 L	GO(Rt)No356/2013/ Hedn dated 14/03/2013 for 50L	89/EE/BLd/2013- 14 dtd 20.02.2014 for50L	03/EE/BLD/EKM/16- 17 dated 23.05.2016	Cods construction	4112497	3528522	6 months				Work started					
3	291/43		Thrippunithura	Higher Education	Hedn- One time ACA- Construction of Playground & connected facilities in Govt. College at Thripunithura.	95 L	GO(RT)no. 356/13/Hedn dt. 14.03.13 for 95 L	90/EE/BLd/2013- 14 dtd 20.022014 for 95 L	06/EE/BLD/EKM/16- 17 dated 23.05.2016	Cods construction	8793710	7545003	8 months				Work to be started					
4	291/44				Construction of Toilet block to Govt HSS Kalamassery	10 L	GO(Rt)No.1448/2012 /PWD dtd 16.08.2012 Rs.10L	30/EE/BLD 2012-13 dtd 5.10.2012 Rs 10L									work completed		no electrical works			
5	291/45				Construction of building for GHS, Kuttamassery	96 L	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.96L	4/SE13- 14dtd1/4/2013 for 110L	4/SE/13- 14dtd23/4/2013for 110L	O.K.Meethi enkunju			12m				work completed		work completed		21 L	
6	292/46				Construction of class room for Govt High school at Kalamassery	50 L	GO(Rt)No.1449/2012 /PWD dtd 16.08.2012 Rs.50L	28/CE/BLD 2012-13 dtd 5.10.2012 Rs 50L	33/EE/12-13 dated 29.11.2012								work completed		work completed		5 L	
7	292/47				Construction of Rest room and dining hall to Govt VHSS, Kalamassery	25 L	GO(Rt)No.1453/2012 /PWD dtd 16.08.2012 Rs.25L	29/EE/BLD 2012-13 dtd 5.10.2012 Rs 25L	40/EE/12-13 dated 25.3.13								work completed		work completed			
8	292/48				Construction of a building for Govt LPS Thiruvallur in Alangadu panchayath	30 L	GO(Rt)No.1440/2012 /PWD dtd 16.08.2012 Rs.30L	26/EE/BLD 2012-13 dtd 22/09/2012 Rs 30L	9/EE/12-13 dated 03.06.2013 2824792	Sidhique	2824792	3350356	9 months	02-07-2013	11-06-2013	31-5-2014	work completed	100%	Estimate submitted			
9	292/49				Construction of a building for GHS west Kadungalloor	47.5 L	GO(Rt)No.1447/2012 /PWD dtd 16.08.2012 for 47.5 L Rs.47.50L	22/EE/BLD/12- 12 Dtd 11.09.2012 FOR Rs42.76 L	28/EE/12-13 dated 10.11.2012								work completed		completed			
10	292/50				Construction of a building for Govt LPS, Panayikulam in Alangadu Panchayath	35 L	GO(Rt)No.1446/2012 /PWD dtd 16.08.2012 Rs.35L	23/EE/BLD 2012-13 dtd 22/09/2012 Rs 35L	37/EE/12-13 dated 20.03.2013								work completed		Electrical work completed.			
11	292/51				Construction of a building for Junior Basic school , Kunnukara in Kunnukara Panchayath.	35 L	GO(Rt)No.1445/2012 /PWD dtd 16.08.2012 Rs.35L	24/EE/BLD 2012-13 dtd 22/09/2012 Rs 35L	2/EEdt12/4/2013	MI Augasthikutty	3168137	3777107	9 months	17-1-2013	16-10-2013	30-9-2013	work completed	100%	Electrical work completed.			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
	292/52				Construction of a building for Govt LPS, Chalakka in Alangadu panchayath.	GO(Rt)No.1444/2012 /PWD dtd 16.08.2012 Rs.35L	27/EE/BLD 2012-13 dtd 22/09/2012 Rs 35L	12/EE/dt7/6/2013	MK Moideen	3183416	3888542	9 months	28-6-2013	27-3-2014		28-2-2014		100%	No.Electrical works			
	292/53				Construction of a building for Govt. Settlement LPS in Karumaloor Panchayath	GO(Rt)No.1443/2012 /PWD dtd 16.08.2012 Rs.35L	21/EE/BLD/12-12 Dtd 11.09.2012 FOR Rs 32.21L	39/EE/12-13 dated 23.03.2013	KA Nissar	3220579	2239617	9 months	11-12-2012	08-11-2013		08-11-2013		100%	Estimate under preparation			
	292/54				Construction of a building for Govt LPS, Manakkapady in Karumaloor panchayath.	GO(Rt)No.1442/2012 /PWD dtd 16.08.2012 Rs.35L	25/EE/BLD 2012-13 dtd 22/09/2012 Rs 35L	42/EE/12-13 dated 30.03.2013	AK Thankappan	3168137	3822215	9 months	04-08-2013	01-07-2014		28-11-2013		100%	Estimate under preparation			
	292/56				Construction of a building for Govt. LPS, North Kadungallur [Chammaparambu] in Karumaloor Panchyath	GO(Rt)No.1441/2012 /PWD dtd 16.08.2012 Rs.35L	20/EE/BLD/12-13 Dtd 11.09.2012 FOR Rs 32.19L	41/EE/12-13 dated 25.03.2013	CK Georgekutty	3218896	3909955	9 months	21-1-2013	20-10-2013		23-9-2013		100%	No.Electrical works			
	292/57				Construction of building for GHS, West Kadungallur(first floor)	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.68L	26/EE/BLD/13-14 Dtd 29/06/2013 FOR Rs 68.00 L	39/EE/12-13 dated 13.09.2013	Nwshad V S	5118190	4708735	12 months	20-9-2013	19-9-2014		25-11-2015		100%	Work Completed			
	292/58				Construction of building for GLPS, Ayroor in Kunnukara Grama Panchayat	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.68L	35/EE/Bld 2012-13 dtd 14/2/2013 for Rs 63.53L	1/EE/13-14 dated 12.04.2013	Augasthikutty M I	5774691	5162573	9 months	19-6-2013	18-3-2014		15-6-2014		100%	Work Completed			
12	293/59				Construction of building for GLPS, Kunnuvayal.	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.68L	37/EE/Bld/2012-13 dtd 14/2/2013 for 61L	38/Eedt21/3/20132	Jerin George	5475261	4966061	9 months	04-03-2013	01-02-2014		28-11-2013	Work completed	100%	Work Completed		40 L	
13	293/60				Construction of building for GHSS, Eloor	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.67L	36/EE/Bld/2012-13 dtd 14/2/2013 for 66L	21/EE/BL 13-14 dated 28.06.2013	Johny Thomas	5971847	5971847	9 months	#####	#####		28-8-2014	Work completed	100%	Work Completed			
14	293/61				Construction of New Block to Govt HSS, Tripunithura	GO(Rt)No.241/2012/ PWD dated 16.02.2012 Rs.160L	175/CE/BL/2011-12 dtd.31.03.2012 for 184.L										Work completed		Work Completed			
	293/62				Construction of building for GHSS, Chendamangalam, North paravur	GO(Rt)No.491/2013/ G. Edn. dt. 2/2/13 for Rs.65 L	8/EE/BLD/2013-14 dtd 24/4/13	15/EE/.13-14 dtd 12/6/13	C A Ashraf	5995142	5629626	12 months	02-10-2014	02-09-2015		20-5-2015		100%	Work Completed			
15	293/63				Construction of a building for GHSS, South Vazhakkulam	GO(Rt)No.1804/2013 /G. Edn. dt. 23/4/13 for Rs.100 L	20/13-14/SE/Cc/TSr2013-14 dtd29/05/2013	23/13-14/SE dtd 27/7/13	Hameed N.B	9602289	8382798	12 months		13.08.2014		24.05.2014	Work completed		Work Completed		10 L	
16	293/64				Construction of High School, East Kizhakkekara	GO(Rt)No.490/2013/ G.Edn. dt. 2/2/13 for Rs.60 L	38/EE/BLD/2012-13 dtd 1/3/13	76/EE/BLD/EKMdt13/12/14	M.A.Risvi	6767644				12.12.2015			Work completed Final bill submitted		Work Completed		10 L	

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
17	293/65				Construction of new block for Govt. U. P. School, North Vazhakkulam	30 L	GO(Rt)No.492/2013/ G. Edn. dt. 2/2/13 for Rs.30 L	11/EE/BLD/2013-14 dtd 29/4/13	17/EE/13-14 DTD 24/6/13								Work completed		Work Completed				
	293/69				Construction of building for Govt.HS, North Paravur		GO(Rt)No.648/2013/ G. Edn. dt. 12/2/13 for Rs.50 L	9/EE/BLD/2013-14 dtd 25/4/13	14/EE/13-14 DTD 12/6/13	C A Ashraf	4681318	4398684	12 months	09-04-2013	09-03-2014		Work completed	100%					
18	294/70				Construction of classrooms, laboratory and library and improvements to playground for Govt. Higher Secondary School, Elamkunnappuzha	125 L	GO(Rt)No.719/2013/ G.Edn dt. 15/2/13 for Rs.125 L	6/SE/BCC/TSR/13-14 dtd 16/4/13	39/SE/13-14 dtd 11-12-13	Kunjumuhammed	11145252	12928292	12 months	23.01.2014	31.05.2015	31.05.2015	Work completed		Work completed		25 L		
19	294/71				Construction of a building to Higher Secondary School, Elamakkara	100 L	GO(Rt)No.725/2013/ G.Edn dt. 15/2/13 for Rs.100 L	10/SE/BCC/TSR/13-14 dtd 22/4/13	41/SE/13-14 dtd 13-12-13	Muhammed Riyas	92344823	10250654	9 months	20.12.2013	19.09.2014	02.08.2015	Work completed		Work completed		50 L		
20	294/72				Construction of school building for Govt. Higher Secondary School, Kadayiruppu	70 L	GO(Rt)No.397/2013/ G. Edn. dt. 23/2/13 for Rs.70 L	14/EE/BLD/2013-14 dtd 8/5/13	20/EE/13-14 dtd 28/6/13								Work completed		Work completed				
21	294/73				Construction of new building for Higher Secondary School, Kadamakkudy	150 L	GO(Rt)No.943/2013/ G.Edn dt. 27/2/13 for Rs.150 L	9/SE/BCC/TSR/13-14 dtd 22/4/13	40/13-14/SE/BCC/TSR DTD 13/12/13	Muhammed Riyas	14154411	15145230	12 months	20.12.2013	19.12.2014	15.09.2015	Work completed		Work Completed		REPETITION		
22	294/74				Construction of building (second floor) for GHSS, Chengamanad	54 L	GO(Rt)No.1058/2013 /G.Edn. dt. 4/3/13 for Rs.54 L		24/SE/BCC/TSR13-14 dtd 30-7-2013	K.A.Johnson	3752864	3749111	10 months	08-02-2013	06-01-2014		Work completed	100%	Work Completed				
23	294/75				Construction of building & play ground renovation works for GHSS, Aluva	160 L	GO(Rt)No.1298/2013 /G.Edn. dt. 19/3/13 for Rs.160 L	23/13-14/SE/BCC/TSR / dtd 30-7-2013	25/2013-14/SE/BCC/TSR1 dtd 30-7-2013	K.A.Johnson	15132749	14663634	9 months	08-05-2013	05-04-2014		Work completed on 2.05.15.	100%	Work Completed				
24	294/76				Construction of building for GHS, Puliyanam	40 L	GO(Rt)No.1342/2013 /G. Edn. dt. 21/3/13 for Rs.40 L	24/SE/BCC/TSR/13-14 dtd 1/6/13	26/SE/BCC/TSR/12-13 dtd 2-8-2013	Sebastian Jose	3848092	3617206	9 months	24-9-13	23-6-2014		work completed	100%					
25	294/77		Kunnathunadu		Construction of a building for GHSS, Pazhamthottam		GO(Rt)No.1729/2013 /Gen Edn .dt. 18/4/13 for Rs.50 L	26/13-14/SE/Cc/TSR2013-14 dtd1/06/2014	16/13-14 SE dtd 16.07.13	T.A.Ashraf		4617567					Work completed		Work Completed				
26	295/96				Construction of First Floor for Govt.GHSS Ernakulam	50 L	GO(Rt)No.2026/2013 /Gen Edn .dt. 14/05/13										Work completed		Work Completed				

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
27	296/98				Construction of Rest room and Dining hall for Govt.VHSS ,Kalamassery	27 L											Work completed		Work Completed				
28	299/13 5				Construction of Additional floors toLadies hostel at Govt.Law College Ernakulam	50 L	GO(Rt)No.1314/2013 /H. Edn .dt.26.06.2013	38 /EE/Bld/2013-14 dated 26.07.13	P.B.Dineshkumar		3945906						Work completed		Work Completed				
29	299/13 6				Construction of new building for Govt.HSS ,Edappally,Ernakulam	54.5 L	GO(Rt)No.2037/2013 G. Edn .dt.14.05.2013	63 /EE/Bld/2013-14 dated29.9.13	N.J.Thomas								70% COMPLETED		estimate under preparation				
30	299/13 7		Kothamangalam	General Education	Construction of additional facilities to Plus two in GHSS at Neriamangalam	116.5 L	GO(Rt)No.4780/C3/ G/Edn dtd 12/11/13 for Rs.116.50 L	5/2014-15/SE/BCC/TSR dtd 31/5/2014 FOR Rs.118 L	N.B.Hameed			12 months					1st contract terminated and now retendered. S.N issued to Hameed ,work started.Waiting for soil investigation and design		estimate submitted		50 L		
31	299/13 8		Perumbavoor	General Education	Construction of additional facilities to Plus two in GHSS at Perumbavoor	13821989	GO(Rt)No.4780/2013 / G/Edn dtd 12/11/13for 1,30,00,000/-	4/2014-15/SE/BCC/TSR dtd 14/5/2014 for 1,30,00,000/-	26/14-15/SE(B)CC Tsr dt.12.12.14	K.A.Nissar	12715721	13821989/-	12 months		17.12.15		01.09.15	Civil & Electrical work completed on 1.09.15.	100%	Work Completed	13734819	50 L	
32	299/139		Kalamassery	General Education	Construction of Building for Govt LP School, Uliyanoor	9490902	Go(Rt) No:1288/ 14 dtd 16.9.14 for 100 L	32/EE/BLD/201 4-15 dtd 18/9/14 for Rs 100 L	67/EE/BLD/EKM/ 2014-15 dated 12.02.2015	K.A.Nissar	8274544	9490902	12 months	18.02.2015	17.02.2016		29.09.2015	Civil & Electrical work completed.		Work Completed		50 L	
33	299/140		Thrikkakkara	General Education	Asset Maintenance Fund-Renovation and maintainance work of Govt U P School, Padivattom	21.5 L	Go(Rt) 4297/13/G.Edn dtd TVM 17.10.13 for Rs 21.5 L	23/EE/BLD/201 4-15 dtd 11/8/14 for Rs 21.5 L	43/EE/BLD/EKM /2014-15 dtd 13/10/14	N.K.Jaleel	163774	1457831						Civil & Electrical work completed.		Work Completed		5 L	
34	300/141		Thrikkakkara	General Education	Asset Maintenance Fund-Renovation and maintainance work of Govt L P School, Giringar	1020780	Go(Rt) 4297/13/G.Edn dtd TVM 17.10.13 for Rs 12.5 L	24/EE/BLD/201 4-15 dtd 11/8/14 for Rs 12.5 L	44/EE/BLD/EKM /2014-15 dtd 13/10/14	E.M.Khade Kunju	1167940	1020780						Civil work completed.Electrical work not done.		no electrical works		5 L	
35	300/142		Thrikkakkara	General Education	Asset Maintenance Fund-Renovation and maintainance work of Govt UP School, Thengodu	18.5 L	Go(Rt) 4297/13/G.Edn dtd TVM 17.10.13 for Rs 18.5 L	20/EE/BLD/201 4-15 dtd 18/7/14 for Rs 18.5 L	52/EE/BLD/EKM/ 2014-15 dated 08.01.2015	T.A.Moideenkunju	1630659	1870366						Civil work completed.Electrical work not done.		estimate under preparation		10 L	

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
36	300/143		Thrikkakkara	General Education	Asset Maintenance Fund-Renovation and maintenance work of Govt UP School, Padamugal	987740	Go(Rt) 4297/13/G.Edn dtd TVM 17.10.13 for Rs 10 L	21/EE/BLD/2014-15 dtd 18/7/14 for Rs 10 L	69/EE/BLD/EKM/2014-15 dated 16.02.2015	T.A.mohammed Shateek	888904	987740	3 months		23.06.15		04.06.15	Civil work completed on 04.05.2015.Electrical work not done.		estimate under preparation		5 L	
37	300/144				Construction of new Building for Govt UP school , Thevakkal	6182688	GO(Rt) No: 1350/2014/PWD dtd TVM 27/9/2014 for Rs 67 L	41/EE/BLD/2014-15 dtd 10/10/14 for Rs 67 L										work completed				40 L	
38	300/145		Kalamassery	General Education	Construction of new science block for Govt. HSS MUPPATHADAM in EKM district		GO(Rt) No: 1350/2014/PWD dated 27.09.2014 for Rs 67 L	41/EE/BLD/2014-15 dated 10.10.2014 for Rs 67 L	74/EE/BLD/EKM/2014-15 dated 09.03.2015	C.S. Radhakrishnan	5573223	6403634	12 months	03-12-2015	03-11-2016		03-09-2016	Civil & Electrical work completed.	100%			30 L	
39	300/146				Construction of Class Room at GHS Panayappally in Ernakulam	60 L	GO(Rt)No4297/2013/G.Edn dt.17.10.2013											foundation work in progress				30 L	
40	300/147		Kalamassery	General Education	Construction of a building for G.H.S.S.- Kongorpilly in Kalamassery Constituency.	200 L	GO(RT)no.152/15 /G.Edn dt.13.01.15 for Rs. 200 L	28/14-15/SE (B)CC Tsr dt. 23.01.15 for Rs. 200 L	14/15-16/SE(B) CC Tsr dt. 27.06.15	K.A.Nissar	17995437	19381086	12 months	11.03.2016	03-10-2017			Construction of 2 nd floor completed.	60%			50 L	
4202-01-202-99 - Secondary School Buildings (NOT INCLUDED IN BUDGET)																							
1			Kalamassery	General Education	Construction of new building for Govt. HS MUPPATHADAM in EKM district.		GO(Rt) No: 1289/2014/PWD dtd TVM 16/9/14 for Rs 145 L	15/14-15/SE(B)Tsr dt.17.10.14 for Rs.158 L	3/15-16/SE(B)Tsr dt.23.04.15	Johny Thomas	14873388	16412784	12 months	09-07-2016	09-06-2016		6.09.16	Civil & Electrical work completed.	100%				
2			Ankanaly	General Education	Construction of new building for Govt. UP School, Kurumarssery in Ernakulam Dist.		100 L											Estimate submitted for AS.		Estimate submitted			
3			Aluva	General Education	Higher secondary Education-Annual Plan 2015-16-Infrastructure development of Govt. HSS, Aluva.		GO(RT)no. 176/2016/Gedn dt. Tvm 16.01.16 for Rs. 141 L	3573/2015-16/SE/BLDS/TSR dated 24.02.2016 for Rs.141.0 L	22/2016-17/SE(B)CE TSR dtd 30.06.2016	N. B. Hameed	13593819	11731466	9 months	18.07.2016	17.04.17			2nd Floor Roof slab completed,Brick Work in progress					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4			Muvattupuzha	General Education	-DO-DO-Construction of class room for Govt. Model HSS, Muvattupuzha		GO(RT)no. 176/2016/Gedn dt. Tvm 16.01.16 for Rs. 200 L	3620/2015-16/SE(B) CC TSR dtd 26.08.2016 FOR 200 L	21/2016-17/SE(B) CC TSR dtd 30.06.2016	Joshy Varghese		15323299	18 months				Work in progress. Shuttering for 1st floor half portion.		estimate under preparation				
5			Muvattupuzha	General Education	VHSE - Annual Plan 2015-16 - Infrastructure Development of Govt. VHSS (Works - Construction of Building for Govt. Model Vocational Higher Secondary School, Muvattupuzha in Ernakulam		GO(RT)no. 924/2016/Gedn dt. Tvm 02.03.16 for Rs. 50 L										site not received						
4202-01-202-90 NABARD																							
1	306/01		Kunnathunad	General Education	RIDF-NABARD-X1X scheme - Construction of building for GHSS, POOTHRIKKA ,EKM	400 L	GO(Rt)No.4307/2013 /Gl. Edn/Tvm dtd 18.10.2013 400L	27/PWD/BLDGS/14-15 dated 31.12.2014 for Rs.400.0L	16/15-16/SE/B CC TSR dated 14.07.2015	Siju Jose	37821109	37783288	15 months	4.08.15	3.11.16		Work Completed		Work completed				
4202-01-202-90 NABARD (NOT INCLUDED IN BUDGET)																							
1			Piravom	Health & Family Welfare	NABARD RIDF XVI - Construction of new block for Mother and children at Govt Hospital Koothattukulam		GO(Rt)No.1767/11/H &FWD dtd 06.05.2011 Rs.99L		69/SE/12-13dt31/1/2013			1,18,87,511				09.05.14	Work completed and handed over on 30.09.15.		Work completed				
2			Piravom	General Education	RIDF-NABARD-XX scheme - Construction of building for GHSS, Chottanikkara, Ernakulam		GO(Rt)No.262/2015/ G.Edn/Tvm dtd 19.1.2015 for 197 L	Ekm/15-16/2090 dt 8.01.16 for 197 L	76/15-16/SE(BCC) Tsr dt. 19.02.16	P. G.Sunil Kumar	18083110	15858888	12 months				Work in progress, F/F& Second floor roof completed		Electrical work tendered				
3			Piravom	Technical Education	RIDF-NABARD-XX scheme - Construction of building for Govt Vocational HSS, Maneed, Ernakulam		GO(Rt)No.262/2015/ G.Edn/Tvm dtd 19.1.2015 for 352.82 L	3126/15-16/CE/BLDGS/TVM dated 07.02.2016 for Rs.352.82 L	10/16-17/SE/BLD/CC/TSR dated 03.06.2016	m/s GKV Associates	31345720	27584233	18 months				Structure completed Partition work with solid block in progress.		estimate under preparation				

[illegible]

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
8	318/136		Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2015-16 - Modernisation of Office by Constructing Cubicle and Wardrobe and Maintenance of Seminar Hall	68 L	GO (Rt) No.1010/15/H.Edn. Dated 13.05.2015 for Rs.15.0 L										Civil work not needed						
4202-01-203-96																							
1	320/15				Construction of Library, reading room, Classroom etc. Govt. College, Manimmalakkunnu	100 L											tobe consulted with principal						
2	320/16				Construction of Retaining Wall Compound Wall to Govt. College, Manimmalakkunnu	50 L	Go(Rt)No. 978/2013/H.Edn. Dtd. 31.5.2013 H.Edn© Dept. 50L	45/EE/BLD/2013-14 for 50L	44/EE/BLDdt23/9/13								Work completed						
3	320/17				Govt. College, Mannimmalakkunnu - Water supply arrangements	15 L	Go(Rt). No. 1869/2012/H.Edn. Dt. 10.09.2012 FOR Rs 15 L	66/EE/BLD 17.10.2013	80/EE/BLDdt 13/01/14								Work completed						
	320/18				Govt. College, Mannimmalakkunnu - Construction of Internal Road																		
	323/65				Construction of New Class rooms in Govt. college , Manimalakunnu		Go(Rt). No. 53/2014/H.Edn. Dt. 9/1/2014 FOR Rs 20L										Work completed						
4202-01-800-93 DISTRICT EDUCATION TRAINING																							
1	328/1		Perumbavoor	Higher Education	Administrative Block - DIET, Kuruppampady	145 L	GO(Rt)No.717/06/Ed n dtd 15.02.2006 Rs.145L	CE/BL/EKM/94 86/05 dtd.07/04/2006 for Rs.162L	15/06-07dt22/9-2006								DIET - Kuruppampady Building has been handed over to ASAP for construction of Community skill park vide GO.(MS)No.143/2015/ H.Edn dtd Tvm 20.04.2015						

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4202-02-103-99 TECHNICAL SCHOOL																							
	339/13				Technical High School, Elanji - Land Acquisition																		
1	339/14		Kothamangala	Technical Education	Technical High School, Varappetty.Land Acquisition													work completed.					
2	339/18		Piravom	Higher Education	Technical High School, Ayavana - Land Acquisition		GO(RT) no.2284/15 /Hedn dt. Tvm 3.09.15 for Rs. 1,64,40,000											Land to be acquired by Dist. Collector.					
4202-02-103-99 TECHNICAL SCHOOL (NOT INCLUDED IN BUDGET)																							
1			Piravom	Technical Education	Technical High School, Mulamthuruthy- Construction of dining room and extension of car porch.		D4/34667/15/DTE dt. 4.11.15 for Rs. 19 L	2947/15-16/EE(B)Ekm dt. 30.01.16 for Rs. 19 L	116/EE(B)Ekm dt. 3.03.16	T.R.Madhu	1733312	1589794	6 months					Civil work completed.		Electrical work to be tendered			
2			Piravom	Technical Education	THS- Mulamthuruthy- Construction of kitchen, store room and other connected works.(deposit)		D4/34673/15/DTE dt. 11.11.15 for Rs. 15.60 L	2658/2016 -17 EE(B) Ekm dtd 29.09.16 for Rs.15.60 L	43/EE/BLD/EKM/2016-17 dated 31.10.2016	T.R.Madhu	13,36,690	11,15,349	6 months					Work started		Electrical work Tender on 3/4/17			
3			Perumbavoor	Technical Education	DTE - Govt.Polytechnic Cllege,Perumbavoor- Providing classroom utilizing the terrace floor of the Computer Science Dept.		D4/29924/16/DTE dtd 31.08.2016			N.J.Thomas													
4202-02-104-99 POLYTECHNIC																							
1	342/31				Construction of computer lab and balance compound (retaining) wall, Kalamassery.		GO(Rt)No.156/04/ H. Edn/Tvm dtd 29.01.04 Rs.58L	74/CE/B &LW/TVM/03-04 dtd nil for Rs. 60L										Work completed					
1	342/32				Construction of a building for new electronic block at GPTC kalamassery	98 L	GO(Rt)1140/2006/H Edn/dt.29/10/06	31/ce/b&lw/06-07 DATED 28/3/07	2/07-08/SE/B&LW/CC/TSR dt.2/6/07	Abraham Varghese		1,35,22,056/-	15 months				14.02.2011	Work completed		Work completed			
2	342/33				Renovation of Chemical Engineering Building at Kalamassery Poly technic	75 L												Estimate under preparation		Work completed			

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4	342/34				Construction of a sports complex at the Govt Polytechnic, Kothamangalam phase I (Construction of Sports Quarters at Polytechnic Kothamangalam) (STIMULUS)		G.O.Rt.No.1046/2009 /PWD dt. 14.7.09 for Rs.568L	CE/BL/Ekm/14 657/09 dtd 09/03/2010 for Rs.647L	10/10-11/SE/ B & LW CC TSR dtd 30.4.10									duplication					
3	343/43				Renovation of Boys Hostel at Govt. Polytechnic College, Kalamassery	20 L												NOT NEEDED					
4	343/44		Kalamassery	Higher Education	Costrn. Of Staff quarters (FLAT TYPE) and related works for GPTC, Kalamassery.	545 L	GO(Rt)No.1973/12/ PWD/Tvm dtd 26.11.2012 for 545L	92/CE/BL/12-13 dt. 27.03.13 for Rs.62675000	34/13-14/SE/Tsr dt. 1.10.13	P.N.Raveendranah	53586193	53479021	30 months	08.10.13	07.06.2016	29.02.16	7.10.15	Civil work & Electrification completed. Some additional work required by client in progress.	100%			400 L	
5	343/45				Construction of staff Quarters and the related works for GPTC, Kothamangalam	60 L												Submitted For AS 3 Crores.				30 L	
8	345/71				Construction of internal road at govt. polytechnic		Go(RT) No1451/12/PWddtd16 /8/2012 for20L	17/EE/BLD/201 2-13 dt6/9/2012 for 20L	32/EE/BLD/2012-13 dt26/11/2012														
6	345/72		Kalamassery	Higher Education	Construction of New Auditorium building for GPTC, Kalamassery	325 L	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.325L	CE/BL/EKM/13 dt 8/01/15 350L	57/15-16/SE TCR dtd 10-12-15	M.A.Hassan	34732572	38719871	15months	14.03.2016	13.06.2017			F.F Slab work in progress				150 L	
7	346/92		Kothamangalam	Higher Education	Construction of Open well and pump house for Govt. Poly Technic College, Chelad, Kothamangalam. (deposit)	7.5 L	No.D4/32006/14 dated 29.01.2015 of the D.T.E. for Rs.7.50 L	119/16- 17/EE/BL/EKM dated 23.04.2016 for Rs.10.0L	12/EE/BLD/EKM/2016- 17 dated 01.07.2016	Baby Varghese	995261	995162	1 month					Work in progress					
8	346/94				Construction of compound wall and drain to GPT kalamassery	50 L	GO(Rt)No.1452/2012 /PWD dtd 16.08.2012 Rs.50L	19/EE/BLD/12- 12 Dtd 06.09.2012 FOR Rs 48.90L	26/EE/BLD/EKM2012- 13 dt9.11.2012									work completed					
9	346/95				Construction of snacks bar and Restaurant for Food Craft Institute, Kalamassery	65 L	GO(Rt)No.2492/11/T SM dtd 31/03/11 for Rs.100L for this work 65 L	23/SE/BCC/TC R 12-13 dtd. 28.09.12 Rs 82 lakhs	3/2013/14/SE/BCC/T SR dtd 23/4/2013									NOT NEEDED					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
10	346/96		Kalamassery	Higher Education	Construction of staff Quarters for GWPTC, Kalamassery	415 L	GO(Rt)No.1973/2012 /PWD dtd 26.11.2012 Rs.415L	3870/CE/BL/12-13 dtd 7.1.2014for Rs.450L	38/15-16/SE(B)Tsr dt.11.11.15	P.B.Dineshkumar	39619513	53882538	18 months	18.11.15	17.05.17		(2 nos of Type two quarters and 1 no Type quarter) Structural work completed for2 nos of type 2 construction brick work completed. Plastering work in progress.		Work in Progress		150 L		
11	347/97				G WPTC, Kalamasserry , Construction of toilet block	7.62 L	GO(Rt)No.888/2012/ Edn dtd 25.06.2013										Completed						
12	350/130				Construction of new building for Govt.Poly Technic ,Perumbavoor	615 L	GO(Rt)No.1641/2015 H.Edn dtd 30.06.2015										Work tendered.Awaiting tender sanction				50 L		
13	350/131		Kalamassery	Higher Education	Construction of Hostel building for CD Centre Kalamasserry	473 L	GO(Rt) No:1132/2014/ H.Edn dtd 11/6/14 for 473 L	CE/BL/Ekm/ price/14-15/ 340 dt. 30.12.14 for 473 L	95/2015-16/SE(B)CC Tsr dt. 4.03.16	M.M.Kunjumha ramed	39582495	41993069	18 months	10.03.16	09.09.2017		Plastering in progress	65%			50 L		
14	350/132		Kalamassery	Higher Education	Construction of new Block for Hearing Impaired Students , GPTC Kalamassery	125 L	GO(Rt) No:808/2014/H.Edn dtd 23/4/14 for 125 L	23/SE/14-15/ 27.11.14 for 125 L	13/16-17/SE/BLD /CC/TSR dated 14.06.2016	P.N.Raveendranath	11523603	12470843	12 months				Work in progress	50%		0	50 L		
15	350/133				Sheet roofing for Gent's Hostel building and Other maintenance works to Food Craft Institute, Kalamassery	46 L	GO(Rt) No:6239/2014 TSM dtd 07.08.2014 TVM										Work completed.				50 L		
4202-02-104-99 POLYTECHNIC not included in budget																							
1			Kalamassery	Higher Education	Govt. Polytechnic College, Kalamassery- Truss work and roofing for Automobile engineering block. (deposit)		Chq no. 926937 dt. 21.10.15 for Rs. 25 L										Work tendered						
4202-02-800-95 ITI Buildings																							
1	364/20		Kalamassery		Renovation of Govt. ITI, Kalamassery	50 L											Submitted for AS						

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2	365/35		Muvattupuzha	Labour	Construction of new building for Govt. ITI, Arakkuzha at Muvattupuzha.	316 L	GO(RT)No.1286/14 LBR dt.18.09.14 for Rs.316 L	CE/BL/1658 ekm/15 dt. 27.03.15	37/15-16/SE(B)Tsr dt. 9.11.15	Vincy Antony	28748185	31076788	18 months	18.11.2015	17.05.2017			Work in progress.	40%	To be Tendered			
3	365/39		Piravom	Labour	Construction of a building for Govt. ITI, Maneed,Phase I		GO(RT)no.1287/14 LBR dt.18.09.14 for Rs.235 L	36/14-15/SE(B)Tsr dt. 30.03.15 for Rs. 231 L	42/15-16/SE(B)Tsr dt. 20.11.15	Jordy Abraham	20415847	21840893	15 months					Finishing work in progress.Electrical work to be done.		estimate under preparation			
4202-02-800-95 ITI Buildings(not included in budget)																							
1			Thrippunithura	Labour	Construction of new building for Govt. ITI, Maradu		GO(RT)no.914/15/ LBR dt.8.07.15 for Rs.399 L											Detailed estimate for T.S.to be prepared after obtaining structural design from DRIQ					
2			Kalamassery	Labour	ITD- Directorate of training ITI (W) Kalamassery Providing flooring. Painting in main building (deposit)		E7/13033/2015/(B) 10/8/2015 for Rs 10L	1778/15-16/EE(B)Ekm dt. 27.11.15 for Rs.10 L	97/EE(B)Ekm dt. 6.01.16	P.A. Siddiq	977918	880126	6 months	14.01.2016	13.07.2016		13.04.2016	Work completed.					
3			Kalamassery	Labour	Construction of class room above the Administrative block of Govt.ITI Kalamassery		GO(Rt) no.1032/2016/LBR dtd TVM 12.08.16 for Rs.90L											Detailed estimate to be submitted for T.S.					
4			Kalamassery	Labour	Govt. ITI Kalamassery- Renovation of EMW workshop. (deposit)		DD no.439431 dt.31.10.15 for Rs. 43 L	3891/15-16/EE(B)Ekm dt.3.03.16 for Rs.43 L	13/EE(B)EkmDTD 12.07.2016	O.K.Meetheen Kunju	4032550	3185311	6 months	30.03.16	29.09.16		30.04.16	Work completed.		work in progress			
5			Piravom	Labour	ITI- Maneed- Construction of Survey work shop(Deposit)		DD no.574275 dt.19.01.16 for Rs. 30 L	2772/2016-17EE(B)Ekm dtd 07.10.16 for Rs.30 L	49/EE/BLD/EKM/2016-17 dated 8/11/2016	K.C.Paily	2759426/-	25,64,433	6months					can be started only after completing the ongoing work in the same building					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4202-02-800-93 Tech Edn Directorate Building																							
1	367/2		Kothamangalam		Construction works Govt. Polytechnic, Kothamangalam Regional Directorate of Technical Education Office at Kothamangalam.	200 L	GO(Rt)No.2453/2012 /H. Edn/Tvm dtd 17.11.2012 Rs.2 Crores.	25/2013-14/Se/dt1.06.2013	28/Se/13-14dt2/8/2013									Work completed					
					4210-01-110-93 ALOPATHY																		
	379/3				Works of Perumbavoor Hospital - New Block																		
	379/4				Construction of 50 Bedded Hospital Ward at Fort Kochi																		
	379/9				Taluk Hospital, Aluva - Construction of New Block																		
	379/10				Govt. Hospital, Aluva - Facilitating Drainage - Sewage																		
	380/14				Upgradation of General Hospital, Ernakulam (including Drainage-Sewage)																		
	381/29				Construction of New Ward for C. H. C., Panangad																		
	382/42				Construction of 50 bedded ward in Taluk Hospital, Kothamangalam - Connection Block		GO (Rt.)649/H&FWD dated 2/4/2010 for Rs.164.83L	171/CE/B&LW/09-10 dtd 01/03/10 for 140L	32/10-11/SEdt23/7/2010									completed					
	383/53				Deaddiction centre attached to Govt Hospital , Ernakulam		GO(Rt No:3615/2013/H&FW D dtd 28.10.2013 for 15L	76/EE/BLD/13-14 dt 19/12/2013	82/EE/13-14 dtd 4/2/14									completed					
4202-03-102-Sports stadium																							
1			Ernakulam		Sports & Youth Affairs Department- Renovation of Maharaj'sCollege Ground Ernakulam in connection with the conduct of FIFA under 17 World Cup India 2017 - Renovation work for Gym and Rest Room	250 L	GO(Rt)No.135/16 S&Y A dtd 28.06.2016 Rs.250 Lakhs	1/2016-17/SE/BCC/TSR dated 27.08.2016	38/EE/BLD/EKM/2016-17 dated 19/10/2016	Mujeeb O.M	2466770	1906664	3months					Work in progress					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4210-01-110-90 W & C Hospital																							
1	384/3				Construction of W & C Hospital Building, Kakkanad	200 L												LAND NOT AVAILABLE					
2	384/6				Construction of new block for Muvattupuzha Taluk Hospital (W&C)(stimulus package)	300 L	GO (Rt.) No.1184/09/PWD 14.08.2009 for Rs.300L	58/CE/B&LW/2010-11 dated 19-07-10 for Rs 345 L										completed					
4210-01-110-83 (N.P.)																							
	385/6				Construction of 50 bedded ward in Taluk Hospital, Kothamangalam [Connection Block]		GO (Rt.)649/H&FWD dated 2/4/2010 for Rs.164.83L	171/CE/B&LW/09-10 dtd 01/03/10 for 140L										completed					
1	385/13		Perumbavoor		Construction of Dialysis Unit for Govt. Hospital, Perumbavoor		GO(Rt)No.516/2013/H&FWD dt. 16/2/13 for Rs.75 L	15/EE/BLD/2013-14 dtd 8/5/13		N.B.Hameed		8989271	31.12.14					completed on 29.04.15		completed			
4210-01-110-82 Panchakarma hospital (NABARD)																							
1	386/1				Construction of Panchakarma Block in Ayurveda College, Tripunithura																		
2	386/3				Construction of new building for Govt. Ayurveda Hospital at N. Paravur	300 L	G.O (Rt) No 241/2012/PWD dated 16/2/2012 for 300 Lakhs											Civil & Electrical completed		completed			
103-95 PHC																							
1	392/4				Construction of New Ward for P.H. Centre, Vazhakkulam	40 L												completed					
2	393/11				Construction of Govt. Hospital Building, Punnekkad	75 L	GO(Rt)No.216/2013/H&FWD dt. 19/1/13 for Rs.75 L	10/EE/BLD/2013-14 dtd 29/4/13	10/EE/BLD/2013-14 dtd 29/4/13									completed		completed			
3	394/31				Construction of a hospital building for P.H.C., Kumarapuram	100 L	GO(Rt)No.291/2012/H&FWD dt. 28/1/13 for Rs.100 L	13/EE/BLD/2013-14 dtd 08.05.2013	22/EE/BLD/EKM/2013-14 dtd 8/7/13									completed		completed			
4	394/32				Construction of O.P. Block and Administrative Block in Cheruvattoor Primary Health center	50.2 L	GO(Rt)No.1362/2013/H&FWD dt. 17/4/13 for Rs.50.20 L	29/13-14/SE/BCC/TSR dtd 29.6.13	44/13-14/SE dtd 21/1/14									completed		Work completed			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
5	394/33				Construction of O.P. Block and Ward at P.H.C., Kottappady in Kottappady Panchayath	76.5 L	GO(Rt)No.497/2013/H&FWD dt. 14/2/13 for Rs.76.50 L	5/EE/BLD/2013-14 dtd 19/4/13	73/EE/13-14 DTD 19/11/13								completed		Work completed				
6	394/34				Construction of O.P. Block and Ward at P.H.C., Neriya Mangalam in Kavalangad Panchayath	75 L	GO(Rt)No.697/2013/H&FWD dt. 2/3/13 for Rs.75 L	7/EE/BLD/2013-14 dtd 22/4/13	63/EE/13-14 DTD 29/10/13								completed		Work completed				
7	394/35				Construction of O.P. Block and Ward at P.H.C., Kuttampuzha in Kuttampuzha Panchayath	50 L	GO(Rt)No.703/2013/H&FWD dt. 2/3/13 for Rs.50 L	6/EE/BLD/2013-14 dtd 19/4/13	10/EE/13-14 DTD 6/6/13								completed		Electrical completed		5 L		
8	395/41		Perumbavoor		Construction of New PHC at Okkal	85 L	GO(Rt)No.1511/2013/H&FWD dt. 13/5/14 for Rs.85 L	19/EE/BLD/2014-15 dtd 9/7/14 85 L		Joshi Varghese		8499415	30.11.15				Work completed.		Electrical completed		50 L		
9	395/42		Kunnathunadu		Construction of Building for Primary Health Sub Center, Kaipoorikkara	85 L	GO(Rt) No: 1740/2014/H & FWD, dtd 28/5/14 for 40 L	14/EE/BLD/14-15 dtd 16/6/14	48/EE(B)Ekm dt. 20.11.14	Abdul Nissar		4300008				02.09.2015	Work completed on 2.09.15.		Electrical completed		50 L		
10	395/43		Muvattupuzha		Construction of P.H. Centre at Valakom, Valakom Grama Panchayat	50 L	GO(Rt)No.979/2013/H&FWD dt. 23/3/13 for Rs.50 L	17.07	31/13-14/SE(B)Tsr dt.3.09.13	K.V.Varky		4429122		11.07.14		27.10.2014	Work completed on 27.10.14.Building handed over.		Work completed.	4430207			
4210-02-104-95 CHC																							
1	396/8				Construction of O.P block & Genaral ward community health centre, Puthenvelikkara	160 L	GO(Rt)No.434/2013/H&FWD dt. 7/2/13 for Rs.160 L	14/SE/BCC/TSR /13-14 dtd 22/4/13	35/13-14/ SE dtd 8/11/13	N J Joseph	13264550	17111270	12 months	10-01-2014	30-9-2015	15-3-2016		100%	Work completed.	100%	100 L	Work arranged under MLA ADS	
2	396/9				Construction of P.H.C. at Varapetty	75 L	GO(Rt)No.633/2013/H&FWD dt. 23/2/13 for Rs.75 L	3/EE/BLD/2013-14 dtd 19/4/13	11/EE/13-14 DTD 7/6/13	A. Divakaran							Work completed.						
3	396/10				Construction of O.P. Block and Ward at P.H.C.,Pallarimangalam	75 L	GO(Rt)No.698/13/H&FWD dt. 2/3/13 for Rs.75 L	4/EE/BLD/2013-14 dtd 19/4/13	74/EE/13-14 DTD 26/11/13	N K Paily							Work completed.				35 L		
4	396/11		Kunnathunadu		Construction of building at Kadamattom Health Sub Centre Aikkaranaad in Kunnathunad		GO(Rt)No.1284/2013/H&FWD dt. 9/4/13 for Rs.40 L	17/13-14/SE/Cc/TSr20 13-14 dtd29/05/2013	18/2013-14/SE/BCC/TSR dtd 16/7/13	23.8.2013 reju k. paul	3683969						Work completed		Work completed				

[illegible]

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
3	413/3				Expansion of Ladies' Hostel in College Hospital, Tripunithura	26 L											work tendered						
4	413/4				Ayurveda College, Tripunithura - Renovation of Men's Hostel	38 L																	
5	413/5				Upgradation of existing Hospital to Panchakarma Yoga Block, Thripunithura	800 L																	
6	413/6				Construction of Flat type Quarters for Teaching Staff	30 L																	
7	413/7				Development of Marshy land	150 L																	
8	414/8				Renovation works of College building (False sealing, flooring, wiring etc.)	35 L																	
9	414/9				Renovation works of Staff Quarters	150 L																	
10	414/10				Renovation of Junction Hospital, Tripunithura	50 L																	
11	414/11				Construction of Drain	50 L																	
12	414/12				Construction of Drainage Water Pond (new pond)	50 L	GO(Rt)No.2/2013/H&FWD dtd 01.01.2013 Rs.57.20L	18/EE/Bldgs/13-14 dtd 17.05.2013 for Rs.50.00L	29/Ee/BLD/EKMdt18/8/2013								Work completed						
13	414/13				Rain water harvesting & light roofing Main block at Govt. Ayurveda college TPRA	80 L	GO(Rt)No. 3699/2012/H&FWD dtd 5/11/2012 Rs. 80L	17/EE/BLD/EK M 13-14 dtd 17.05.2013 for Rs 80.00L	13/EE/BLD/EKM12-13dt7/6/2013								Work completed						
14	414/14				Providing incinerator in Govt Ayurveda college Tripunithura	50 L	GO (Rt) 2149/2013/A&FWO dated 19.06.2013 Rs. 15 L	61/EE/BLD/2013 dated 19.09.2013	66/EE/BLD/EKM12-13dt4/11/2013								Work completed						
15	414/15				Construction of ramp for the physically disabled in the college building in Government Ayurveda college, Thripunithura.	50 L	GO (Rt) 4063/2013/H&FWD dated 6/12/13 for 50L	92/EE/BLD/2013 dated 28.02.2014 for 50 L									Work completed						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	SH O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount requird up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4210-01-103-86-Nursing Education																							
1	434/5				Construction of Govt. Nursing College Building, Ernakulam	1370 L											Work completed		Work completed				
4210-01-110-93 Health (NOT INCLUDED IN BUDGET)																							
			Kothamangalam	Health & Family Welfare	Construction of O.P. Block & 50 Bedded Ward at T.H.Q. Hospital, Kothamangalam (Balance Works)		GO (Rt) No.3113 /2004/H&FWD dated 03.11.2004 for Rs.164.83L	171/CE/B&LW /09-10 dated 01.03.2010 or Rs.140 L	32/10-11/SE B&LW/CC/TSR dated 23.07.2010	K. V. Martin	11934403	14918004			26.07.2011	31.03.2014	31.03.2014	Civil & Electrical ork completed .		Work completed			
			Piravom	Health & Family Welfare	Construction of New Building for P.H.C., Aarakkunnam		GO (Rt) No.2980 /2010/H&FWD dated 30.08.2014 for Rs.62.50L										Estimate Submitted for revalidating AS Plan should be approved.						
			Muvattupuzha	Health & Family Welfare	Construction of Administrative block to Muvattupuzha Taluk Head quarters Hospital		GO(Rt)No.3823/2013 /H&FWD dt. 16-11-2013for 610L	08/CE/B&LW/2 014-15 dt 18/7/2014 forRs.701 L	12/15-16/SE (B) CC TSR dated 12.06.2015	Peter Kuriakose	60341782	71203303	20 months.	14.10.2015	13.06.2017	13.06.2017	Finishing work in progress.		revised estimate under preparation				
4			Muvattupuzha	Health & Family Welfare	Construction of De-addiction Ward to General Hospital, Muvattupuzha (deposit) 2210-01-110-26-17		PH4-39994/2015/ DHS dated 04.08.2015 for Rs.30.0 L			T. K.Nassar							Work tendered						
5			Muvattupuzha	Health & Family Welfare	Construction of Additional floor & new block for Muvattupuzha Taluk Hospital (W&C)												Estimate submitted for for AS						
6			Piravom	Health & Family Welfare	Construction of O.P block cum casualty Complex for community health centre,Ramamangalam		GO(Rt)No.1504/2014 /H&FWD dtd12/05//2014 for 2Crore	2677/15-16/SE/ BLD/CC/TSR dated 19.01.2016 for Rs.200.0 L	04/2016-17/SE/BLD/ CC/TSR dated 23.05.2016	Biju Manual	18079298	16271369	12 months				Work in progress, 1/4 th portion upto roof completed.	10%	estimate under preparation				

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
7			Muvattupuzha Health & Family Welfare	Construction of 3rd floor in new block in W&C for Dialysis Unit in THQH M puzha													Estimate submitted for Rs 300L					
8			Ernakulam Health & Family Welfare	H&FWD- Annual plan 2012-13-improvements to the scheme Women and Children hospitals- infrastructure at General Hospital, Ernakulam (W&C) wing. 2210-01-110-30-34 oc(p) to be deposited by NRHM		GO(RT)no.1069/13/H &FWD dt. Tvm 25.03.13 for Rs. 90.98 L											Estimate submitted for revalidating the AS					
9			Ernakulam Health & Family Welfare	Urgent Special Works to Trauma Care Unit at Geneal Hospital, Ernakulam [Deposit]		MSP3-59740/ 14/DHS dated 27.01.2015 for Rs.28.0L	13/EE/BL/EKM /15-16 dated 03.06.2015 for Rs.28.0L	42/EE/BLD/ 2015-16 DATED 1.09.2015	Madhu	2695729	2232333	3 months					Work completed.No Electrification work.		No Electrification work.			
10			Ernakulam Health & Family Welfare	13 TH FCA -Construction of building for PALLIATIVE Care Ward at G eneral H ospital , ERNAKULAM		GO (Rt) 4063/2013/H&FWD dated 6/12/13 for 50L	92/EE/BLD/201 3 dated 28.02.2014 for 50 L	32/EE/BL/EKM/ 2015-16 dated 19.07.2015	M. M. Kunju Muhammed	4627861.69	4364073	6 months					Civil & Electrical work completed.		Work completed.			
11			Ernakulam Health & Family Welfare	General Hospital, Ernakulam-Casualty block painting and connected works.		10 L											Detailed estimate submitted for AS.					
12			Ernakulam Health & Family Welfare	Modernisation of drugs store in General Hospital, Ernakulam.		200 L											Detailed estimate submitted for AS.					
13			Paravur Health & Family Welfare	Strengthening of Institutions under D.H.S. - Setting up of Bio Medical Waste Management Facilities at THQ Hospital, North Paravur (deposit)		GO (Rt) No.2690/ 12/H&FWD dated 13.08.2012 for Rs.50.0L	Ekm/15-16/15/3766dt 8/01/16 50L through price	119/EE/BLD/EKM/201 5-16 dated 04.03.2016	C. S. Radhakrishnan	4355834	4355834	6 months	11.03.16	10.09.16			Nearing completion		Work completed.			

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
14			Enakulam	Health & Family Welfare	HSD- Construction of truss work at the top of kitchen and dining hall at Govt. School of Nursing, Ernakulam. (deposit)		Order no. PLB4-44048/15/DHS dt. 5.09.15 for rs. 21 L	2225/15-16/EE(B)Ekm dt. 29.12.15 for Rs.21 L	106/EE(B)Ekm dt. 1.02.16	Madhu T R	1943804	1570223	3 months					Work nearing completion					
15			Muvattupuzha	Health & Family Welfare	Asset maintenance fund- 2015-16 Repair work to the mortury building and electrification in General Hospital, Muvattupuzha.		GO(RT)no. 110/2016/ H&FWD Tvm 8.01.16 civil- 31.40 L electrical- 5.70 L TOTAL- 37.10 L	2792/2016-17/EE(B) Ekm dtd 15.10.16 for Rs.31.40 L		Mujeeb	28,11,140		6 months					Work in progress		estimate submitted			
16			Enakulam	Health & Family Welfare	Construction of office for DMO(ISM)- 1st phase(deposit)		GO(RT) no.1818/15 /H&FWD dt. Tvm 16.06.15 for Rs. 25 L											NOT NEEDED					
18			Thrippunithura	Health & Family Welfare	Providing incinerator in Govt Ayurveda college Tripunithura		GO(Rt)No. 276/2012/H&FWD dtd 21/2/2012 Rs. 50L	88/EE/BLD/EK M/2013-14 DTD 20/2/2014 FOR 50 L	26/EE/BLD/EKM/14-15 dtd 20/8/14		4977539	49,67,584						Work completed.					
19			Thrippunithura	Health & Family Welfare	Natural Calamities on 22.06.2015 - Providing Light Roofing and Connected Works, Pharmacy, Dravya Guna Department, Hospital Building, Cricket Pitch at Govt. Ayurveda College, Tripunithura		GO (Rt) No.2144/ 2014/H&FWD dated 28.06.2014 for Rs.10 L	99/EE(B)Ekm/ 15-16 dt.1.07.15 for Rs. 10 L	35/EE/BLD/EKM/14-15 dtd 10/8/15	Jibin Jacob	1451248	1451103	1 months	17.07.15	16.08.15		16.08.15	Work completed.					
20			Thrippunithura	Health & Family Welfare	Ayurveda College, Tripunithura - Renovation of Central Store		GO (Rt) No.2144/ 2014/H&FWD dated 28.06.2014 for Rs.10 L	101/EE(B)Ekm/ 15-16 dt.1.07.15 for Rs. 10 L	33/EE(B)Ekm 15-16 dt. 10.08.15 Jibin Jacob @ -12.79%	Jibin Jacob	923421	805316	9.11.15 (3 months)				9.11.15	Work completed on 29.09.15.		no electrical works			
21			Thrippunithura	Health & Family Welfare	Ayurveda College, Tripunithura - Modernisation of College Office		GO (Rt) No.2144/ 2014/H&FWD dated 28.06.2014 for Rs. 20 L	97/EE(B)Ekm/1 5-16 dt. 1.07.15 for Rs. 20 L	37/15-16/EE(B) Ekm dt. 24.08.15	Jibin Jacob	1862405	1592357	3 months	26.08.15	25.09.15	04.04.16		Work completed.		no electrical works			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constitution	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
22			Thrippunithura Health & Family Welfare	Ayurveda College, Tripunithura - Setting up of Students' Lab in Roganidanam		GO (Rt) No.2149/2014/H&FWD dated 19.06.2013 for Rs.7.0 L	104/EE(B)Ekm/15-16 dt. 1.07.05 for Rs. 7 L	39/EE(B)Ekm 2015-16 dt. 26.08.15	P. S. Anilkumar	621134	585729	3 months					Work completed.		No electrical works			
23			Thrippunithura Health & Family Welfare	Ayurveda College, Tripunithura - Rectifying Leakage of Latrines on the Second Floor of the Hospital		GO (Rt) No.2149/2014/H&FWD dated 19.06.2013 for Rs.15.0 L	102/EE(B)Ekm/15-16 dt. 1.07.15 for Rs. 15 L	34/EE(B)Ekm/15-15	Jibin Jacob	1417280	1236010	3 months	17.08.15	16.11.15		13.11.15	Work completed.		No electrical works			
24			Thrippunithura Health & Family Welfare	Ayurveda College, Tripunithura - Repairing of Septic Tank of P.G. Hostel and 3 Quarters		GO (Rt) No.2144/2014/H&FWD dated 28.06.2014 for Rs.30 L	98/EE/BLD/EKM/2015-16 dated 1.07.15 for Rs.15 L	36/EE(B)Ekm 2015-16 dt. 18.08.15 O.	K. Meethian Kunju	1424395	1213584	23.11.15 (3 months)				23.11.15	Work completed 11.11.15.		No electrical works			
25			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Construction of Water Tak and Providing Facility to Dry Raw Drugs		GO (Rt) No.2144/2014/H&FWD dated 28.06.2014 for Rs.10 L	105/EE/BLD/EKM/2015-16 dated 01.07.2015 for Rs.10.0 L	85/EE(B)Ekm 2015-16 dt. 23.12.15	Jibin Jacob	895088	943960	2 months	30.12.15	29.02.16		26.02.16	Work completed		No electrical works			
26			Thrippunithura Health & Family Welfare	H&FWD- Ayurveda Medical Education- Construction of Pharmacy block in Govt. Ayurveda College, Thripunithura.		GO(RT) no. 2630/14/H&FWD dt. Tvm 4.08.14 for Rs. 300 L											Received AR Drawings.Estimate to be submitted after obtaining AR Drawing					
27			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura- Construction of Academic block Ist phase.		229 L											AR Drawing received					
28			Thrippunithura Health & Family Welfare	Govt. Ayurveda College Thripunithura.Repair work to damaged toilets (Deposit)		C2/4096/2015/AVC Thripunithura dtd 20.11.2015 for Rs.2 L											Work completed		no electrical works			
29			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Strengthening of Staff Quarters (Deposit)		C2/4091/2015/AVC /Tpura/dtd 20.11.15 for 15.0 L											Work tendered		estimate under preparation			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount requird up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
30			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Renovation of Men's Hostel (Balance Work) (Deposit)		C2/4092/2015/AVC /Tprra/dtd 20.11.15 for 20.0 L											Amount deposited Work to be tendered.		No Electrical works				
31			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Renovation of Ladies Hostel (Balance Work) (Deposit)		C2/4093/2015/AVC /Tprra/dtd 20.11.15 for 15.0 L											Amount deposited Work to be tendered.		estimate under preparation				
32			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Renovation of Principal's Quarters (Deposit)		C2/2972/2014/AVC /Tprra/dtd 20.11.15 for 8.0 L			M.D.Baby								Work awarded		estimate under preparation				
33			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Extension of Kitchen Block (Deposit)		C2/4095/2015/AVC /Tprra/dtd 20.11.15 for 30.0 L			K.M.Shamsudeen								Work started		estimate under preparation				
34			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Converting Trussed Roof to Classroom in Hospital Building (Deposit)		C2/4099/2015/AVC /Tprra/dtd 20.11.15 for 20.0 L											Amount deposited Work to be tendered.		No Electrical works				
35			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Providing Grill Work to the Terrace of Ladies Hostel(Deposit)		C2/4098/2015/AVC /Tprra/dtd 20.11.15 for 5.0 L											Amount deposited Work to be tendered.		No Electrical works				
36			Thrippunithura Health & Family Welfare	Govt. Ayurveda College, Thripunithura - Renovation of Kriya Sareeram Department and KUHS Exam Hall(Deposit)		C2/4100/2015/AVC /Tprra/dtd 20.11.15 for 5.0 L											Work completed		No Electrical works				

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
37			Piravom	Health & Family Welfare	Annual Plan 2016-17- Directorate of Homeopathy - Construction of Govt. Homeo Dispensary building at Chottanikkara. (Deposit)		Order no.5754/P1/2016/DM TVM dtd 01.10.2016 for Rs.26 L. GO(Rt) No.443/2016/AYUSH dtd 07.09.16											work tendered					
38			Thrikkakkara	Health & Family Welfare	Construction of a building for Dist. Homeo Hospital, Kakkanad- phase II		650 L											Estimate submitted for AS					
39			Thrikkakkara	Health & Family Welfare	Govt.Ayurveda College,Tripunitura.Academic Block - 2 nd Phase		GO(Rt)No.384/2016/ Ayush dtd TVM 05.08.16 for Rs.250 L											AR Drawing Received.AS to be corrected					
40			Thrikkakkara	Health & Family Welfare	Govt.Ayurveda College,Tripunitura- Constr. Of Academic block 2 nd phase		Rs.100 L											AR Drawing Received.					
41			Thrikkakkara	Health & Family Welfare	Govt.Ayurveda College,Tripunitura- Constr. Of RMO Quarters		Rs.25 L											Estimate to be submitted for T S					
42			Thrikkakkara	Health & Family Welfare	Govt.Ayurveda College,Tripunitura- Constr. Of Superintendent quarters		Rs.25 L											Estimate to be submitted for T S					
43			Thrikkakkara	Health & Family Welfare	Govt.Ayurveda College,Tripunitura- Constr. Of Quarters for class 3 employees (1st plan)		Rs.100 L											Estimate to be submitted for T S					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Govt. Medical College, Ernakulam																						
1			Kalamassery Health & Family Welfare	Construction of Girls Hostel for College of Nursing (Balance Works)deposit		GO(RT)no.2882/15/H&FWD(K) dept dt. Tvm 7.09.15 for Rs.89 L	Ekm/15-16/2016/35 dt8/01/16	111/EE(B)Ekm dt.18.02.16	N.J.Thomas	7819759	6460685	6 months	27.02.16	26.08.16		26.08.16	Civil & electrical work complited		work completed			
2			Kalamassery Health & Family Welfare	Maintenance of Internal Roads		GO(Rt)No119/2015/P WDdt 23.01.2015for Rs 75.0L	77/14-15/EE (B)Ekm dt.20.02.15 for Rs. 75 L	2/15-16/EE/BL/EKM dt 21/04/15	P. D. Joy	7332521	6914567	3 months					Work completed.					
3			Kalamassery Health & Family Welfare	Construction of Library Building for School of Nursing.		35.0 L											Detailed estimate forwarded to Principal for obtaining A.S.					
4			Kalamassery Health & Family Welfare	H & FWD- DME-Construction of Compound wall for Govt.College of Nursing,Ernakulam		GO(Rt)No11829/16/H&FWD dtd TVM 30.06.2016 23.01.2015 for Rs.13L(To be limited to 10 L)											Estimate to be submitted for TS					
5			Kalamassery Health & Family Welfare	Construction of De-addiction Centre (Deposit)		Order no. p-4/24811/ 15 DME dt.21.01.16 for Rs. 50 L											Work to be tendered.					
6			Kalamassery Health & Family Welfare	Constrn of Ladies Amenity Cntre , Govt, Medical College		GO(Rt)No348/2015/P WDdt 4.3.2015for Rs 50L	86/EE(B)Ekm dt. 27.03.15 for Rs. 50 L	113/EE(B)Ekm dt. 24.02.16	George Kutty	4254612	4139737	6 months					Civil work completed.		Work completed			
7			Kalamassery Health & Family Welfare	GMC EKM Maintenance work in Men's Hostel 2059-60-053-99		GO(Rt)no. 1970/15/pwd dtd 31/12/15 for 55.0 L	1121/2016-17/EE/BLD/EKM dated 25.06.2016 for Rs.55.0 L	21/EE(B)Ekmdtd04.08.2016	Abdul Manaf	4868436	4407295	6 months					Work completed		no electrical works			

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
8			Kalamassery	Health & Family Welfare	GMC EKM Maintenance work in Ladies Hostel		GO(Rt)no. 1970/15/pwd dtd 31/12/15 for 55.0 L	1112/2016-17/EE/BLD/EKM dated 24.06.2016 for Rs.55.0 L	22/ EE(B)Ekm dtd 05.08.2017	Nassar T. K.	4916833	4048839	6 months					Work completed		no electrical works			
9			Kalamassery	Health & Family Welfare	Renovation of all toilets and bathrooms in the wards of A, E, F & J in Block IV		12.0 L											Work completed					
10			Kalamassery	Health & Family Welfare	Maintenance works in Operation theatre in Gynac Ward of block		14.5 L											Work in progress		estimate under preparation			
11			Kalamassery	Health & Family Welfare	Construction of Residential Staff Quarters		GO (Rt) No.3231/15 /H&FWD dated 03.10.2015 for Rs.500.0 L	1993/2015dt 12/12/105		Viju Abraham	46302293	46246730	12 months					Finishing work in progress.		estimate under preparation			
12			Kalamassery	Health & Family Welfare	Painting works of shabby building of Administrative Block (Block A)		GO(RT)no.1340/15/ PWD dt. Tvm for Rs 13.0 L	1203/15-16/EE (B)Ekm dt.18.09.15 for Rs. 13 L	100/EE(B)Ekm dt.11.01.16	Abdul Manaf	1286575	1415104	2 months					Work completed.					
13			Kalamassery	Health & Family Welfare	Painting works of shabby building of Medical Ward (Block IV)		-do- 18.0 L	1216/15-16/EE(B)Ekm dt.18.09.15 for Rs.18 L	83/EE(B)Ekm dt. 15.12015	Abdul Manaf	1776485	1694234	2 months					Work completed.					
14			Kalamassery	Health & Family Welfare	Painting works of shabby building of Administrative Block (Block B)		-do- 20.0 L	1205/15-16/EE(B)Ekm dt. 18.09.15 for Rs. 20 L	72/EE(B)Ekm dt. 20.11.15	K. A. Nissar	1967749	1835910	2 months					Work completed.					
15			Kalamassery	Health & Family Welfare	Painting works of shabby building of Operation theatre (Block V)		-do-17.0 L	1214/15-16/EE (B)Ekm dt.18.09.15 for Rs. 17 L	71/EE(B)Ekm dt. 20.11.15	C. Georgekutty	1679931	1547216	3 months					Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constitution	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
16			Kalamassery Health & Family Welfare	Painting works of shabby building of Gynec & Peadiatric Ward		-do-16.0 L	1209/15-16/EE (B)Ekm dt. 18.09.15 for Rs.16 L	73/EE(B)Ekm dt. 20.11.15	K. A. Nissar	1581883	1475876	2 months					Work completed.						
17			Kalamassery Health & Family Welfare	GMC- EKM-Conversion of an existing building as OP block for Cancer care.(Deposit)		GO(RT)no.3846/15/h&fwd dtd.30.11.2015 for Rs. 270 L	1939/2015-16 CE(B)Tvm for270 L	88/2015-16/SE(B)CCTSR dtd 03.03.2016	Viju Abraham	19838350	20145844	2 months					Civil & Electrical work completed.Lift work completed		lift installation completed				
18			Kalamassery Health & Family Welfare	GMC-EKM- Water treatment facilities in Medical College.(deposit)		GO(RT)no.2040/15/h&fwd dt.1.07.15 for Rs. 10 L											Work to be tendered.						
19			Kalamassery Health & Family Welfare	GMC-EKM- Preparation of Master plan of Medical college campus		Ekm/2016/5803 dtd 09.08.2016/CE(B)Tvm for Rs.10 L	2256/2016-17 dated 23.08.2016 through price Rs.6.25 L (Part TS EE (B)EKM	41/EE/BLD/2016-17 dated 28/10/2016	Excellence consultancy	537429/-	484338/-	2 months					Work Completed		No Electrical works				
20			Kalamassery Health & Family Welfare	GMC-EKM-Minor works In Medical College. (deposit) a)Renovation of labour room ,Minor Operation Theatre in FF & OT in Third floor of Operation Theatre Block		GO(RT)no.1965/15/H&FWD dt.26.06.15 for Rs.80 L	2072/16-17/EE(B)dtd 10.08.16 Part TS 34 L	36/EE(B)Ekm dtd 07.10.16	Abdul Manaf	1992274	1623174.84	6 months					Work started		estimate under preparation				
21			Kalamassery Health & Family Welfare	Maintance of ramp and isolation rooms in Govt. Medical College, Ernakulam.		GO(RT)no.563/2016/PWD dt. Tvm 4.03.16 for Rs. 20 L	974/2016-17EE(B)Ekm dtd 18.06.2016 for 20 L	14/EE(B) EKMDTD 15.07.2016	K. P. Antony	1988456	1727439	3 months	23-07-2016	22-10-2016		17-09-2016	Work completed						
22			Kalamassery Health & Family Welfare	H&FWD - DME - Converting the 3rd Floor of A. B & C Blocks of Pay Ward Building to P.G. Quarters		GO(RT)no.1807/2016 /H&FWD dt. Tvm 28.06.16 for Rs. 150 L											Detailed estimate for T.S. under preparation.						

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	SH O Date	DOC as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount requird up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
23			Kalamassery Health & Family Welfare		H&FWD - DME - Converting C Blocks of Pay Ward Building to Quarters for Non-teaching Staff		GO(RT)no.1805/2016 /H&FWD dt. Tvm 28.06.16 for Rs.300 L											Detailed estimate for T.S. under preparation.					
4210-04-107-98-Chemical Testing Laboratory																							
	446/1				Construction of Regional Chemical Examination Laboratory at Ernakulam		GO (Rt) No.3917/09/Home dated 31.12.2009											completed					
1	446/3				Providing add. Facilities to Regional Drugs Testing Laboratries at EKM	10 L	AC-216180/2002/DC dt 11.06.2013 of Drugs controller 10L	7/EE/BLD/14-15 dtd 9/5/14 fot 10 L	35/Ee/BLD/EKmdt9/9 /2013									completed		completed			
4225-01-277-93 MRS																							
1	493/1				Model Residential School, (boys), Aluva - Auditorium		GOMS 17/00 SE ST TVM Dtd. 22.2.2000 86.5L	14/CE/b&LW DT 20.9.07										Work Completed					
4225-01-277-92 PRE-EXAMINATION																							
1	494/1				Construction of Pre - examination Training Centre EKM(AluvA) - Construction of Training Centre	14150000												By KSCC					
4225-01-277-91 PMH for Girls (100% CSS)																							
	495/6				Rennovation of Post Metric Hostel, Aluva		GO(Rt) No 495/2016 SCST dtd 20-3-2015 for 165 lakhs		78/15-16/SE/ BLD/CC/TSR dated 22-2-2016	Sajan Vayalil	15235525	15576801	10 months	24-2-2016	23-2-2016			Nearing to completion					
	496/2				Model Residential School (Boys), Aluva																		
	497/12				Model Residential School , Aluva																		
3	497/15		Aluva	SC ST	Urgent Special Repairs to Model Residential School Complex at Keezhmadu,Aluva		Edn-cl-2188/15 dtd 01.02.2016	1704/2016- 17/EE(B)Ekm dtd 23.07.2016 for 20.90 L	34/EE(B)Ekmdtd 07.10.16	Rajeev K.V	1885327	1554431.5	6 months	10-07-2016	04-06-2017		20-12-2016	work completed	100%				
4225-01-800-89 II- PRE EXAMINATION TRAINING CENTRE CONSTRUCTION																							
1	497/17				Construction of Pre- Examination Training Centre, Ernakulam													NOT NEEDED					

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount requird up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2	498/25				Construction of building for PETC Aluva	21600575																	
4225-01-800-89 II- PRE EXAMINATION TRAINING CENTRE CONSTRUCTION(NOT INCLUDED IN BUDGET)																							
1			Aluva	SC ST	SCD- Pre Examination training centre, Aluva- Providing barbed wire fencing.		Order no. Edu.C.2/ 13116/13 dt. 2.12.14 for Rs. 8.30 L	85/EE(B)Ekm dt. 23.03.15 for Rs.8.30 L	5/EE(B)Ekm dt. 27.04.15 Anil Joseph	Anil Joseph	793940	745510	2 months	29-4-2015	28-6-2015		19-1-2016	Work completed.	100%				
4225-01-283-98																							
	500/2				Construction of Working Womens Hostel At Thrikkakara -1 st Phase												Land not available						
4225-02-277-98(50% css) premetric hostel for girls)																							
	502/7				Premetric hostel South Vazhakulam												Land not available						
4225-02-800-93(100% css)																							
	508/				Construction of Tribal Complex at Ernakulam												Land not available						
4225-02-277-48(100% css) Hostel for Girls																							
	509/6				Premetric hostel South Vazhakulam												Land not available						
4225-03-277-98																							
	512/3				Hostel for OBC Boys in Cochin University Campus		GO(rt) No. 1030/8/SC/STdt1/9/ 2008	121/CE/B&LW/ 2008-09dt 3/3/2009															
4403-101-99 - Animal Husbandary																							
1	565/53				Construction of a building for District Veterinary Store at ICDP Office, Aluva, Ernakulam	28.5 L	GO (Rt.) No.1454/09/AD dated 19.08.2009	29/09-10/SE/B&LW/C C/TSR dated 16.01.2010 28.5L									Work completed.						
2	566/64				Repairs of District Veterinary Centre, Ernakulam	6.5 L	GO(Rt) No. 2122/09/AD,TVM Dt. 2/12/09 6,50,000	44/EE/BLD/09-10 dt.10.2.2010 6,00,000/-									Work completed.						
4403-00-101-99																							
1	568/84		Piravom	Animal Husbandry	Construction works of Animal Husbandry Department. Extension of an Existing Veterinary Dispensary Building, Edakkattuvayal.	36.5 L	GO (Rt)No. 1552/2013/AD TVM dated 02.09.2013 for Rs. 36.50L	74/EE/BLD/13-14dt.07/12/2013 for 36.5L	14/EE/BLD/EKM 2014-15 dtd 13.6.14	N.J.Thomas	36.50 L	37,44,688	9 months	30.10.14	29.07.15		28.07.15	Work completed.		Work completed.	2582205		

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2	568/85		Piravom	Animal Husbandry	Maintanance work to Quarters of Veterinary doctor, vetrinary Dispensary , Edakkattuvayal [Deposit]	6.8 L	GO(Rt) No: 1773/2013 AD tvm DTD 8/10/13 for 6.8 L	45/EE/BLD/ EKM/2014-15 dt.25/06/2015	23/EE/BLD/EKM/ 15-16 dated 25.06.2015	Sabin Thomas	602677	662945	3 months				Work completed.		no electrical work				
4403-00-102Vetenary(Not included in budget)																							
1			Perumbavoor	Animal Husbandry	Animal Husbandry Department - Construction of Compound Wall and Paving Yard at Regional Poultry Farm, Koovappady, Ernakulam. (Agri Dept)		M2-14252/2014 Plg dated 19.02.2015 for Rs.30.0L		Biju Paul								Work Started.						
2			Kunnathunad	Animal Husbandry	Animal Husbandry Department - Construction of Laboratory and operation theatre at Veterinary hospital at Kolanchery, Ernakulam.		Revised AS M2/30126/2014/plg Tvm dt. 11.11.15 for Rs. 42 L	1834/2016-17/EE(B)Ekm dtd 29.07.16 for Rs.42 L	32/EE/BL/EKM/ 2015-16 dated 29.09.16	P.M.Subash	3467903	2952587.79	12 months				work in progress						
3			Thrippunithura	Animal Husbandry	Construction of Veterinary Hospital at Palluruthy	46.25											Estimate submitted for AS						
4			Trikkakara	Animal Husbandry	Construction of staff quarters at Veterinary dispensary, Kangarappady,Ernakulam		M2-17693/2016/Plg dated 18.07 .2016 for Rs.35.50 L		T.K.Nassar								work tendered						
4403-102-99																							
1	575/33				Urgent Special repairs to the quarters of Assistant Project Officer,ICDP,Aluva.	300000											Work completed.						
2	576/34				Urgent Special repairs to theNGO & Duplex quarters ICDP , Aluva.	4950000											Work completed.						
3	576/35				Urgent Special repairs to the quarters of Project Officer,ICDP,Aluva.	300000											Work completed.						

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in S H O Date	D O C as per agreement Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks			
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4	576/36				Urgent Special repairs to the quarters ofVeterinary Surgeon,ICDP,Aluva.	300000											Work completed.						
5	576/37				Urgent Special repairs to theDuplex quarters (2 nos)ICDP , Aluva.	400000											Work completed.						
4403-00-102-96																							
1	579/20				Repairs to RPF Quarters.Koovappady	6.50 L	G.O(Rt) No.566/2015/7 dtd 21.03.2015										Work completed.						
4403-109-97																							
1	582/7				Construction of Training Hall at Poultry Farm, Koovappady	19 L											Proposal for A S.						
4235-60-800-98																							
1	593/40				Construction of an additional floor to the existing building for Govt.Children's Home (Girls)Kakkanad ,Ernakulam	163 L	G.O(Rt) No. dtd 03.06.2014 S FD 1631	21/14-15/SE(B)CC TSR dtd 27.11.2015	28/SE(B) CC TSR 15-16 dtd 17.09.2015	Abdul Nissar K.V.	14313518	15910906	12 months	26.09.2015	25.09.2016		Work completed.		Work completed.				
4235-60-800-98 (NOT INCLUDED IN BUDGET)																							
1			Thrikkakkara	Social Justice	Additional works to one day home for converting to observation home at Kakkanad.	55.22L	G.O(Rt) No.311/2014/SJD dtd 6/5/2014 for Rs 55.22L	39/EE/BLD/2014-15dtd 29/9/14 for 55.22 L	51/EE/BLD/EKM/ 2015-16 dated 30.09.2015	N. J. Thomas	5019952	6956057	12 months				Work completed.		Work completed.				
4235-02-102 SOCIAL JUSTICE																							
1	608/38		Kothamangalam	Social Justice	Construction of a Building for Anganawadi No.60 at Nellikkuzhi in Kothamangalam		GO (Rt) No.ICDS-A7-18498/14 dated 13.09.2014 for Rs.11.66L	63/EE/BLD/ EKM/2014-15 dated 22.12.2014 for Rs.11.66L	60/EE/BLD/EKM/ 2014-15 dated 30.01.2015	A. N. Surendran	1027587	1027587					Work completed.						
2	608/39		Kothamangalam	Social Justice	Construction of new building for Anganwadi in Kavalangad in kothamangalam (Anganavay centre No-16)phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	67/EE/BLD/2014-15dtd 22/12/14 for11.66L	63/EE/BLD/2014-15dtd 31/01/15	N. K. Paily	10,27,587/-	10,27,587/-					Work completed.						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
3	608/40		Kothamangalam	Social Justice	Construction of new building to Anganwadi in Kavalangad in kothamangalam (Anganavay centre No-01)phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	64/EE/BLD/2014-15dttd 4-15dttd 22/12/14 for11.66L	62/EE/BLD/2014-15dttd 31/01/15	N. B. Moideen	10,27,587/-	10,27,587/-					Work completed.					
4	608/41		Kothamangalam	Social Justice	Construction of new building to Anganwadi in kothamangalam (Anganavay centre No-15)phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	66/EE/BLD/2014-15dttd 4-15dttd 22/12/14 for11.66L	74/EE(B)Ekm dt. 24.11.15	N.K.Paily	1027587	1490001	3 months				Work completed.					
5	609/42		Kothamangalam	Social Justice	Construction of new building to Anganwadi in kothamangalam (Anganavay centre No-20)phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	65/EE/BLD/2014-15dttd 4-15dttd 22/12/14 for11.66L	64/EE/BLD/2014-15dttd 31/01/15	N. K. Paily	10,27,587/-	10,27,587/-					Work completed.					
6	609/43		Pravom	Social Justice	Construction of new building to Anganwadi No.69 at Pampakuda in Koothattukulam Phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	61/EE/BLD/2014-15 dated 4-15 dated 18.12.14 for 11.66 L	56/EE/BLD/2014-15dttd 24/01/15		10,27,292/-	10,27,292/-					Work completed.					
7	609/44		Pravom	Social Justice	Construction of new building to Anganwadi in Pampakuda in koothattukulam (Anganavay centre No-133)phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	62/EE/BLD/2014-15 dated 4-15 dated 02/15 for 11.66 L	57/EE/BLD/2014-15dttd 24/01/15	K. Baburaj	10,27,292/-	10,27,292/-					Work completed.					
8	609/45				Construction of new building for Anganwadi No.62 in Thuravoor in Angamaly		700/2014 dt 27.11.14															
9	610/46		Ankamaly	Social Justice	Construction of new building for Anganwadi No.63 in Thuravoor in Angamaly Phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	59/EE/BLD/2014-15 dated 4-15 dated 18.12.14 for 11.66 L	61/EE/BLD/2014-15dttd 31/01/15	K. K. Jacob	10,27,292/-	10,27,292/-	3 months	02-05-2015	05-04-2015	31-12-2015	28-12-2015	Work completed.	100%			
10	610/47				SJD ICDS - Construction of a Building for Anganawadi No.76 at Vazhakkulam in Edathala Grama Panchayath		700/2014 dt 27.11.14		70/EE/BLD/2014-15dttd23-2-2015	Abdul Rasaque	1027238	1027238		02-02-2016			Work completed.	100%				

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4235-02-102 SOCIAL JUSTICE (NOT INCLUDED IN BUDGET)																						
1			Muvattupuzha	Social Justice	ICDS-Construction of Model Anganwadi building phaseII- Upgradation of 25 Anganawadies to model anganawadi- Construction of model anganawadi at Valakom in Muvattupuzha Ernakulam District.		GO.(Rt) No. 520/2013/SJD dtd. 17.10.2013Rs. 40L(2Nos)	84/EE/BLD dated 19.03.2015 for 20 L	30/EE/BL/EKM/ 2015-16 dated 09.07.2015	Roy M. T	18,10,931	2091625	6 months				Final bill submitted to Division Office					
2			Kothamangalam	Social Justice	ICDS-Construction of Model Anganwadi building phaseII- Upgradation of 25 Anganawadies to model anganawadi - Construction of Model Anganawadi No.28 at Uppukuzhi in Kothamangalam, Ernakulam District.		GO.(Rt) No. 520/2013/SJD dtd. 17.10.2013Rs. 40L(2Nos)	110/EE(B)Ekm dt.25.07.15 for Rs. 20. L	62/EE(B)Ekm dt. 11.11.15	V.M.Bose	1999140	2168687	6 months				Work completed					
3			Muvattupuzha	Social Justice	Construction of new buildings for Anganwadies in Ernakulm District.(3 Nos- Arakkuzha village in Muvattupuzha Taluk.-		G.O(Rt)No. 99/2014/SJD dt 11.02.2014Rs8L	36/EE/BLD/201 4-15dtd 20/9/14 for 8 L	65/EE/BLD/2015-16dtd 02/02/15 Benoy Kurian @12.42%		657540	7,39,207/-	6 months				Work completed on 29.01.16.		Electrical work completed			
4			Kothamangalam	Social Justice	Construction of a Building for Anganawadi at Varappetty in Kothamangalam		GO (Rt) No.ICDS-A7-662/14 dated 03.03.2014 for Rs.8.0L	28/EE/BLD/ EKM/2014-15 dated 12.08.2014 for Rs.8.0L	42/EE/BLD/EKM/ 2014-15 dated 09.10.2014	Binu A. S.	718888	682944	6 months	17.10.14	16.04.15		28.03.15	Work completed on 28.03.15.		Electrical work completed		
5			Ankamaly	Social Justice	Construction of a Building for Anganawadi No.51 in Thuravoor Grama Panchayath		ICDS A7-662/14 dated 03.08.2014 for Rs.8.0L	54/EE/BLD/ EKM/2014-15 dated 18.12.2014 for Rs.8.0L	54/EE/BLD/EKM/ 2014-15 dated 19.01.2015	E. V. Pauly	787875	787875	6 months			19.04.2015	Work completed.	100%				
6			Ankamaly	Social Justice	Construction of new building for Anganwadi in Kanjoor Panchayath		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L		54/EE/BLD/EKM/ 20115-16 dated 2-12-2016	E.V.Poly	10,89,843	9,68,767	6 months	12-07-2016	06-06-2017		Nearing completion	100%				
7			Aluva	Social Justice	Construction of new building to Anganwadi in Edathala in Vazhakulam (Anganavay centre No-76)phase -III		Order NO ICDS- A7-18498/14 dt 13-9-2014 for Rs.11.66L	60/EE/BLD/201 4-15 dated 18.12.14 for 11.66 L	70/EE/BLD/2014-15dtd 23/02/15	Abdul Razak	10,27,292/-	10,27,292/-	3 months	27-12-2015	26-5-2015		25-4-2016	Work completed	100%			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
8			Aluva	Social Justice	Construction of Early Intervention Centre at District Hospital, Aluva. (Dep[osit])	GO(Rt)No.424/2016/ SJD dtd TVM 08.09.2016 for Rs.250 L.											submitted for TS					
9			Perumbavoor	Social Justice	SJD ICDS - Construction of a Building for Anganawadi No.144 at Koovappady in Koovappady Grama Panchayath	ICDS A7-7755/15 dated 16.06.2015 for Rs.13.0L											AS transferred to Anganawadi no.141 at Asamannoor Panchayath Vide order ICDS-a7-7755/15dtd					
10			Aluva	Social Justice	SJD ICDS - Construction of a Building for Anganawadi No.70 at Vazhakkulam in Edathala Grama Panchayath	ICDS A7-7755/15 dated 16.06.2015 for Rs.13.0L											Land not received.					
11			Kunnathunad	Social Justice	SJD ICDS - Construction of a Building for Anganawadi No.154 at Vadavukode in Mazhuvannoor Grama Panchayath	ICDS A7-7755/15 dated 16.06.2015 for Rs.13.0L	2799/15-16/EE dt.23.01.16 for Rs. 13 L	114/EE(B)Ekm dt. 3.03.16	P.S.Anil Kumar	1211409	1267134	6 months					Civil Work completed .Electrical work tendered					
12			Kunnathunad	Social Justice	SJD ICDS - Construction of a Building for Anganawadi No.145 at Kunnathunadu Grama Panchayath. (substitution work)	ICDS A7-7755/15 dated 16.06.2015 for Rs.13.0L				11,14,593							work in progress					
13			Kunnathunad	Social Justice	SJD ICDS - Construction of a Building for Anganawadi No.09 at Vadavukode in Mazhuvannoor Grama Panchayath	ICDS A7-7755/15 dated 16.06.2015 for Rs.13.0L			Anish								work started					
14			Muvattupuzha	Social Justice	SJD ICDS - Construction of a Building for Anganawadi No.08 at Muvattupuzha in Aarakkuzha Grama Panchayath	ICDS A7-7755/15 dated 16.06.2015 for Rs.13.0L	1087/12-15/EE(B)Ekm dt. 11.09.15 for Rs. 13 L	87/EE/BLD/2015-16dtd 28/12/15	Shaju. C.Scharia	1280475	1344308	6 months					Civil work completed.Electrification by Panchayath					
15			Ankamaaly	Social Justice	SJD-ICDS-2015-16 Construction of Anganvadi no. 97 at Karukutty.	ICDS/A7-7755/15 dt.23.06.15 for Rs. 13 L	1405/15-16 dated 01.10.2015 for Rs.13.0 L through PRICE	84/EE(B)Ekm dt. 16.12.15	Byju Babu	1198393	1197194	6 months	22-12-2015	21-6-2016		16-9-2016	Work nearing completion.	100%				

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
16			Perumbavoor	Social Justice	SJD-ICDS-2015-16 Construction of Anganvadi no. 17 at Vadavukode in Mazhuvannur GP. 4235-02-102-96(P) Changed to Anganvadi no. 62 in Thiruvaniyur Panchayath vide order no. ICDS-A7-7756/15 dt. 7.12.15		ICDS/A7-7756/15 dt.23.06.15 for Rs. 13 L											work tendered. SN issued.					
17			Kothamangalam	Social Justice	SJD-2015-16 Construction of Anganvadi no. 34 at Pallarimangalam, Kothamangalam Addl.		Order NO ICDS- A7-7755/15 dt 24.08.15 for Rs.13 L	1401/16-17/EE/BLD/EKM dated 08.07.2016 for 13.0 L	29/EE/BLD/EKM dtd 23/8/16	K.Gopi	1100378	1028180	6 months					work completed		Work to be tendered			
18			Paravur	Social Justice	SJD-2015-16 Construction of Anganvadi no. 123 at Ezhikkara, North Paravur.		Order no. ICDS- A7/7755/15 dt. 24.08.15 for Rs. 13 L											Site handed over by the Grama Panchayath is not suitable, letter to panchayath/director for alternate land					
19			Paravur	Social Justice	SJD-2015-16 Construction of Anganvadi no. 167 at Chittattukara, North Paravur.		Order no. ICDS- A7/7755/15 dt. 24.08.15 for Rs. 13 L											Site handed over by the Grama Panchayath is not suitable, letter to panchayath/director for alternate land					
20			Paravur	Social Justice	SJD-2015-16 Construction of (Anganvadi no. 31, North Paravur Municipality) Changed to Anganvadi no. 31 vide orde no. ICDS-A7-7755/15 dt. 27.02.16		Order no. ICDS- A7/7755/15 dt. 24.08.15 for Rs. 13 L	2179/2016-17/EE(B)Ekm dtd 19.08.16 for 13 L	37/EE/(B)Ekm dtd 14.10.16	K.S.Sajeew Kumar	12,17,087	10,44,228	6 months					Work in progress.					
21			Paravur	Social Justice	SJD-2015-16 Construction of Anganvadi no. 178 at Chittattukara, North Paravur.		Order no. ICDS- A7/7755/15 dt. 24.08.15 for Rs. 13 L											Site handed over by the Grama Panchayath.Estimate submitted for TS					
4235-02-800-99																							
1	613/3		Thrikakkara	Social Justice	Govt Childrens home, Ernakulam-Improvement of the facilities		G.O(Rt)283/2013/SJD dt 15.06.2013 FOR Rs 62.3L	73/EE/BLD dated 5.12.2013	53/EE/BLD/EKM/ 2014-15 dated 14.01.2015	N. J. Thomas	5659916	6480604						Civil & Electrical work completed.		Work completed.			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2	613/5		Thrippunithura	Social Justice	Maintanance works of Mahilamandiram at Champakara in Ernakulam		G.O(Rt)490/2014/SW D dt 06.08.2014 FOR Rs 27L	55/EE/BLD/2014-15 dated 16.12.14 for 27L	68/EE(B)Ekm dt. 11.11.15	P. G. Roy	2685833	2950119	4 months				Work completed.		No electrical works			
4235-02-103-99 NIRBHAYA HOMES																						
1	614/4		Thrikakkara	Social Justice	Construction of new building to Nirbhaya Shelter Home, Kakkanad.	52 L	GO.(Rt) No. 338/2013/SJD dtd. 8.7.2013 Rs. 52L	29/EE/BLD dated 12.8.14 for 52 L	25/EE/BL/EKM/ 2015-16 dated 06.07.2015	M. P. Salim	5027499	6183824	9 months				Work completed		Work completed.			
2	615/11		Thrikakkara	Social Justice	SJD- Construction of Nirbhaya Shelter home Kakkanad, Ernakulam- 2nd phase. 4235-02-103-99(p)	35224120	GO(RT)no. 486/15 SJD dt. 1.08.15 for Rs.3,52,24,120/- including electrification Rs.45,94,450/-										To be tendered in SE's office.					
4058-103-99																						
1	616/7				Construction of Govt Press Additional work																	
2	617/23				Construction of waste Paper Godown at Govt Press, Ernakulam												AS Received.Estimate for TS under preparation					
OTHER WORKS																						
HIGHER EDUCATION (NOT INCLUDED IN BUDGET)																						
1			Kothamangalam	Higher Education	PWD- Construction of Sports Complex at GPTC Chelad,Kothamangalam Phase II- Providing and laying Synthetic track over prepared sub base		GO(RT)no.265/2014/ PWD dt.TVM 20.02.2014 for Rs. 300 L										Site not received.					
2			Thrippunithura	Higher Education	Govt.Sanskrit College,Thrippunithura- NAAC 2016-A-Painting of old building,Vitrified floor for room and Principal room (Deposit)		A2/1025/2016 dtd 19.09.2016 of Principal for Rs.6,29,244/-										completed					
3			Thrippunithura	Higher Education	Govt. College, Thripunithura-College quality improvement program- NAAC Accreditation. (deposit)		Order no. A1-367 (1)/2015-16 dt. 26.09.15 for Rs. 60 L	5837/15-16 dt. 16.01.16 for Rs.60 L	115/ee(b)Ekm dt. 3.03.16	Madhu.T.R	5850629	5475454	6 months				Work completed		Work completed.			

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
4			Ernakulam	Higher Education	Constrn. Of amenity Centre for gents in Maharajas College Ernakulam		GO(Rt)No1973/2012/ PWD dated 26.11.2012 for 87.4L	13/13-14SE/BCC/TSR dtd 22-04-13	15/2013-14/ EE dtd 13.06.14								11.09.14	Civil & Electrical work completed.		Work completed.			
5			Kalamassery	Higher Education	Construction of new Block for Hearing Impaired Students , GPTC Kalamassery		GO(Rt) No:808/2014/H.Edn dtd 23/4/2014 dtd 23/4/14 for 125 L	23/SE/14-15/ 27.11.14 for 125 L	13/16-17/SE/BLD /CC/TSR dated 14.06.2016	P.N.Raveendranath	11523603	12470843	12 months					Roof slab completed		Estimate submitted			
6			Thrikkakkara	Higher Education	IHRD - Model Engineering College, EKM- Construction of PG Block (Deposit work) [21 Lakhs + 20 Lakhs]		Order No.CN/6707/2008/IH RD Dtd 07.01.2010 for Rs 105L	5/CE/EKM/113 71/09 dtd 21.04.2010 for 130 L	35/15-16/SE(B)Tsr dt.6.11.15	P. N. Raveendranath	13507539	13291418	12 months	16.11.15	15.11.16			Reached up to G.F slab.Balance amount deposited by IHRD work started	40%				
7			Thrikkakkara	Higher Education	IHRD - Model Engineering College, EKM- Maintenance including painting the collage building. (deposit)		GO (Rt) No.2446 /15/H.Edn. Dated 18.09.2015 for Rs.30.0L	2698/2016-17/EE(B) Ekm dtd 01.10.2016 for Rs.30 L	42/EE/BLD/EKM/ 2016-17 dated 31.10.2016	Abdul Manaf	26,93,537	20,20,152	3 months					Work completed	80%	No electrical works			
8			Perumbavoor	Higher Education	Govt. Polytechnic College, Perumbavoor - Construction of new building		GO (Rt) No.1641/ 2015/H.Edn. Dated 30.06.2015 for Rs.615 L											awaiting tender sanction					
9			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2015-16 - Renovation of Campus Floor Tiles		GO (Rt) No.1010/ 15/H.Edn. Dated 13.05.2015 for Rs.15.0 L	1632/15-16/EE(B)Ekm dt. 13.11.15 for Rs. 15 L	7/EE/BLD/EKM/2016-17 dated 23.05.2016	M.P.Shaju	1322859	1455145	2 months					Work completed					
10			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2015-16 - Construction of Proper Drainage		GO (Rt) No.1010/ 15/H.Edn. Dated 13.05.2015 for Rs.10.0 L	1634/15-16/EE (B)Ekm dt.13.11.15 for Rs. 10 L	8/EE/BLD/EKM/2016-17 dated 23.05.2016	M.P.Shaju	752432	743102	2 months					Work completed					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
11			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2015-16 - Strengthening of Doors, Windows, Classroom Verandah with Grill		GO (Rt) No.1010/15/H.Edn. Dated 13.05.2015 for Rs.20.0 L	1444/16-17/EE/BLD/EKM dated 11.07.2016 for Rs.20.0L	23/EE/BLD/EKM/ 15-16 dated 05.08.2016	Shiyas	1958824	1743413	3 months					Work in progress					
12			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2015-16 - Providing False Ceiling, Tiling, Electrification of Exam Hall		GO (Rt) No.1010/15/H.Edn. Dated 13.05.2015 for Rs.10.0 L	EKM/15-16/4626 dated 01.01.2016 for Rs.10.0 L	02/EE/BLD/EKM/2015-16 dated 23.05.2016	Jassir Sabah	988388	986016	3 months					Work completed		Work to be tendered			
13			Ernakulam	Higher Education	Construction of Volley Ball, Basket Ball & Batminton Courts in Campus		GO (Rt) No.1010/15/H.Edn. Dated 13.05.2015 for Rs.10.0 L	1784/15-16/EE(B)Ekm dt.28.11.15 for Rs.10 L	94/EE(B)Ekm dt. 4.01.16	Thamarassery Constructions	999808	982112	3 months					Work completed		No electrical works			
14			Ernakulam	Higher Education	Govt. Law College, Ernakulam - Construction of Volley Ball Court and Maintenance of Men's Hostel. (deposit)		No.B/597(9) PF/ 2014-15 dated 07.04.2015 for Rs.6,11,271/-	94/EE(B)Ekm/ 15-16 dt. 12.06.15 for 611271		P.B.Dineshkumar	598792	598792	3 months					Work completed		No electrical works			
15			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2016-17 - Annual maintenance of buildings.Electronics and Electrical equipments.Purchasing of electric and Electrical	10 L	GO (Rt) No.218715 /H.Edn. Dated 17.08.2016											Civil work completed					
16			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2016-17 - Centre for Criminal Law	5 L	GO (Rt) No.218715 /H.Edn. Dated 17.08.2016											Estimate to be submitted for T.S.					
17			Ernakulam	Higher Education	Higher Education - Govt. Law College, Ernakulam - Annual Plan 2016-17 - Centre for Law Governance & Policy studies	7 L	GO (Rt) No.218715 /H.Edn. Dated 17.08.2016											Estimate to be submitted for T.S.					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
18			Ernakulam	Higher Education	Herittage building- Renovation of Academic Hall at Govt. Law College, Ernakulam		90 L										Submitted for AS						
19			Ernakulam	Higher Education	Hedn- Collegiate Education- Annual Plan 2015-16- BA honours in Economics in Department of Economics of Maharajas College, Ernakulam. (deposit)		GO(RT)no. 2275/15 Hedn dt. Tvm 3.09.15 for Rs. 231.80 L	1629/2016-17/SE(B)CC TSR dtd 2016/2017 for Rs.231.80 L	26/2016-17/SE(B) CC TSR dtd 27.09.16	K.V.Peter	19624805	17592753	18 months				Will be started soon.						
20			Ernakulam	Higher Education	Providing Office Cabin & Cubicles and connected works for the Deputy Director of Collegiate Education at Ernakulam.	20.65 L																	
21			Pravom	Higher Education	T.M Jacob Memorial Govt.College , Manimalakunnu - Accreditation of College with NAAC- Renovation of College Stadium	8.60L	Order No. A1-828/2015 DTDtd10.02.2016 for Rs.8.60 L	2180/2016-17/EE(B)Ekm dtd 19.08.16 for Rs.8.60 L	35/EE(B)Ekm dtd 07.10.16	Biju Paul	8,03,936	6,02,952	2 months				Work started						
22			Ernakulam	Higher Education	Collegiate Education- MCRV mens Hostel Ernakulam- Rectification of water tanks. (deposit)		Order no P2-37318/15/COLL.EDU dt. 9.11.15 for Rs.8 L										not needed						
23			Ernakulam	Higher Education	Maharajas College, ERnakulam - Plan Scheme - 2015-16 - Maintenance Work in Boys Toilet and Roofing and Window Grill Work in Various Departmenta and Maintenance of Playground		A2-1936/15 dated 28.01.2016 for 12.0 L	1299/16-17/EE/BL/Ekm dated 01.07.2016 for Rs.12.0L	18/EE/BLD/2016-17 dated 22.07.2016	Jibin Jacob	10,34,000/-	920040	3 months				Work completed						
24			Kothamangalam Higher Education (Technical)		MHRD Grant- Govt. Polytechnic College, Kothamangalam- Construction of compound wall for Ladies hostel. (deposit)		D4/4468/16/DTE dt.30.03.16 for Rs. 21 L										Estimate received. Work to be tendered.Fund to be deposited by client's dept.						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
5452-01-800- 87 - Tourism																						
1			Ernakulam	Tourism	Renovation and Improvements of Facilities to Govt. Guest House, Ernakulam (Heritage Block)		GO(Rt) No.6022/14/TSM dated 01.08.2014 for Rs.37.0L	91/EE/BLD/2015-16 dated 03.06.2015 for Rs.37.0L	26/EE/BLD/EKM /2015-16 dated 07.07.2015	K.A.Nissar	36,98,561	6.3 %below 34,65,561	6 months				Work completed		Work completed			
2			Ernakulam	Tourism	Govt. Guest House, Ernakulam -Rectification of Leak and Renovation of Toilet at Ground floor to Fourth floor.	48.33 L											Submitted for AS					
3			Ernakulam	Tourism	Govt. Guest House, Ernakulam -Urgent rectification of Leak and Renovation of Toilet for 5th floor to 8 th floor.	64.1 L											AS Received					
4			Kalamassery	Tourism	Construction of snacks bar and Restaurant for Food Craft Institute, Kalamassery		GO(Rt)No.2422/11/TSM dtd 30/03/11 for Rs.99L for this work 65 L	23/SE/BCC/TC R 12-13 dtd. 28.09.12 Rs 82 lakhs	3/2013/14/SE/BCC/T SR dtd 23/4/2013	P.B. Dinesh Kumar	66,72,983	8674878	9 months	16.07.13			Work terminated without risk and cost of contractor vide closure agreement dated 26.03.2015			188401		
5			Kalamassery	Tourism	Providing Sheet Roofing and other Maintenance Works of Men's Hostel, Main Building and Sub Station of Food Craft Institute, Kalamassery		GO (Rt) No.6239/14/TSM dated 07.08.2014 for Rs.46.0L	88/EE/BLD/EKM/2014-15 dated 30.03.2015 for Rs.46.0L	18/EE/BLD/EKM/2015-16 dated 27.05.2015	M. M. Kunju Muhammed	4594224	3794829	3 months				Work completed.			Nil		
6			Kalamassery	Tourism	Construction of Compound Wall and Bike Shed for Food Craft Institute, Kalamassery		GO (Rt) No.6238/14/TSM dated 07.08.2014 for Rs.14.0L	83/EE/BLD/EKM/2014-15 dated 05.03.2015 for Rs.14.0L	01/EE/BLD/EKM/2015-16 dated 13.04.2015	Muhammed Asif Jamal	1322048	1176623				20.07.15	Work completed on 2.06.15.			1176084		
7			Aluva	Tourism	Construction of Guest house at Aluva(palace)- New block (Additional block)		GO(Rt) No.6410/10 Dtd 20.08.2010 for Rs 688L (Revised A.S.)	19/CE/B&LW/10-11 Dtd 10.06.2011 for Rs 439 L	53/2011-12/SE/TSR dated 5-1-2012	Jinu James	21109106	23220017	12 months	01-09-2012	01-08-2013	08.01.16	Civil &Electrical work completed. Inaugurated on 16/01/16	100%		7221197		
8			Aluva	Tourism	Upgradation and Renovation of Govt. Guest House, Aluva.	185 L											Submitted for AS					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
9			Aluva	Tourism	Supply installation , Testing and commissioning TEC Digital EPABX with cables & accceories cabling for TV LAN, FAXat Guest house Aluva		GO (Rt) No.6410/10/TSM Dated 20/08/2010 for 4.75crores	Pwd/ECS/1536 1/10 dt25/1/2011 for 10.2 L	83/EE/BLd2013-14dt5-2-2014			9,45,499						Work completed.					
10			Aluva	Tourism	Tourism Det.- Construction of additional block to the GH , ALUVA Balance work- Providing Land scaping and construction of sewer treatment plant & Rain water harvesting arrangements		GO (Rt) No.8027 /04/GADdt5/11/ 2004 for 475 L GO (Rt) No.6410 /10/TSM dated 20.08.2010 for Rs.688.0 L	19- CE/BLd/2010-11dt.10.6.2011 for 439L	36/13-14dt12/11/2013	N. B. Hameed	5574487	76,64,920	6 months	18.11.2013	17.05.2014			Work completed.					
11			Aluva	Tourism	Construction of an additional block to Guest House Aluva- Supply of Kitchen equipments		GO(Rt) No.64/10 Dtd 20.08.2010 for 688 L [9.64 L]	CE/BL/EKM/ 2432/2014 dated 10.06.2014 for Rs.9.65 L	C3 - 225/13 dated 09.07.2014 of the EE	Bright Enterprises								Work completed.					
12			Aluva	Tourism	Construction of an additional block to Guest House Aluva- Interior finishing with furniture's in Ground floor and First floor		GO(Rt) No.64/10 Dtd 20.08.2010 for 688 L [21.23 L]	CE/BL/EKM/ 2429/2014 dated 30.05.2014 for Rs.21.22 L	C3 - 225/13 dated 07.07.2014 of the Executive Engineer	Inscape Design Solutions Pvt. Ltd.								Work completed.					
13			Aluva	Tourism	Construction of an additional block to Guest House Aluva- Interior finishing with furniture's in second floor and third floor		GO(Rt) No.64/10 Dtd 20.08.2010 for 688 L [19.01 L]	CE/BL/EKM/ 2429/2014 dated 30.05.2014 for Rs.19.01 L	C3 - 225/13 dated 07.07.2014 of the Executive Engineer	Inscape Design Solutions Pvt. Ltd.								Work completed.					
14			Aluva	Tourism	Upgradation and Renovation of the Main Block of Guest House, Aluva and copenhensive maintenance estimate for 3 years		GO(Rt) No.410/2016/TSM dtd01.12.2016 for Rs.200 L											T S Estimate submitted					
15			Ernakulam	Tourism	Urgent special repairs to Guest House Ernakulam- Duct cleaning and urgent plumbing works.(deposit)		HA1-13886/15 dt. 29.12.15 for Rs. 13 L	475/2016-17/EE/BLD/EK M dated 02.06.2016		Jibin Jacob	12,95,359	9,71,519	3 months	22.07.16	22.10.16		22.08.16	Work completed					

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A.	Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
16			Ernakulam	Tourism	Department of Tourism - Reconstruction of Compound Wall at Govt. Guest House, Aluva		P7-1370/2014 dated 27.07.2016 for Rs.25.0 L	EKM/2016-17/2016/7172 dated 28.10.2016 for Rs.24.99 L	61/EE/BLD/EKM/16-17 Dated 19.12.16	Anil Joseph	22.23 Lakhs	17.50 Lakhs	3 months					To be started						
Other Department																								
1			Thrikkakkara	Home	Maintenance and Repair of Regional Analytical Laboratory, Kakkanad. (Deposit)		D-4757/13/CPS dated 20.12.2014 for Rs.14.17 L	107/EE(B)Ekm/15-16 dt.10.07.15 for Rs.14.17 L	53/EE/BLD/EKM/2015-16 dated 30.09.2015	N.J.Thomas	1242993	1014779	3 months	01.10.2015	31.01.2016		30.11.2015	Work completed.						
2			Thrikkakkara		Construction of compound wall for IMG, Kakkanad.(deposit)		No.334/15/IMG Admn dn. Dt. 29.07.15 for Rs. 9.75L	1915/15-16/EE(B)Ekm dt. 5.12.15 for Rs. 8.70 L	93/EE(B)Ekm dt.30.12.15	Madhu.T.R	749448	702908						Work completed						
3			Perumbavoor		Agri(AH)Dept- Strengthening of Departmental farms- Repair work of quarters no. 1/286, 1/284 and 1/287 of the Regional Poultry Farm Koovappady, Ernakulam.(deposit)		GO(RT)no.566/2015/AD Tvm dt.21.03.15 for Rs. 6.50 L	1901/15-16/EE(B)Ekm dt.4.12.15 for Rs. 6.50 L	104/EE(B)Ekm dt. 25.01.16	S.V.Baby			3 months					Work compld.		No Electrical work				
4			Ernakulam		Commercial Taxes Department- Maintenance Civil and Electrical works in various office building of the Department- Renovation and maintenance of Commercial Tax Complex,Thevara		GO(RT)no.558/2015/ Taxes dt.22.07.2016 for Rs. 30 L											No deposit received till date		No Electrical work				
5			Ernakulam		Commercial Taxes Department- Maintenance Civil and Electrical works in various office building of the Department- Renovation and repair of Commercial Tax Complex,Mattanchery		GO(RT)no.558/2015/ Taxes dt.22.07.2016 for Rs. 52 L			P.G.Roy			6 months	.12.2016	.06.2017			Work started Slow progress.						
6			Ernakulam		District Information Office- Urgent repairs of toilets and cabin and other connected works.		GO No. 391/2016/I&PRD dtd 04.10.16 for Rs. 10 L			Shafeek								Work started.						
7			Ernakulam		State Water Transport- Renovation and rectification roof with sheet roofing		Rs. 18.50 L	Order No. 9391/16 Dt 23.09.16 Rs. 18.50 L										work tendered						

Sl. No.	Budget page No. /Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	SH O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2			Muvattupuzha		Construction of ECHS PolyClinic at Muvattupuzha(deposit)		Work SI No.VTHY/01/2016-17/ECHS dtd 16.11.2016 for Rs.155 .1 L										SN issued.						
Home																							
1			Thrikakkara	Home	13th FC Replacing of Compound Wall of District Jail and Providing Barbed Wire Fencin at Borstal School, Ernakulam. (deposit)		Order no.M4-4421 /12 dt.28.01.15 of DGP, Prison for Rs. 15240000	D5-1810/14 dt. 3.03.15 for Rs. 15240000	11/2015-16/SE/ BCC/TSR dated 11.06.2015	Issac Mathew	15239939	15223175	6 months	17.06.15	16.12.15		Workcompleted	100%					
2			Thrikakkara	Home	CELD, TVM - Modernization of Regional Chemical Examiner's Laboratory, Ernakulam (Deposit) 2210-06-07-97-17		GO (Rt) No.2291/ 2015/Home dated 11.09.2015 for Rs.14.35L	2016- 17/2016/169 EE(B) Ekm for 18.06.2016 for Rs.14.35 L	16/EE(B)Ekm dtd21.07.2016	R. R. Thomas	1434894	1221337	4 months				Workcompleted						
3			Thrippunithura	Home	Repair and Maintenance of Toilet Block at A.R. Camp, Thripunithura (Deposit)		G2(a) 34146/2014 /EC dated 23.04.2015 for Rs.6.50 L	96/EE/BLD/ EKM /2015-16 dated 01.07.2015 for Rs.6.50L	40/EE/BLD/EKM/2015- 16 dated 31.08.2015	K. M. Shamsudheen	649479	617005	3 months				Work completed.						
4			Thrippunithura	Home	Repair and Maintenance of Kitchen and mess hall of A.R. Camp, Thripunithura (Deposit)		GO(Rt)No305/2016/ Home dated Tvm 29.01.2016 for Rs.10.90 L			Ratheesh Rajan							Work completed.						
PROGRESS REPORT OF LAC-ADS WORKS UPTO January 2017																							
1			Ernakulam		Construction of a first floor for Girls High School, Ernakulam		GO(Rt)No2026/2013/ G.Edn dt. 14/05/13 for Rs.50 L	37/EE/Bld/2013- 14 dated 26.07.13		Najeeb. OM		4253163	12.06.14				Work completed		Work completed				

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
2			Ernakulam		Construction of new class room for Girls High School, Ernakulam		GO(Rt)No2227/2013/ G.Edn dt. 23/05/13 for Rs.44.25 L	32/13-14/SE/CC/Tsrdt 29/06/2013/for Rs.44.25L	32/13-14/SE BCCTSR dtd 11.09.13	Antony Joseph	4221186	4136762		03.12.13	02.10.14	26.03.15	26.03.15	Work completed		Work completed			
3			Ernakulam		Construction of building for Homeo Hospital ,Kathrikkadavu (Pullepady)		GO(Rt)No.1686/2013 /H&FWD dt. 17/05/13 for Rs.50L	36 /EE/Bld/2013-14 dated 26.07.13		Mithra Builders		4352894	31.3.15					Work completed.		Work completed			
4			Ernakulam		Construction of building for Cheranelloor Grama Panchayath.		GO(Rt)No.1199/2013 /LSGD(DA) dt. 4/05/2013 for Rs.50L	106/EE/BLD/EK M /2015-16 dated 01.07.2015	52/EE/BLD/EKM /2015-16 dated 30.09.2015	N.J.Thomas	4473319	4298860	12 months					Nearing completion		Work tendered			
5			Ernakulam		Construction of a building to Higher Secondary School, Elamakkara		GO(Rt)No.725/2013/ G.Edn dt. 15/2/13 for Rs.100 L	10/SE/BCC/TSR /13-14 dtd 22/4/13		Muhammed Riyas		10250654	21.1.15					work completed		Work completed			
6			Ernakulam		Construction of a building for the Regional office of SWTD at Ernakulam Boatjetty.		GO(Rt)No41/2015/T RAN dt. 28.01.2015 for Rs.100 L											To be tendered after obtaining approval for the plan from the client Dept.		Estimate submitted			
7			Ernakulam		Construction of community hall at Thaikavu in Cheranalloor Grama panchayath.		GO(RT)No. 61/15/LSGD dt. 8.01.15 for Rs. 55 L											work started					
8			Ernakulam		Construction of class room for Model Higher Secondary School, Kaloor under IHRD.		GO(RT)No. 1168/15/Hedn dt.25.05.15 for Rs. 60 L	667/EE(B)Ekm dt. 30.09.15 for Rs. 60 L	75/EE(B)Ekm dt. 30.11.15	Shamsudheen	5654300	6219730	9 months					Work completed.Electrical work to be tendered		work completed			
9			Ernakulam		Construction of class room for SRVGHSS, Ernakulam.		GO(RT)no.6000/15 Gedn dt Tvm 22.12.15 for Rs.100 L	1083/16-17/EE/BLD/ EKM dated 23.06.2015 for Rs.100.0L	19/EE(B)EKM/ dt. 27.07.2016	P. M. Antony	9360823	8875084	12 months					Structure completed		Estimate under preperation			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constitution	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	SH O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount requird up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
10			Ernakulam		Construction of First and Second floor to Cheranellur Gramapanchayath building.		GO(RT)no.731/2016/LSGD dt. 20.02.16 for Rs. 50 L										TS estimate under preparation						
11			Ernakulam		LAC-ADS-Ekm-Construction of 1st & 2nd floor to Paliative care unit at Grneral Hospital, Ernakulam.		GO.(Rt)no.2551/2016 /H&FWD dtd TVM 17.09.16 for Rs.80 L										Detailed Estimate to be submitted for TS						
12			Ernakulam		Construction of open building for conducting Yoga in Sub Jail,Aluva		7.90 L										Estimate submitted for AS						
13			Ernakulam		Construction of 1st floor to Cheranellur Grama Panchayath Office.		50 L										Estimate submitted for AS						
14			Ernakulam		Construction of Crematorium at Cheranellur.		GO (Rt) No.738/2016/LSGD dated 20.02.2016 for Rs.50.0 L										Amount to be deposited by LSGD.						
15			Perumbavoor		Construction of new building for DYSP office and circle inspector office at Perumbavoor		GO(Rt)No718/2014 Home dt. 3/3/2014for Rs.100 L	22/EE/BLD/2014-15 dtd 19/7/14 100 L	P.N.Shaji		9188682	12m					Civil work in slow progress		Work in progress				
16			Perumbavoor		Construction of Public Amenity centre at Palakkattuthazham(ASWAS Project)		GO(Rt)No.1504/2014 /PWD dt. 29/10/14 for Rs.50 L	46/EE/BLD/2014-15 dtd 31/10/14 50 L	E.O.Sebastian		5041327/-						Work completed.		Work completed.				
17			Perumbavoor		Construction of building for GHSS, Cheranallore		GO(Rt)No.5464/2014 /G. Edn. dt. 8/12/2014 for Rs.50L	69/EE/BLD/2014-15 dtd 06.01.2015 for Rs 50L	P.J.Avarachan		4719251	9 months	11.12.2015	10.09.2016			Work completed		Work completed.				
18			Perumbavoor		Construction of building for Cenenry Memorial building for Govt. LP School VALAYANCHIRANGRA		GO(Rt)No.5273/2014 /G. Edn. dt. 27/11/2014 for Rs.25L	75/EE/BLD2014-15dtd2/2/2015, 25L	Jose Paul		2213977/-	6 months					Work completed.		Work completed.				

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount requird up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
19			Perumbavoor		LAC ADS - 2015-16 - Perumbavoor Constituency - Construction of X-Ray Room and Store in Govt. Hospital, Perumbavoor.		GO(RT)No.155/16/H &FWD dt. Tvm 14.01.16 for Rs. 75 L	2730/2016-17/EE(B)Ekm dtd 05.10.16 for 75L		Anzar Mundat	62,60,491	52,10,548	12 months					Work to be started					
20			Perumbavoor		LAC ADS - 2015-16 - Perumbavoor Constituency - Municipal Library, Perumbavoor - Construction of Lift Room and Renovation of Building.		GO(RT)no.1798/15/P WD dt. Tvm 3.12.15 for Rs.52 L	3257/15-16/EE/BLD/EKM dated 12.02.2016 for Rs.52.0L	20/EE(B)Ekm dtd 03.08.2016	Abdul Shameer P. S.	1818899	1588988	9 months	22.08.16	21.05.17			Work nearing completion..	60%	Estimate under preperation			
21			Perumbavoor		LAC ADS - 2015-16 - Perumbavoor Constituency - Construction of New Classroom for Govt. U.P. School, Kandanthara.		GO(RT)no.5941/15/ Gedn dt. Tvm 19.12.15 for Rs.25 L	2951/15-16/EE/bld/ekm DATED 30.01.2016 for Rs.25.0 L	04/EE/BLD/EKM/ 2016-17 dated 2305.2016	Razvi.M.A	2207606	2113341	9 months					Work nearing completion.. Electrical work tendered		Work completed.			
22			Perumbavoor		LAC ADS - 2015-16 - Perumbavoor Constituency - Construction of New Building for A.E.O. Office, Perumbavoor.		GO(RT)no.6010/15/ Gedn dt. Tvm 23.12.15 for Rs.72 L	1914/2016-17/EE(B) Ekm dtd 03.08.16 for Rs. 72 L	40/EE(B) Ekm dtd 20.10.16	Ashraf T.A	6216084	5326911.74	12 months	62,16,084	53,26,912			2nd floor roof work in progress		Work to be tendered			
23			Angamaly		PWD Rest House, Ankamaly - Phase I		GO(Rt)No.2065/2012 /PWD dt. 11/12/12 for Rs.151 L	1/SE/BCC/TSR/ 13-14 dtd 1/4/13	07/13-14/SE/BLD/CC /TSR dated 29.04.2013	P.V.Cherryachan	13613898	12899168	12 months	17.10.2016	16.10.2014		15-8-2015	Work completed.	100%	Work completed.			
24			Angamaly		Construction of building for Village Office, Mukkannoor		GO(Rt)No.2055/2013 /RD dt. 10/4/13 for Rs.25 L	/SE/BCC/TSR/1 3-14 dtd /6 14		P.V.Cherryachan					31.3.15(15 months)			Work not needed					
25			Angamaly		Construction of building for Village Office, Parekkadavu		GO(Rt)No.2056/2013 /RD dt. 10/4/13 for Rs.30 L	/SE/BCC/TSR/1 3-14 dtd /6 15	49/13-14/SE BCC TSR dated 28.02.2014	Augusthykutty	2125447	2522693	9 months	5-32014	12-04-2014	31-1-2016	29-1-2016	Work completed.	100%				
26			Angamaly		Construction of Mini Civil Station (1st Floor) , KALADY		GO(Rt)No.1506/2013 /PWD dt. 19/11/2013 for Rs.73 L	34/EE/BLD/201 4-15 dtd 9/5/14 for 73L	06/EE/BLD/EKM /2014-15 dated 27.04.2015	E.V.Pauly	6547134	7961314	9 months	05.05.2015	04.02.2016		30.01.2016	Work completed.	100%				

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
27			Angamaly		Construction of Mini Civil Station , MANJAPPRA		GO(Rt)No.319/2014/ PWD dt. 28/2/2014 for Rs.98 L	9/EE/BLD/2014-145dtd 2/6/14 for 98L	68/EE/BLD/EKM /2014-15 dated 12.02.15.2015	Nissar. K.A	8007067/-	10401180	12m	18-2-2015	17-2-2016		02-02-2016	Work completed.	100%			
28			Angamaly		Construction of building for GHS,PALLISSERY in Angamaly constituency		GO(Rt)No.1135/2014 /G.Edn. dt. 3/3/134for Rs.50 L	1/EE/BLD/2014-145dtd 9/5/14 for 50L	18/EE/BLD/EKM /2014-15 dated 03.07.2014	Baiju	4357246/-	4100169	9 months	15.07.14	14.04.15		9.04.15	Work completed.	100%			
29			Angamaly		Construction of Mini Civil Station Kalady- Phase 2- Balance work.		GO(RT)No. 791/15/PWD dt. 9.06.15 for Rs. 42 L	622/EE9B0Ekm /15-16 dt. 25.07.15 for Rs. 42 L	59/EE/BLD/EKM /2015-16 dated 03.10.2015	K.P.Siby	3771151/-	3959595	9 months	08.10.2015	07.07.2016		02.02.2016	Work completed	100%			
30			Angamaly		Providing public amenity centre and park beside M.C road at Kalady Town in Ernakulam District.		GO(RT)No. 878/15/PWD dt. 25.06.15 for Rs. 100 L	978/EE(B)Ekm/ 15-16 dt.4.09.15 for Rs. 100 L		N. D. Jose			4 months					Objection from political parties about the site of construction				
31			Angamaly		Construction of open auditorium and library in Mahakavi G Memmorial GHS, Nayathode.		GO(RT)no. 2346/15/Gedn dt. 15.06.15 for 25 L	597/15-16/EE(B0Ekm dt. 23.07.15 for Rs. 25 L	47/EE/BLD/EKM /2015-16 dated 29.09.2015	K.V.jose	2449984	2221618	6 months	29-9-2015	28-3-2016		17-1-2016	Work completed.	100%			
32			Angamaly		Construction of Additional block for PWD REST House ANKAMALYPhase II- Balance work.		GO(Rt)No575/2015/ pwd/ dt. 28-04-2015 for Rs.72 L	480/EE(B)Ekm/ 15-16 dt.15.07.15 for Rs. 72 L	57/EE/BLD/EKM /2015-16 dated 03.10.2015	Sajan J. Vayalil	6246258	6693491	9 months	11-11-2015	08-10-2016		26-2-2016	Work completed	100%			
33			Angamaly		Construction of a building for Taluk Hospital Ankamaly- Labour room and operation Theatre.		GO(RT)no.4128/15/ H&FWD dt. Tvm 30.12.15 for Rs.55 L	EKM/2015-16/ 3526 dated16.01.2016 for Rs.55.0 L	117/EE/BLD/EKM/ 2015-16 dated 01.03.2016	K.K.Yakoob	5120813	4475079	6 months	03-04-2016	09-03-2016	31-3-2017		Work in progress.				
34			Angamaly		Providing office facilities and renovation works to the first floor of police station building, Kalady.		17 L										Ekm/7162/15 dt. 19.09.15 to PWD,completed.					
35			Angamaly		Construction of Sree Sankara Kavadam, Kalady		10 L							9 months			Agt. Not executed Letter to KSEB for shifting electric lines.					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
36			Angamaly		Construction of Sree Sankara Smrithi Nilayam at Kalady		75 L											Ekm/7349/15 dt. 8.10.15 to Cultural Affairs.					
37			Aluva		Re-Construction of Compound wall and Drain at the rain water from the roof of Dist.Police Chief Aluva.		19.89 L											Estimate submitted for AS					
38			Aluva		Construction of village office, Choornikkara		GO(Rt)No.1665/2013 /RD dt. 22/3/13 for Rs.33 L	12/EE/BLD/2013-14 dtd 9/5/13		M.C.Kuriakose		2628929						Work not started. Letter for termination of contract submitted to Govt dt 21.7.2014					
39			Aluva		Construction of building for Bud's school, Kanjoor		GO(Rt)No.1328/2013 /G.Edn. dt. 20/3/13 for Rs.33 L	25/EE/BLD/2013-14 dtd 21/06/13	27/EE/BLD/EKM/2013-14 dated 14-7-2013	P.V.Babychan	3017858	2792514	12 months	25-7-2013	24-7-2014		20-2-2014	Work completed	100%				
40			Aluva		Construction of building for GHSS, Aluva.		GO(Rt)No.1298/2013 /G.Edn. dt. 19/3/13 for Rs.160 L	23/13-14/SE(B)CC Tsr dt. 1.06.13 for Rs.160 L	25/2013-14/SE/BCC/TSR dtd 30-7-2013	K.A.Johnson	15132749	14663634	9 months	08-05-2013	05-04-2014		02.05.2015	Work completed on 2.05.15.	100%				
41			Aluva		Construction of building for LPS at NOCHIMA in Edathala grama panchayath		GO(Rt)No.1530/2013 /HEDN DT26/10/2013 for Rs.106 L	45/2013-14/SE/BLWdt12 /2/2014 for 106L	15/14-15/SE(B)Tsr dt.25.09.14	M.A.Hassan	9304108	10931396	12 months	29-9-2014	28-9-2015		06.01.2015	Work completed on 6.11.15.	100%				
42			Aluva		Construction of building for GHSS, CHOWARA in Aluva		GO(Rt)No.4532/2013 /HEDN DT26/10/2013 for Rs.30 L	84 /EE/BLD/2013-14 dtd 10.02.2014 for 30L	5/EE/BLD/2014-15 dtd 19-5-2014	Soman	2439989	256440	6 months	22-5-2014	21-11-2014		20-3-2015	Work completed	100%				
43			Aluva		H&FWD- ISM- Construction of a building for pay ward for Govt. Ayurveda Hospital, Aluva.		GO(RT)no. 1748 /15/H&FWD dt. Tvm 10.06.15 for Rs. 65 L	599/EE(B)Ekm dt. 23.07.15 for 65 L	56/EE/BLD/EKM /2015-16 dated 03.10.2015	K.A.Nissar	6080531	6433202	12 months	07.10.15	06.10.16			Work in progress.Electrical work tendered	80%	Work completed.			

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
44			Aluva		Construction of building for GHSS in Aluva													Estimate 141L submitted for AS					
45			Aluva		Construction of Gallery in the football ground of Nedumbassery Panchayat		GO(Rt)No.1173/2015 /LSGD dt. 18/04/2015 for Rs.55 L											Amount to be deposited by LSGD.					
46			Aluva		Construction of building for Junior Basic School,Desam, Chengamanadu Grama Panchayath in Aluva		GO(Rt)No.5133/2013 /G.Edn. dt. 20/11/2014 for Rs.42 L	72/EE(B)Ekm/1 4-15 dt. 27.01.15 for Rs. 42 L	19/EE(B)EKM/15-16 dt. 28.05.15	Johny Thomas	3828609/-	4123412	9 months					Work completed		Work completed.			
47			Aluva		Construction of building for GLPS Sreemoolanagaram in Aluva.		GO(Rt)No.5174/2014 /G.Edn. dt. 20/11/2014 for Rs56 L	76/EE(B)Ekm/1 4-15 dt. 2.02.15 for Rs. 56 L	4/EE(B)Ekm/15-16 dt. 27.04.15	M.A.Hassan	5237047/-	5572218	9 months				28.01.2016	Work completed on 28.01.16.		Work completed.			
48			Aluva		Construction of Office complex and mini auditorium in Sreemoolanagaram Grama Panchayath. (deposit)		GO(RT)No. 791 /15/LSGD(DA) dt. 18.03.15 for Rs. 46 L	1021/15-16 dated 08.09.2015 for Rs.46.0 L through PRICE	54/EE/BLD/EKM /2015-16 dated 30.09.2015	Anil Joseph	4478608/-	3961385	6 months	6.11.15	5.04.16			Civil work completedElectrical work to be done by Panchayath		Electrical work to be done by Panchayath			
49			Aluva		Construction of a building for GLPS, Poikkattussery in Nedumbassery Grama Panchayath.		GO (Rt) No.4573/ 15/G.Edn. Dated 30.09.2015 for Rs.45.0 L	1794/15- 16/EE(B)Ekm dt. 28.11.15 for Rs.45 L	95/EE(B)Ekm dt. 4.01.16	Johny Thomas		4090863						Work to be started.					
50			Aluva		Construction of a building for PHC, Choornikkara at Aluva.		GO(RT)No. 787/16 H&FWD dt. Tvm 4.03.16 for Rs. 30 L											Work to be tendered.					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
51			Aluva		Construction of a building for Ksheerolpadaka Sahakarana Sangham, Kanjoor.		GO(RT)no.474/16 PWD dt. Tvm 27.02.16 for Rs. 10 L											Work Retendered.Opening on 06.01.2017					
52			Kalamassery		Construction of community hall at Kadungallur		GO (Rt) No. 601/2013/LSGD dtd 8/3/13 of LSG (DB) dept.200L	11/SE/BCC/TSR /13-14 dtd 22/4/13				18303276						Work cancelled					
53			Kalamassery		Construction of classrooms, and Conference Hall at Govt. LPS Manakkapady													Submitted for AS.					
54			Kalamassery		Construction of a building for VEO office at Veliyathunadu, Kalamassery.		GO(RT)No. 711/15/PWD dt. 25.05.15 for Rs. 35 L	118/EE(B)Ekm dt. 6.08.15 for Rs.35 L	81/EE(B)Ekm dt. 9.12.15	Azeeb.T.A		2914776	9 months					Work completed.		Work completed.			
55			Kalamassery		Construction of a building for Ksheerolpadaka Sahakarana Sangham, Alangad, in Kalamassery.		GO(RT)No. 778/15/PWD dt. 4.06.15 for Rs. 30 L	31/EE(B)Ekm dt. 28.07.15 for Rs.30 L	63/EE(B)Ekm dt. 11.11.15	Johny Thomas		3220484						Work completed.		No fund for electrical work			
56			Kalamassery		Extension of building for Ksheerolpadaka Sahakarana Sangham,Veliyathunadu.		GO(RT)No. 872/15/PWD dt.25.06.15 for Rs. 25 L	1230/15-16/EE(B)Ekm dt. 19.09.15 for Rs. 25 L		K.K.Mcideen			6 months					Civil Work completed		No fund for electrical work			
57			Kalamassery		Construction of a building for Ashraya Buds School,Karumalur in Kalamassery.		GO(RT)No. 779/15/PWD dt. 4.06.15 for Rs.42.75 L	707/2015-16 dated 31.07.2015 for Rs.42.75L through PRICE	91/EE(B)Ekm dt. 29.12.15	Benny Thomas		4353870	9 months					Roof slab completed		Estimate under preperation			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	SH O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
58			Kalamassery		Construction of a building for Karumallur Grama Panchayath in Kalamassery.		GO(RT)No. 782/15/PWD dt. 4.06.15 for Rs. 26.50 L	117/EE(B)Ekm dt. 6.08.15 for Rs. 26.50 L	105/EE(B)Ekm dt. 30.01.16	C. S. Radhakrishnan		2613016	6 months				Work completed		Work to be tendered				
59			Kalamassery		LAC ADS - Kalamassery Constituency - Construction of Tapal Office and Waiting Shed at Manakkappady in Karumalloor Grama Panchayath, Ernakulam		GO (Rt) No.1512/2015/PWD dated 03.10.2015 for Rs.22.0 L	2972/16-17 dated 28.10.2016		Sri. Babu Thomas	1920900/-	1685716/-	6 months				Work in progress Roof Slab ciompleted.		Estimate under preperation				
60			Paravoor		Construction of building for GHSS, Chendamangalam.		GO(Rt)No.491/2013/G. Edn. dt. 2/2/13 for Rs.65 L	8/EE/BLD/2013-14 dtd 24/4/13	15/EE(B) Ekm dt. 12.06.13	C.A.Ashraf	5995342	5629626	12 months		9.2.15		20.05.2015	Work completed on 20.05.15.		Work completed.			
61			Paravoor		Construction of O.P block & Genaral ward community health centre, Puthenvelikkara		GO(Rt)No.434/2013/H&FWD dt. 7/2/13 for Rs.160 L	14/SE/BCC/TSR /13-14 dtd 22/4/13	35/13-14/SE(B)CC Tsr dt. 8.11.13	N.J.joseph		17111270		1.10.14	30.09.15	15.03.16		Work completed.		Work completed.			
62			Paravoor		Construction of building for Govt.HS, North Paravur		GO(Rt)No.648/2013/G. Edn. dt. 12/2/13 for Rs.50 L	9/EE/BLD/2013-14 dtd 25/4/13		C.A.Ashraf		4398684						Work completed		Work completed.			
63			Paravoor		Construction of Five consulting rooms for Govt. P.H.C. Varapuzha		GO(Rt)No.2014/2014 /H&FWD. dt. 03.07.2014 for Rs.45 L	42EE/BLD/2014-145dtd15/10//14 for 45L		C.S.Radhakrishnan		4341699	9m					Work completed.		Work completed.			
64			Paravoor		Construction of three class rooms for PSM, Govt. .L.P. School Puthenvelikkara.		GO(Rt)No.1314/2014 /G. Edn. dt. 19.08.2014 for Rs.40 L	43/EE/BLD/2014-145dtd15/10//14 for 40L	49/E/BLD/EKM /2015-16 dated 29.09.2015	K.S.joseph	3308219/-	4292084	9 months					Civil work completed. Electrical work tendered		Work completed.			

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
65			Paravoor		Construction of class rooms for , Govt. ,HSS Puthiyakavu.		GO(Rt)No.1979/2014 /G. Edn. dt. 15.05.2014 for Rs.50 L	44EE/BLD/2014-145dtd15/10//14 for 50L	50/EE/BLD/EKM /2015-16 dated 25.11.2014	C.S.Radhakrishnan	4884519/-	4840679	12m					Work completed.		Work completed.			
66			Paravoor		Construction of Four class rooms for Govt. ,HSS Kaitharam		GO(Rt) no:3881/2014/GE dtd 29.9.14 for 55 L	58EE/BLD/2014-145dtd16/12//14 for 55L	69/EE(B)Ekm/15-16 dt. 11.11.15	Sajan P. C.	4812315/-	5534162	9 months					Work completed.		L M R under preperation			
67			Paravoor		Construction of Four class rooms for Govt. ,HSS Thathapally		GO(Rt) no:3459/204/GE dtd 20.8.14 for 55 L	56EE/BLD/2014-145dtd16/12//14 for 55L	64/EE(B)Ekm dt. 11.11.15	C.S.Radhakrishnan	4812315/-	5187676	9 months	18.11.2015	17.08.2016			Work completed.		Work in progress			
68			Paravoor		Construction of Four class rooms for Govt. ,LPS Kedamangalam.		GO(r) no:3459/204/Gedn dtd 28.8.14 for 55 L	57EE/BLD/2014-145dtd16/12//14 for 55L	82/EE(B)Ekm dt. 10.12.15	Sajan.P.C	4812315/-	5871024	9 months	16.12.2015	15.09.16			Civil work nearing completion.Electrification work tendered	70%				
69			Paravoor		Construction of Four class rooms for Govt. ,U.P.School Kizhkkapuram		GO(r) 871/2016/Gedn dtd TVM 01.03.2016 for 60 L	2594/EE(B)Ekm dtd 24.09.16 for Rs.60L	44/EE/BLD/EKM/16-17 dt 01.11.2016	Babu Thomas	53,62,046	46,04,715	9 months					Work in progress.		Estimate under preperation			
70			Paravoor		Construction of Ayurveda Dispensary and Homeo Dispensary in Chittattukara													Estimate for Rs 68 L submitted for AS					
71			Paravoor		Construction of school building for Govt. LPSchool, Puthiyakavu, North Paravur.		GO(RT)no.5828/15/ Gedn Tvm 10.12.15 for Rs.27 L	3263/15-16/EE /BLD/EKM dated 12.02.2016 for Rs.27.0 L	27/EE(B)Ekm dtd16.08.2016	Salam T. K.	2481820	2228329	6 months					Roof slab completed.Work in progress.					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
72			Paravoor		Construction of a building for Govt. UP School, Kottuvally, North paravur.		GO(RT)no.41/16/Gedn dt. Tvm 6.01.16 for Rs.80 L	2187/16-17 dt 20.08.16 for Rs.5000000	50/EE/BL/EKM/2016-17dt 11.11.16	K.B.Ashraf	4366470	3824971	6 months					Work in progress					
73			Paravoor		Construction of a new building for Govt. LP School, Elanthikkara, North Paravur.		GO(RT)no.5947/15/Gedn dt, Tvm 19.12.15 for Rs.55 L	3094/15-16/EE/BLD/EKM dated 05.02.2016 for Rs.55.0 L	01/EE/BLD/EKM/2015-16 dated 23.05.2016	Babu Thomas	4965565	4702390	9 months					Finishing work in progress	50%				
74			Paravoor		HEDn- Construction of new building for IHRD College, Puthenvelikkara.		GO(RT)no.116/16/Hedn dt. Tvm 14.01.16 for Rs.125 L											Land not identified.					
75			Paravoor		Finishing works to the Auditorium at Varappuzha		GO(RT)no.578/16/LS GD dtd 12.02.2016											Fund to be deposited by the LSGD					
76			Paravoor		Construction of four class rooms for Govt. HSS, Kizhakkeppuram.		60 L											Estimate submitted for AS					
77			Paravoor		Roof covering works to the stadium in Ambedkar park at Paravoor Municipality.													Estimate to be submitted for AS					
78			Vypeen		Construction of classrooms, laboratory and library and improvements to playground for Govt. Higher Secondary School, Elamkunnappuzha		GO(Rt)No.719/2013/G.Edn dt. 15/2/13 for Rs.125 L	6/SE/BCC/TSR/13-14 dtd 16/4/13 for Rs. 125 L	39/13-14/SE(B)CC Tsr dt. 11.12.13	Kunjumuhammad		12928492		23.01.14	22.01.15	31.05.15	29.05.15	Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
79			Vypeen		Construction of new building for Higher Secondary School, Kadamakkudy		GO(Rt)No.943/2013/ G.Edn dt. 27/2/13 for Rs.150 L	9/SE/BCC/TSR/ 13-14 dtd 22/4/13		Muhammed Riyas		15154346			12.12.15, 19.09.15			Work completed.					
80			Vypeen		Construction of Panchayath Office complex cum Community hall at Nayarambalam in Ernakulam .		GO(RT)No.2209/15 /LSGD dt. 21.07.15 for Rs. 263 L	3472/15-16/CE/ BLGS/TVM dated 22.02.2016 for Rs.263.0L	14/16-17/SE/BLD/CC /TSR dated 15.06.2016	Joji Joseph	24197170	22479170	18 months	23.06.2016	22.12.2017			First Floor roof slab work completed					
81			Kochi		Construction of RMO quarters at Mattancherry		120L											Estimate submitted for AS					
82			Kochi		Construction of Medical officers quarters Near W&C Hospital Mattancherry		120L											Estimate submitted for AS					
83			Kochi		Construction of quarters for RDO, FORTKOCHI at Mattancherry		GO(Rt)No856/2014/P WD dt. 23/6/2014for Rs.72.5L											Land not received from Revenu department					
84			Kochi		Construction of classroom at GHS Panayapilly in ernakulam.		GO(Rt)3963/14 Gedn dtd 4.10.14 for 60 L	737/EE(B)Ekm dt. 31.07.15 for Rs. 60 L		K.P.Antony			12 months	15.11.2016	14.11.2017			GF coloumn work in progress					
85			Kochi		Construction of class room at GHS, Kalvathy		G.O. (Rt) No.1161 / 2015/G.Edn. Dated 24.03.2015											Site to be receivedLetter to MLA's office					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
86			Kochi		LAC ADS - Kochi Constituency - Construction of Mini Civil Station Palluruthy.		G.O. (Rt.) No.924 /2016/PWD dated 27.05.2016											Land not received					
87			Tripunithura		Construction of Dialysis Centre at Govt. Taluk Hospital, Tripunithura		GO(Rt)No.1643/2013 /H&FWD dt. 14/5/13 for Rs.33 L	30/EE/BLD/EK Mdt15/7/2013for r33L	36/EE(B)Ekm/13-14 dt. 9.09.13	Najeeb.O.M		2773680			11.06.14			Work completed.					
88			Tripunithura		Balance work of Community Hall (Auditorium) at Palluruthy in Division 19 (Deposit)		GO(Rt)No.2360/2013 /LSGD dt. 24/09/13 for Rs189 L	38/2013-14/SE/BCC/TSR dt26.11.2013for Rs 189L	27/14-15/SE,CC dt. 5.01.15	K.S.Pareed	16483516	21395604	12 months	09.02.2015	8.02.16		30.01.2016	Work completed.					
89			Tripunithura		Construction of new building for GHS Edakochi		GO(Rt)1105/15Gedn dtd 23.3.2015 for 94 L	1099/15-16/EE/BLD/EKM dated 12.09.2015 for Rs.94.0 L	11/EE/BLD/EKM/ 2016-17 dated 22.06.2016	Abdu Salam	8889115	9349572	12 months	01.07.2016	31.06.2017			Superstructure in progress.					
90			Tripunithura		Construction of classroom at Govt. Sanscrit HSS, TPRA		GO(Rt) No:1739/2014 Edn dtd 6-5-14 for 45 L	12 /EE/Bld/2014-15dated 16.06.14	39/EE(B0Ekm/14-15dt. 25.09.14	K.P.Benny		4199820			16.8.15			Work completed.					
91			Tripunithura		Construction of new class room for Boys High School, Tripunithura		GO(Rt) No:2069/2014G Edn dtd 27-5-14 for 45 L	11/EE/Bld/2014-15dated 16.06.14	40/EE9B)Ekm/14-15 dt. 25.09.14	K.P.Benny		4199820	6m					Work completed.					
92			Tripunithura		Construction of Auditorium at Govt Girls HSS , Tripunithura		GO(Rt) No:2077/2014G Edn dtd 27-5-14 for 33 L	13/EE/Bld/2014-15dated 16.06.15	23/EE(B)Ekm/14-15 dt. 11.08.14	K.P.Benny		2905897	12 months					Work completed.					
93			Tripunithura		2015-16 Constn. Of mathruka Anganwady Indira Harijan colony , madathiparambil UDAYAMPEROOR		10L											Estimate submitted to CE on 27/5/2015		completed			

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
94			Tripunithura		Hedn- Construction of Stadium, Stage and Ground for Govt. Arts and Science College, Thripunithura.		GO(RT)No. 1186/15/Hedn dt. 26.05.15 for Rs. 150 L										Master plan to be obtained from AR wing.		completed			
95			Tripunithura		Construction of crematorium at Udayamperur Grama Panchayath.		GO(RT)No. 1688/15/LSGD dt. 5.06.15 for Rs. 60 L										Amount deposited by LSGD. Work to be tendered.					
96			Tripunithura		Construction of new class room at Mangayil School, VHSE Maradu.		GO(RT)no.3867/15/Gedn dt. 9.09.15 for Rs. 70 L	2136/EE(B)Ekm dt. 19.12.15 for Rs. 70 L	107/EE/BLD/EKM/2015-16 dated 2.2.2016	K.C.Paily & Sons	6667878/-	6663798	9 months				Civil Work completed Electrical work to be done by Panchayath					
97			Tripunithura		Construction of rest room and office facilities for stadium in KUFOS Campus at Panangad.		GO(RT)no.979/201 Fisheries& Harbour Dept. Tvm dt.7.12.15 for Rs. 50 L			Nishad.E.M							Fund to be deposited by LSGD					
98			Tripunithura		Construction of class room at Mangayil Higher Secondary School at Maradu, Ernakulam.		Rs. 26 L										Submitted for AS.					
99			Tripunithura		Construction of new block for PWD Rest House, Thripunithura, Ernakulam.		GO(RT)no.342/16/PWD dt. Tvm 12.02.16 for Rs. 91 L										Work to be tendered.					
100			Trikkakara		Govt. Higher Secondary School, Edappally		GO(Rt)No1134/2014/G.Edn dt. 3/3/14 for Rs.30 L	40/EE/BLD/2014-145dtd29/9//14 for 30L	8/EE(B)Ekm/15-16 dt. 28.04.15	E.V Pauly		3203000	9m				Work completed.					
101			Trikkakara		Construction of first floor to the new block of Primary Health Centre, Kakkanad.		GO(RT)No.1668/15/H&FWD dt. 3.06.15 for Rs. 100 L										Can be done only after completing GF by LSGD.					
102			Trikkakara		Construction of new class room & dining hall to GHSS VENNALA		GO(Rt)No2258/2014/G.Edn dt. 10/6/2014 for Rs.55 L	78/EE/BLD/2014-15dtd20.02.2015 for 55L	22/EE(B)Ekm/ 15-16 dt. 25.06.15	Reji Mathew		4693818	12 months				Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constitution	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in months	SHO Date	DOC as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
103			Trikkakara		Providing main gate and truss work for parking at Civil Station, Ernakulam.		GO(RT)no.1369/15 /PWD dt. Tvm 16.09.15 for Rs. 100 L	EKM/15-16/2015/5309 dated 12.02.2016 for Rs.100 L	10/EE/BLD/EKM/2016-17 dated 01.06.2016	K.M.Shamsudheen	8703166	8006913	9 months				Work in progress.						
104			Trikkakara		Construction of new building for Govt. High School, Vennala		128.50 L										Ekm/7993/15 dt. 16.10.15 to Gedn.						
105			Trikkakara		Upgradation of Sports Academy ground to FIFA standard.		100 L										Estimate submitted for AS						
106			Kunnathunadu		Construction of school building for Govt. Higher Secondary School, Kadayiruppu		GO(Rt)No.397/2013/ G. Edn. dt. 23/2/13 for Rs.70 L	14/EE/BLD/2013-14 dtd 8/5/13		P.N.Surendran		5706238					Work completed						
107			Kunnathunadu		Construction of a hospital building for P.H.C., Kumarapuram		GO(Rt)No.291/2012/ H&FWD dt. 28/1/13 for Rs.100 L	13/EE/BLD/2013-14 dtd 08.05.2013		K.V.Abdul Nissar		9078848					Work completed						
108			Kunnathunadu		Construction of new block for Govt. U. P. School, North Vazhakkulam		GO(Rt)No.492/2013/ G. Edn. dt. 2/2/13 for Rs.30 L	11/EE/BLD/2013-14 dtd 29/4/13		N.K.Jalal		2491839					Work completed						
109			Kunnathunadu		Construction of building for CHC, Malayidamthuruth		GO(Rt)No.1285/2013 /H&FWD dt. 9/4/13 for Rs.110 L	19/13-14/SE/Cc/TSr2013-14 dtd1/06/2013	19/13-14/SE(B)CC Tsr dt. 16.07.13	Biju Joseph		10228389					Work completed						
110			Kunnathunadu		Construction of a building for GHSS, South Vazhakkulam		GO(Rt)No.1804/2013 /G. Edn. dt. 23/4/13 for Rs.100 L	20/13-14/SE/Cc/TSr2013-14 dtd29/05/2013		N.B.Hameed		8382798					Work completed						
111			Kunnathunadu		Construction of community hall at Vadavucode		GO(Rt)No.59/2014/L SGD dt. 6/1/2014 for Rs.120L	52/13-14/SE(B) Tsr dt.3.03.14 for Rs.120 L	11/14-15/SE(B)Tsr dt.1.08.14	K.P.Benny		1.2E+07					Work completed.						
112			Kunnathunadu		Construction of a building for Government UP school , Kummanode		GO(Rt)No.5321/2013 /G. Edn. dt. 7/12/13 for Rs.100 L	82/EE/BLD/2013-14 dtd24/1/2014		M.P.Simon		8586908					Work completed						
113			Kunnathunadu		Construction of a building for Government UP school , North Ezhipram		GO(Rt)No.5325/2013 /G. Edn. dt. 7/12/13 for Rs.35L	81/EE/BLD/2013-14 dtd24/1/2014for Rs 35L		P.K.Shajahan		2867811					Work completed						
114			Kunnathunadu		Construction of building for CHC, Vadavucode		GO(Rt)No.3572/2014 /G. H&FW (E). dt. 4/11/14 for Rs.100L	52/EE/BLD/2014-15 dtd01/12/2014for Rs 100L		Josh Varghese		9697983					Work completed.						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	11	12	13	14	15	16	17	18	19	20	21	22	23	24
115			Kunnathunadu		2014-15 Construction of Centenary Memorial Building for govt.U.P. School Valamboor.	GO(Rt)No. 464 /15/G. Edn. dt. 03.02.2015 for Rs 63L	82/EE/BLD/2014-15 dtd5/03/2015for Rs 63L	43/EE(B)Ekm/15-16 dt.10.09.15	M.P.Simon		6426323						Work completed					
116			Kunnathunadu		2014-15 Construction of Centenary Memorial Building for govt.U.P. School Oorakkad	GO(Rt)No.5629/2014 /G.Edn. dt. 19/12/2014 for Rs.63 L			Viju Joseph								Work completed					
117			Kunnathunadu		Gedn- Construction of new building for St. Paul's GLPS Airapuram, Ernakulam.	GO(RT)no.3519/15/ Gedn dt. TVM 21.08.15 FOR Rs.40 L	1774/EE(B)Ekm dt. 26.11.15 for Rs. 40 L	90/EE(B)Ekm dt. 28.12.15	P.P.Mani		3451421						Work completed					
118			Muvattupuzha		Construction of High School, East Kizhakkekara	GO(Rt)No.490/2013/ G.Edn. dt. 2/2/13 for Rs.60 L	38/EE/BLD/2012-13 dtd 1/3/13		M.A.Risvi		6767644			12.12.15			Work completed.					
119			Muvattupuzha		Construction of building for Govt. Ayurveda Dispensary Pothanikkad	GO(Rt)No.1355/2013 /H&FWD dt. 16/4/13 for Rs.50 L	18/13-14/SE/Cc/TSr2013-14 dtd29/05/2013		Eby K.Mathew		4497204			31/12/2014			Work completed					
120			Muvattupuzha		Construction of School Building in Govt. Model Higher Secondary School, Muvattupuzha.	G.O.(Rt)No.176/2016 /Gl Edn dtd TVM 16.01.2016 FOR 200 L											Work started					
121			Muvattupuzha		Construction of Anganvadi no.35 at Ayavana Ward no. 14 in Muvattupuzha	GO(RT)no.256/15/SJ D dt. 4.05.15 for Rs.8.0 L	1215/15-16/EE(B)Ekm dt. 18.09.15 for Rs. 8 L	89/EE(B)Ekm dt. 28.12.15	Shaju C Scharia		882639	6 months					Civil work nearing completion.Electrification to be done by Panchayath					
122			Muvattupuzha		Construction of Anganvadi no.49 at Ayavana Ward no.03 in Muvattupuzha LAC	GO(RT)no.256/15/SJ D dt. 4.05.15 for Rs.8.0 L	1146/15-16/EE(B)Ekm dt. 16.09.15 for Rs. 8 L	88/EE(B)Ekm dt. 28.12.15 Shaju C Scharia @ 10% above	Shaju C Scharia		882639	6 months	28.12.2015	27.06.2016			Civil work nearing completion.Electrification to be done by Panchayath					
123			Muvattupuzha		Construction of Anganvadi no.56 at Pothanikad Ward no. 06 in Muvattupuzha LAC.	GO(RT)no.256/15/SJ D dt. 4.05.15 for Rs14.50 L	109/EE(B)Ekm dt. 25.07.15 for Rs. 14.50L	60/EE(B)Ekm dt.3.10.15	Shaju C Scharia		1485020			6 months			Nearing completion					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
124			Muvattupuzha		Construction of Anganvadi no.52 at Pothanikad Ward no. 05 in Muvattupuzha LAC.		GO(RT)no. 256/15/SJD dt. 4.05.15 for Rs. 14.00 L	108/EE9B)Ekm 15-16 dt. 25.07.15 for Rs. 14.00 L	61/EE(B)Ekm dt.3.10.15	Shaju C Scharia		1428820			6 months			Nearing completion					
125			Muvattupuzha		Construction of Anganvadi at Muvattupuzha ward no. 23.		GO(RT)no. 256/15/SJD dt. 4.05.15 for Rs. 8.80 L											Site not received.					
126			Muvattupuzha		Construction of Anganvadi no.12 at Muvattupuzha ward no.18.		GO(RT)no.256/15/SJ D dt. 4.05.15 for Rs.9.75 L	1283/15-16/EE(B)Ekm dt. 25.09.15 for Rs. 9.75 L	86/EE(B)Ekm dt. 28.12.15	Shaju C Scharia		1015926			6 months			Work completed					
127			Kothamangalam		Construction of O.P. Block and Ward at P.H.C., Kottappady in Kottappady Panchayath		GO(Rt)No.497/2013/H&FWD dt. 14/2/13 for Rs.76.50 L	5/EE/BLD/2013-14 dtd 19/4/13	73/EE/BLD/EKM/ 2015-16 dated	N.T.Joseph		8433684	12 months	28.11.2013	27.11.2015	31.03.2015	31.03.2015	Work completed					
128			Kothamangalam		Construction of O.P. Block and Ward at P.H.C., Punnekkad in Keerampara Panchayath		GO(Rt)No.216/2013/H&FWD dt. 19/1/13 for Rs.75 L	10/EE/BLD/2013-14 dtd 29/4/13		K.Gopi		7735706			31.12.14			Work completed					
129			Kothamangalam		Construction of O.P. Block and Ward at P.H.C., Neriya Mangalam in Kavalangad Panchayath		GO(Rt)No.697/2013/H&FWD dt. 2/3/13 for Rs.75 L	7/EE/BLD/2013-14 dtd 22/4/13		P.S.Muhammed Yunus		8881536			12 m			Work Completed					
130			Kothamangalam		Construction of O.P. Block and Ward at P.H.C., Kuttampuzha in Kuttampuzha Panchayath		GO(Rt)No.703/2013/H&FWD dt. 2/3/13 for Rs.50 L	6/EE/BLD/2013-14 dtd 19/4/13		M.K.Joy		4470513			31.12.15			Work Completed					
131			Kothamangalam		Construction of O.P. Block and Administrative Block in Cheruvattoor Primary Health center		GO(Rt)No.1362/2013/H&FWD dt. 17/4/13 for Rs.50.20 L	7/EE/BLD/2013-14 dtd 19/4/13		K.Gopi		5427536						Work completed					
132			Kothamangalam		Construction of P.H.C. at Varapetty		GO(Rt)No.633/2013/H&FWD dt. 23/2/13 for Rs.75 L	3/EE/BLD/2013-14 dtd 19/4/13		Divakaran. A		6923926			nil			Work completed					
133			Kothamangalam		Construction of O.P. Block and Ward at P.H.C.,Pallarimangalam		GO(Rt)No.698/13/H&FWD dt. 2/3/13 for Rs.75 L	4/EE/BLD/2013-14 dtd 19/4/13		N.K.Paily		7449510			31-12-14			Work completed					

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
134			Kothamangalam		Construction of staff quarters and first floor over existing building PHC Pindimana.		GO(Rt)No.1512/14/H &FWD dt. 13/5/2014 for Rs.60 L	49/EE(B)Ekm/14-15 dt. 17.11.14 for Rs. 60 L	05/EE/BLD/EKM/2016-17 dated 23.05.2016	Senish Sebastian	5282047	6848226	12 months				Work in slow progress.Letter to contractor.						
135			Kothamangalam		H&FWD- Construction of a portion of 2nd floor of O.P block and 50 bedded ward at THQ Hospital, Kothamangalam Phase II (Lift block and stair room).		GO(RT) no.1437/15/H&FWD dt. Tvm 18.05.15 for Rs. 102 L	Ekm/2015-16/1543 dt.31.12.15 for Rs. 102 L	01/2016-17/SE/BLD/CC/TSR dated 28.04.2016	Raju Mathew	9299540	7858112		06.05.2016	18 months		Work in progress.						
136			Kothamangalam		Construction of machine room and balance works of OP Block and 50bedded ward at THQ hospital Kotghamangalam (Connection Block)		GO(Rt)No.1503/14/H &FWD dt. 12/5/2014 for Rs.25 L	111/EE(B)Ekm/15-16 dt. 25.07.15 for Rs. 25 L	09/EE/BLD/EKM/2016-17 dated 25.05.2016	Shaju C.Scharia	2487751	2715629	6 months				Work in progress						
137			Piravom		LAC ADS - Piravom Constituency - Construction of Mini Civil Station, Mulanthuruthy - Phase-I		GO(RT)no.570/16 PWD dt.Tvm 4.03.16 for Rs.138 L										Estimate for TS to be submitted						
138			Ludy Louis		Construction of Super Speciality Block for General Hospital, Ernakulam		GO (Rt) No.780/2015/H&FWD dated 06.03.2015 for Rs.200.0 L	40/2014-15/SE BCC TSR dated 31.03.2015 for Rs.200.0 L		Antony Jacob							Work awarded to Habitat as per Govt. decision.Head of Account changed to 5475-00-800-95-as per GO.(Rt)no.2219/2016/H&FWD dtd 10.08.2016						
139			Ludy Louis		Upgradation of play ground in KUFOS campus at Panangad.		GO(RT)no.969/15/ Fisheries&Harbour Dept. Tvm dt.4.12.15 for Rs. 100 L			Antony							Fund to be deposited.						
140			Ludy Louis		H&FWD-Aluva- construction of a building for OP block for PHC keezhmadu,		GO(RT)No.3902/15 H&FWD dt. Tvm 4.12.15 for Rs. 30 L			Liju Poullose	24,81,721		6 months				Work started						
141			Ludy Louis		Construction of class rooms at Mangayil Higher secondary School at Maradu, Ernakulam.		26 L										Estimate submitted for AS						

Sl. No.	Budget page No. / Item No.	Budget Provision in L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	Exp. up to current month	Amount required up to	Remarks	
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
142			Lady Louis		Purchasing medical equipments for General Hospital, Ernakulam.		GO(RT)no.1484/15 dt.21.05.15 for Rs. 50 L										DD submitted to Superintendent, General Hospital						
Progress report of ongoing works under MLA SDF for the month JANUARY - 2017																							
1			thripunithura		MLA SDF 2015-16 (K. Babu Tripunithura - Construction of Toilet Complex in Patel Memorial U. P. School, South Paravoor		F9-32647/15 dated .05.2015 of the District Collector, Ernakulam for Rs.10.0L	EE/BLD/ EKM/2015-16 dated 03.06.2015 for Rs.10.0L	58/EE/BLD/ EKM/2015-16 dated 03.10.2015	P. Thomas Joy	953467	953462	3 m onths	07.11.15	06.01.16		09.01.16	Work completed.					
2			Ankamaly		MLA ADF 2015-16 - Angamaly Constituency - Ayurveda Hospital, Angamaly		F9 - 20535/14 dated 02/2014 for Rs.45.0 L	91/EE/BLD/ EKM/2014-15 dated 21.12.2014 for Rs.45.0 L	08/EE/BLD/ EKM/2014-15 dated 26.05.2014	P. V. Cheriachan	40000388/-	3650871	6 months	16.05.2015	16.11.2015	16.11.2015		Work completed on 16.09.2015					
3			Kochi		MLA SDF 2015-16 - Kochi Constituency - Construction of Kitchen Block at St. Mary's High School, Chellanam		F9-30951/15 dated .06.2015 of the District Collector, Ernakulam for Rs.17.0L	114/EE/BLD/ EKM/2015-16 dated 28.07.2015 for Rs.17.0L	38/EE/BLD/ EKM/2015-16 dated 26.08.2015	K. P. Antony	1699944/-	1699944	6 months	26.08.2015	25.02.16 (6 months)			Work completed on 12.01.16.					
4			Ernakulam		MLA SDF 2015-16 - Ernakulam Constituency - Construction of Youth League Public Library at Konthuruthy, Thevara		F9-31966/15 dated .05.2015 of the District Collector, Ernakulam for Rs.9.7L	1361/2015-16 DATED 30.09.2015 for Rs.9.70L through PRICE	78/EE/BLD/ EKM/2015-16 dated 07.12.2015	Sheri P. Kariachan	955636/-	898298	6 months	14.12.15	13.06.16		25.05.16	Work completed.					
5			Kochi		MLA SDF 2015-16 - Kochi Constituency - Roof covering works for dining area at Fathima Girls High School, Forth Kochi		F2-66238/15 dated 01/2016 for Rs. 12 L	3661/15-16/ EE(B)Ekm dtd 7.02.2016 for Rs.12 L	31/EE(B)Ekm dtd 29.09.16	Abdul Manaf	11,91,612	10,38,967	5 months	5.10.2016	4.3.2017		31.01.2017	Work completed					
6			Kochi		MLA SDF - Construction of Toilet Block at St. Joseph L. P. and U. P. School, Manachery		F2-36828/15 dated 01.06.2015 of the District Collector, Ernakulam for Rs.10.0L	No.441/2015-16 through PRICE dated 08/7/2015	44/EE/BLD/EKM/2015-16 DATED 23.09.2015	K. P. Antony	993798/-	976904	6 months	1.10.2015	31.03.2016		27.2.2016	Work completed.					
7			Ernakulam		MLA SDF 2013-14 - Construction of Ground Floor for Friends Library & Reading Hall at Edappally North		9.0 L											Work completed.					
8			Ernakulam		MLA SDF 2013-14 - Construction of First Floor for Friends Library & Reading Hall at Edappally North		6.55 L											Work completed.					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituents	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount requird up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
9			Ernakulam		MLA SDF - Renovation of O. P. Block Counter at General Hospital, Ernakulam		8.5 L											Work completed					
10					Construction of Stage and Other Related Works at Walkway Park in Gandhi Nagar		11.0 L											Work completed					
11			Ernakulam		MLA SDF - Ernakulam Constituency - Renovation of O. P. Counter at General Hospital, Ernakulam		F9-62185/15 dated .09.2015 for Rs.14.0L	119/EE/BLD/2015-16 dated 06/11/2015 Rs. 14 L	98/EE/BLD/EKM/2015-16 dated 07.01.2016	C. A. Junaid	1385084/-	1385084			1 month			Work completed.					
12			Kochi		MLA SDF - 2015-16 - Construction of Toilet Block for Out Lady of Fathima Girls H.S., Kumbalangi		F2-65865/15 dated 30.09.2015 for Rs.10.0 L	2423/15-16/EE/BLD/EKM dated 08.01.2016 for Rs.10. L	108/EE/BLD/EKM/2015-16 dated	P.A. John	977169	903686	6 months	18.02.2016	17.08.2016		17.05.2016	Work completed.					
13			Ernakulam		MLA SDF - Ernakulam - Providing Roofing and Facilities to the Youth Leage Library at Konthuruthy, Thevara		F9-24200/16 dated .02.2016 for Rs.12.0 L											Nearing completion					
14			Kalamassery		MLA SDF - Kalamassery - Construction of Kitchen Block for Christhuraj High School, Kuttippuzha		F9-85317/15 dated 12/2015 for Rs.10,0 L			K. B. Ashraf			5 months					Work in completed					
15			Kochi		MLA-SDF-Fourt Kochi-Construction of kitchen block at St. Louis High School, Mundamveli.		F2-10224/16(I) dtd 2/2016 for 15 L	1919/2016-17/EE(B)Ekm dtd 4/3/16 for Rs.15 L	30/EE(B)Ekm dtd 20.09.2016	K.P.Antony	1337292	1160167	6months	20.09.2016	10.03.2017		28.02.2017	Workcompleted					
16			Ankamaly		MLA-SDF-Angamaly-Providing Sree Sankara Kavadam at Kalady.		Order no. F4-7825/16 dt.2/2016 for Rs.8 L	2510/16-17 dt 09.09.2016 for 8 L			746369	808441.965	4 months					Work tendered.					
17			Thrippunithura		Construction of building for P.H. Centre in Ward No.16 of Udayamperoor Grama Panchayath in Ernakulam District		Order no. F1-705/16 dated .02/2016 for Rs.15 L											Work to be tendered after demolishing the building					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount requird up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
15			Kochi		LAC ADF - Kochi LAC - Construction of Rest room Facilities and Under Ground Water Tank for Training Ground for FIFA under 17 World Cup 2017 At Fort Kochi-Veli		GO(RT)no 98/13/S&YA dtd 02.05.2013	Order no EKM/2016-2017/257 dtd 02.02.2017		K.P.Benny			3months	29.03.2017	28.06.2017			Work started.					
PROGRESS REPORT OF MP LAD WORKS FOR THE MONTH OF JANUARY - 2017																							
1					MP LADS 2014-15 - Sri. Innocent M. P. (Chalakkudy Constituency) Construction of Mother & Child Ward in Taluk Hospital, Ankamaly		RA2/1637/2014/ DPO/EKM/MPLAD/ INNT-16(2) dated 26.11.2015 for Rs.45 L	EKM/2015-16/ 2015/5674 dated 08.01.2016 for Rs.45.0 L	109/EE/BLD/EKM/ 2015-16 dated 10.02.2016	P. V. Cheriachan	3760880	3426576	8 months	15.02.2016	15.10.2016			Work completed					
2					MP LAD 2015-16 - Chalakkudy - Construction of Building for Mamogram Unit at Taluk Hospital, Ankamaly		RA1/1035/2014/ DPO/EKM/MPLAD/ INNT-16(2) dated 26.11.2015 for Rs.20 L	EKM/2015-16/ 487 dated 01.02.2016 for Rs.20.0 L	118/EE/BLD/EKM/ 2015-16 dated 04.03.2016	K.K.Yakub	1978236	1733628	8 months					Work completed					
AS RECEIVED																							
1					SWTD -Renovation and rectificationof roof with sheet roofing of the existing Regional Office Building at Ernakulam		Order No. 9391/16 Dt 23.09.16											AS Received					
2			Ayurved medical		Construction ofAcademic Block -Phase II	100L	G1/3584/2016/DAM E(2) dtd 25.09.2016											AS Received					
3					Govt.Ayurveda College - Construction of R. M .O Quarters	25 L	G1/3584/2016/DAM E(2) dtd 25.09.2016											AS Received					
4					Govt.Ayurveda College - Suiperintendant	25 L	G1/3584/2016/DAM E(2) dtd 25.09.2016											AS Received					
5					Govt.Ayurveda College - Construction of Staff Quarters for class III	100 L	G1/3584/2016/DAM E(2) dtd 25.09.2016											AS Received					
6			Higher Education		Govt.Law College,Ernakulam- Annual Plan 2016-17-		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 55.2 L											AS Received					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
7				Higher Education	Govt.Law College,Ernakulam-Annual Plan 2016-17- Boundary wall demarcating Men's Hostel and proposed site forResearch Centre	13 L	GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 13 L											AS Received					
8					Govt.Law College,Ernakulam-Annual Plan 2016-17- Completion of the civil works of the Examination Hall		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 5 L											AS Received					
9					Govt.Law College,Ernakulam-Annual Plan 2016-17- Tiling of First Floor of the Library,Restructing of Issue Counter and Rectification of the Glass Windows		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 12 L											AS Received					
10					Govt.Law College,Ernakulam-Annual Plan 2016-17- Construction of oval rostrum in the conference hall and its furnishing and laying false roof		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 5 L											AS Received					
11					Govt.Law College,Ernakulam-Annual Plan 2016-17- Setting right plumbing lines and installation of water tank		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 5 L											AS Received					
12					Govt.Law College,Ernakulam-Annual Plan 2016-17- Demarcation of the space belonging to the college at the college at the rear side of the campus and putting up gate		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 4 L											AS Received					
13					Govt.Law College,Ernakulam-Annual Plan 2016-17- Electrification of the Examination Hall under construction		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 3L											AS Received					
14					Govt.Law College,Ernakulam-Annual Plan 2016-17- Installation of Air Conditioners in the proposed conference Hall		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 1.20 L											AS Received					
15					Govt.Law College,Ernakulam-Annual Plan 2016-17- Standardisation of the electric load Distribution		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 2 L											AS Received					

Sl. No.	Budget page No. / Item No.	Budget Provision in	L.A. Constituent	Department	Name of Work	Estimate amount	A.S.No & Date	T.S.No. & Date	Agreement No.	Name of Contractor	Estimate PAC	Agreed PAC	Period of completion in	S H O Date	D O C as per agreement	Extended D O C	Actual D O C	Present Stage	Physical Progress	Stages of Electrification	exp. up to current month	Amount required up to	Remarks
1	2	3	4	5	6	7	8	9	1	11	12	13	14	15	16	17	18	19	20	21	22	23	24
16					Govt.Law College,Ernakulam-Annual Plan 2016-17-Installing audio visual equipments conference room ,mini seminar hall and auditorium functional .Maintenance of existing audio visual equipment.		GO(Rt) No.2975/2016/H.Edn dtd 31.10.2016 for 5 L											AS Received					
17				Tourism	Working group Plan Scheme- Providing Polycarbonate Sheet roofing over the atrium,leak proofing and general improvement works at Government Guest House,Ernakulam-	75.70 L	G.O(Rt) No.340/2016/TSM dtd 19.10.2016 Tvm											AS Received					AS Received
18			Kalamassery Health & Family Welfare		GMC-EKM-Minor works In Medical College. (deposit) a)Renovation of labour room ,Minor Operation Theatre in FF & OT in Third floor of Operation Theatre Block		GO(RT)no.1965/15/ H&FWD dt.26.06.15 for Rs.80 L	2072/16- 17/EE(B)dtd 10.08.16 Part TS 34 L	36/EE(B)Ekm dtd 07.10.16	Abdul Manaf	1992274	1623174.84	6 months					Work started					