

REPORT-V [ending April 2017]

STATE: KERALA
DETAILS OF ONGOING PROJECTS IN KERALA (P-7)

Sl No	Name of the Project	NH No Old / New	Length (km)	FY	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Rev / Date of Completion	Actual Date of Completion	Action taken by impltn agency	Name of NH Division / Executive Engineer	Name of the contractor /PH No.
1	6	7	8	8a	9	9a	10	11	12	13	14	18	19	20	25	26	27
	Widening to 2 lane																
1	Widening to 2 lane with paved shoulders from km 87/000 to km 133/720 (Nattukal to Thanau Jn in Palakkad) of NH 966(Old NH 213) on EPC mode	213/966	46.72	16-17	8/10.02.2017	870	294.26	11.04.2017/		LOA issued on 30.03.2017 Agreement executed on 11.04.2017	294.26					Malappuram/ Sri Gokul Das - 08086395238	M/s ULCCS, Kozhikode
2	Rehabilitation and upgradation of NH-85 (Old NH 49) from km 119/017 to km 161/300 (Design chainage km 119/017 to km 160/800)(Bodimettu to Munnar) to 2 lane with paved shoulders on EPC mode	49/85	42.28	16-17	8/10.02.2017	869	380.76			LOA issued on 26.4.2017 Appointed date yet to be fixed	380.76					Muvattupuzha/ Smt.P.K.Remma - 08086395223	Infraconpvt ltd
	Improvement of Riding Quality (IRQP)																
3	IRQP from km 0/000 to km 16/100 of NH 183A(newly declared)	183A	16.10	15-16	04.03.2016	856	13.68		0.00	LOA issued on 20.12.2016. LOA not accepted by the lowest bidder.	13.68	NA				Kollam/ Smt.Cini.A- 08086395216	M/S Metaguard
4	IRQP including geometric improvements from km 73/200 to km 96/000 of NH 185(newly declared)	185	22.80	15-16	04.03.2016	857	18.56	30.05.2016/ 07.06.2016	22.80	75%	18.56	06.03.2017				Muvattupuzha/ Sri.Issac Varghese - 08086395223	M/s. Raji Mathew & Co. Pamplaniyil, Bharananganam
5	Improvement from km 390/570 to km 406/600 on NH 47 [PBFF]	47/66	16.03	16-17	17.10.2016	866	17.00	18.03.17/ 01.04.2017	0.00	30%	17.00	17.06.2017				Alappuzha/ Sri Ajith Kumar.V.V- 08086395220	M/s Begora Infrastructure and development Pvt Ltd
	Construction of Bypasses		54.93						7.80								
6	Construction of 6.80 km 2 lane with paved shoulders Alappuzha bypass on NH47 (New NH 66) from km 408/100 to 414/900 in the State of Kerala on EPC basis with 50:50 cost sharing between Government of Kerala and Government of India (MORTH)	47/66	6.80	13-14	17-01-2014	817	255.75	11.02.2015 / 16.03.2015	0.00	56%	348.43	15.09.2017	NA	NA	NA	Alappuzha/ Sri Ajith Kumar.V.V- 08086395220	M/s RDS-CVCC (JV)

REPORT-V [ending April 2017]

STATE: KERALA
DETAILS OF ONGOING PROJECTS IN KERALA (P-7)

SI No	Name of the Project	NH No Old / New	Length (km)	FY	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Rev / Date of Completion	Actual Date of Completion	Action taken by impltn agency	Name of NH Division / Executive Enginee	Name of the contractor /PH No.
1	6	7	8	8a	9	9a	10	11	12	13	14	18	19	20	25	26	27
7	Construction of 13.0 km 2 lane with paved shoulders Kollam bypass on NH47 (New NH 66) from km 486/500 to 499/500 in the State of Kerala on EPC basis with 50:50 cost sharing between Government of Kerala and Government of India (MORTH)	47/66	13.00	13-14	17-01-2014	818	267.16	11.02.2015 / 27.05.2015	0.00	55%	352.05	26.11.2017	NA	NA	NA	Kollam/ Smt.Cini.A- 08086395216	M/s RDS-CVCC (JV)
8	Construction of balance portion of service road left out from km 402/500 to 404/580, Extension of Box culvert at km 402/810, Construction of 3.08km CCdrain, Construction of 225m retaining wall and road safety works on Kodungallur By-pass on NH -17 (New NH-66)	47/66	2.00	14-15	07.08.2014	832	15.13	14.11.2014 / 20.11.2014	0.00	95%	15.13	19.05.2016	Time extension up to 6 months or subject to the decision of DRE whichever is earlier	NA	NA	Kodungalloor/ Smt.Sreemala - 08086395228	Shri Abdul Faizy, M/s. Tarmac Builders (India)
	Total Length		220.66														
	Major Bridges																
9	Construction of 2-lane bridge over Ponnani Cochin Canal (Canoli canal) and its approaches in aggregate length of 1.54 km of NH17 from km 332/650 to km 333/900 (on EPC mode)	17/66	1	13-14	31.03.2014	831	40.62	21.05.2015 / 04.06.15	NA	100%	46.5	03.06.2017		12-04-2017		Kodungalloor/ Smt.Sreemala - 08086395228	M/s. EKK & Company.
10	Rehabilitation of Ambalapuzha ROB at km 425/000 and 4 minor bridges in between km 366/905 and km 387/300 namely Chandiroor Bridge at km 370/915,Kuthiathodu bridge at km 376/392,Ponnamveli bridge at km 382/315 & Puthenthodu bridge at km 385/920 on NH-66 (old NH-47)	47/66		15-16	04.03.2016	862	2.96	22.06.16/ 27.06.16	NA	98%	3.4081	26.09.16	EOT granted till 31.12.2016; EOT applied till 31.01.2017			Alappuzha/ Sri Ajith Kumar.V.V- 08086395220	M/s Nath Construction
11	Construction of Pathiri bridge at km 89/400 on NH 766 (Old NH 212)	212/766		16-17	17.10.2016	865	5.23	23.01.2017/		1%	5.23	22.01.2018				Kozhikkode/ Shri.Vinayaraj.K - 08086395234	Sri. Rajeev

REPORT-V [ending April 2017]

STATE: KERALA
DETAILS OF ONGOING PROJECTS IN KERALA (P-7)

SI No	Name of the Project	NH No Old / New	Length (km)	FY	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Rev / Date of Completion	Actual Date of Completion	Action taken by impltn agency	Name of NH Division / Executive Enginee	Name of the contractor /PH No.
1	6	7	8	8a	9	9a	10	11	12	13	14	18	19	20	25	26	27
12	Reconstruction of Karimpannalam bridge and approaches from km 200/000 to km 201/000 of NH 66	17/66		16-17	06.12.2016	868	12.71			NHAI proposed 6 laning in same reach. Decision to taken regarding execution of work	12.71					Kozhikkode/ Shri.Vinayaraj.K - 08086395234	
13	Reconstruction of Palolipalam bridge and approaches from km 201/000 to km 202/000 of NH 66	17/66		16-17	07.12.2016	867	12.33			NHAI proposed 6 laning in same reach. Decision to taken regarding execution of work	12.33					Kozhikkode/ Shri.Vinayaraj.K - 08086395234	
	Minor Bridges																
14	Rehabilitation of Shiriya Bridge at km 36/100, Kumbala Bridge at km 38/525 and Nileswaram bridge at km 93/320 of NH 66(Old NH 17)	66/17		15-16	04.03.2016	863	3.0774	30.05.2016/ 09.06.2016		75%	3.0774	08.03.17				Kannur/ Smt.Mini.P.K - 08086395242	P.K Sulphikar
15	Reconstruction of Kazhuthurutty Bridge at km 69/960 of NH-744	208/744		14-15	31.03.2015	843	3.35	16.09.2015/	NA	5%	3.35	15-06-2016	EOT applied till 10.07.2017	NA		Kollam/ Smt.Cini.A- 08086395216	Sri. KN Madusoothanan
16	Reconstruction of Muruganpanchal Bridge at km 76/00 of NH-744	208/744		14-15	31.03.2015	844	3.25	16.09.2015/	NA	5%	3.25	15-06-2016	EOT applied till 10.07.2017	NA		Kollam/ Smt.Cini.A- 08086395216	Sri. KN Madusoothanan
	Road Safety Works																
17	Providing traffic Safety measures including improvement of junctions,construction of drains,extension of culvert,retaining wall and traffic sign boards in between km 137/200 to 172/700 on Nh 183(Old NH 220)	183/220		15-16	04.03.2016	860	6.32	26.05.2016/ 01.06.2016	NA	90%	6.32	31.01.2017	EOT applied till 24.03.2017			Muvattupuzha/ Smt.P.K.Remma - 08086395223	M/s.Akshya Builders

REPORT-V [ending April 2017]

STATE: KERALA
DETAILS OF ONGOING PROJECTS IN KERALA (P-7)

Sl No	Name of the Project	NH No Old / New	Length (km)	FY	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Rev / Date of Completion	Actual Date of Completion	Action taken by impltn agency	Name of NH Division / Executive Engineer	Name of the contractor /PH No.
1	6	7	8	8a	9	9a	10	11	12	13	14	18	19	20	25	26	27
18	Providing road Safety measures between km 104/000 to 126/000 of NH 17(New NH 66) including easing of curves,widening of junction from km 114/750 to km 115/300 &widening of existing carriage way in selected reaches,construction of drain , extension of culvert,construction of retaining wall etc	66/17		15-16	04.03.2016	861	6.68	04.07.16/ 14.07.2016	NA	60%	6.68	13.04.17				Kannur/ Smt.Mini.P.K - 08086395242	P.K Sulphikar
19	Providing road Safety measures between km151/270 to km 184/600 including easing of curves, construction of drain, extension of culvert, construction of retaining wall and renewal of surface from km 151/270 to km 157/000 and from km 174/000 to 184/600 of NH17	66/17		15-16	04.03.2016	859	18.90	04.07.16/ 14.07.2016	NA	40%	18.90	13.04.17				Kannur/ Smt.Mini.P.K - 08086395242	P.K Sulphikar
20	Providing following traffic safety measures between km 264/100 to km 267/500, km 271/700 to km275/950, km 276/750 to km277/400,km282/400 to km287/200,km 295/00 to 305/500 and km 312/000 to km316/500 of NH 66(Old NH 17)	66/17		15-16	04.03.2016	858	15.64	07.06.16/ 17.06.16	NA	95%	15.64	16.06.2017				Malappuram/ Sri Gokul Das - 08086395238	M/s Malabar Tech
21	Providing following road safety measures between km 15/0 to 57/0 of Calicut Kollangal road of NH 766(Old NH 212)	212/766		15-16	19.10.2015	846	19.7468	29.02.2016/ 04.03.16	NA	75%	20.12	03.03.17	Eot applied till June 2017			Kozhikkode/ Shri.Vinayaraj.K - 08086395234	M/s. K Ravindran
22	Construction of gabion wall with necessary road safety measures from km 45/700 to km 46/100 on NH 208(New NH-744)	208/744		15-16	03.12.2015	847	2.39	Awarded on 03.03.2016.Ag reement executed on 04.03.2016	NA	Design drawing to be approved. Permission from railway to be obtained	2.39	-		-		Kollam/ Smt.Cini.A- 08086395216	M/S Akshaya Builders
23	Providing traffic safety measures at various Black spots and accident prone location b/w km 520/400 to 544/000 of NH 66(Old NH-47)	47/66		14-15	04.02.2015	837	8.25	12.03.15/ 23.12.2015	NA	99%	8.25	12.03.2016	EOT granted till 22.05.2016 applied for EOT upto 30.1.2017			Trivandrum/ Smt. Bindhu.R- 08086395212	M/s. Metaguard Engineers
24	Utility shifting of electrical poles from km 15/656 to km 87/000 in Malappuram District & km 87/000 to km 134/000 In Palakkad District on NH213	213/966		13-14	04.03.2014	827	1.52	NA	NA	95%	1.52	31.03.2016	Expected to complete on 31.12.2016	NA		Malappuram/ Sri Gokul Das - 08086395238	Kerala State Electricity Board.
25	Utility shifting of electrical poles from km 20/000 to km 33/000 and km 40/000 to km 81/250 on NH-744 (Old NH 208)	208/744		13-14	04.03.2014	825	0.97	NA	NA	90%	0.97	30.06.2015	Expected to complete on 31.12.2016	NA		Kollam/ Smt.Cini.A- 08086395216	Kerala State Electricity Board.

REPORT-V [ending April 2017]

STATE: KERALA
DETAILS OF ONGOING PROJECTS IN KERALA (P-7)

Sl No	Name of the Project	NH No Old / New	Length (km)	FY	Date of Original/ Revised Sanction	Job No.	San. Cost Rs . in Cr	Date of Agreement/Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Rev / Date of Completion	Actual Date of Completion	Action taken by impltn agency	Name of NH Division / Executive Engineer	Name of the contractor /PH No.
1	6	7	8	8a	9	9a	10	11	12	13	14	18	19	20	25	26	27
26	Utility shifting of electrical poles from km 15/000 to km 107/000 of NH 212	212/766		13-14	04.03.2014	826	1.04	NA	NA	80%	1.04	30.06.2015	Expected to complete on 31.12.2016	NA		Kozhikkode/ Shri.Vinayaraj.K - 08086395234	Kerala State Electricity Board.

1611.58

36.72

1599.797