

LIST OF WORKS AS ON 10/8/2017 - Buildings Design, Office of the Chief Engineer (Design & Administration) PWD
Thiruvananthapuram

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
COMPLETED WORKS							
1	Construction of Proposed Building for Nature Cure Hospital - Varkala	TVPM (Varkala)	62/14(D)	Rcv'd	ASE6	DD2	Complete drawing despatched
2	Construction of Arts and Science College at Malayinkil Village of Kattakada Taluk	TVPM (Kattakada)	90/14(D)	Rcv'd	AD7	DD5	Complete drawing despatched
3	Class room Building for K.K.Kunju Pillai H.S.School	Alappuzha		Rcv'd	AD4	DD3	Complete drawing despatched
4	Mini Civil Station - Kunnamangalam	Kozhikode (Kunnamangalam)	124/12(D)	Rcv'd	AD2	DD2	Complete drawing despatched
5	Budget Work 2013-2014 - Construction of building for PWD Complex - Parappanangadi	Malappuram (Thirurangadi)	37/14(D)	Rcv'd	AD2	DD2	Complete drawing despatched
6	Tagore Vidya Nikethan Special School, Thaliparamba, Kannur	Kannur (Thaliparamba)	29/13(D)	Rcv'd	AD6	DD4	Complete drawing despatched
7	Pre Metric Hostel for Boys at Thaliparamba in Morazha village - Kannur	Kannur	70/13(D)	Rcv'd	ASE6	DD2	Complete drawing despatched
8	LAC - ADS - Construction of a building for Govt. College, Nadapuram	Kozhikode (Nadapuram)	Revised AR 5/16(D) Block -II	Rcv'd for Block -2 only	AD6	DD4	Complete drawing despatched

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
ONGOING WORKS							
1	Construction of a Building for Industrial and Production Engineering, CET	TVPM (Kazhakoottam)	109/10(D)	Rcv'd	AD5	DD5	Details upto First Floor despatched.
2	Construction of Building for Auditorium cum Class room for Govt. HSS ,Sreekariyam	TVPM (Kazhakoottam)	49/12(D)	Rcv'd	AD4	DD3	Details upto First Floor despatched
3	New Building for CHC.Venpakal	TVPM (Neyyattinkara)	12/14(D)	Rcv'd	AD4	DD3	Details upto Third Floor despatched.
4	Civil Station - Vellanadu	TVPM (Aruvikkara)	98/13(D)	Rcv'd	AD2	DD1	Details upto second floor despatched.
5	Construction of Directorate for Homeo Medical college, Iramuttom, TVPM	TVPM (Nemom)	30/15(D)	Rcv'd	AD8	DD3	Tentative drawing despatched. Design work in progress.
6	Multi-storeyed Building for GHSS for Girls - Cotton Hill -TVPM	TVPM	88/12(D)	Rcv'd	AD6	DD4	Sub structure drawings despatched. Revised AR drawing received only on 26/7/2017.
7	State Election Commission, Construction of HQ Building - Tvpm	TVPM (Vattiyookavu)	121/13(D)	Rcv'd	AD7	DD5	Tentative design despatched. Design work in progress
8	New Building in 3rd stage Govt Engineering College - Barton Hill	TVPM (Vattiyookavu)	35/14(D)	Rcv'd	AD5	DD4	Tentative drawings despatched
9	Construction of Pharmacy College at Homeopathic College, TVPM	TVPM (Nemom)	Revised AR-41/16(D)	Rcv'd	AD5	DD5	Sub structure drawings despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
10	Ladies Hostel for Government Homeopathic Medical College, Iramuttom, Thiruvananthapuram	TVPM (Nemom)	29/15(D)	Rcv'd	ASE6	DD2	Sub structure drawings despatched.
11	Ladies Hostel for College of Pharmaceutical science at Medical College	TVPM (Kazhakoottam)	Not Rcv'd	Rcv'd	AD8	DD3	Awaiting Architectural Drawing & authenticated Soil report .
12	Construction of a Multi Storied Building attached to Dental College Thiruvananthapuram	TVPM (Kazhakoottam)	Revised AR-90/15(D).	Rcv'd	AD7	DD5	Sub structure drawings despatched.
13	Construction of Office Building and Other Construction Workers Board	TVPM	41/08(D)	Rcv'd	AD6	DD4	Kept in abeyance due to urgency of other works.
14	New O.P.Block for Govt.Taluk Hospital, Valiyakunnu, Attingal	TVPM(Attingal)	39/14(D)	Rcv'd	AD8	DD3	Awaiting clarification in Soil Report.
15	Construction of Six Storied Building to the Ladies Hostel for Pharmacy, Medical College Tvpm.	TVPM (Kazhakoottam)	Revised AR 64/16(D)	Rcv'd	AD2	DD1	Sub structure drawings despatched
16	Annual Plan 2013-14 Additional Building for Govt.Higher Secondary School, Vetoor (Construction of 6 class rooms of two storied building	TVPM	Not Rcv'd	Rcv'd	ASE6	DD2	Awaiting Architectural Drawing.
17	Construction of Proposed Building for Taluk Hospital - Chirayinkeezhu	TVPM (Chirayinkeezhu)	139/14	Rcv'd	ASE6	DD2	Awaiting clarification in Soil Report.
18	Construction of Ladies Hostel, Panchakarma Compound, Poojappura, Tvpm	TVPM	54/15	Rcv'd	AD5	DD5	Sub structure drawings despatched. Design work in progress

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
19	Construction of PWD Complex - Thiruvananthapuram	TVPM (Vattiyoorkavu)	93/15(D)	Not Rcv'd	AD8	DD3	Awaiting Soil Report
20	Proposed Academic Block, Women's College, Tvpm	TVPM	94/15(D)	Rcv'd	AD7	DD2	Tentative drawings despatched. Design work in progress.
21	Construction of Court Complex - Kattakada - Revised	TVPM (Kattakada)	Revised AR 109/15(D)	Rcv'd	AD2	DD1	Revised AR drawing received on 1/8/2017. Sub structure drawing under preparation
22	Geotechnical Research and Training Centre (GRTC) College of Engineering	TVPM (Kazhakoottam)	121/15(D)	Not Rcv'd	ASE6	DD2	Awaiting Soil Report
23	Speciality Block in State Public Health & Clinical Lab TVPM	TVPM	120/15(D)	Not Rcv'd	AD4	DD3	Awaiting Soil Report
24	Modern Clinical Pathology lab attached to General Hospital, Neyyattinkara	TVPM (Neyyattinkara)	136/15	Rcv'd	ASE1	DD1	Awaiting clarification in Soil Report
25	Additional Flat Type Quarters, Netaji Nagar, Thiruvananthapuram	TVPM	141/15	Not Rcv'd	AD4	DD3	Awaiting Soil Report
26	Construction of Head Quarters Building for Food safety Commisionerate, TVPM	TVPM	Not Rcv'd	Rcv'd	AD7	DD5	Awaiting approved Architectural Drawing & authenticated Soil report .
27	Proposed Psychiatric Ward at Mental Health, Peroorkada	TVPM (Vattiyoorkavu)	27/16(D)	Rcv'd	ASE6	DD2	Design work in progress.
28	Additional Flat type Quarters, Observatory-TVPM	TVPM (Vattiyoorkavu)	58/16	Not Rcv'd	AD5	DD5	Awaiting Soil Report

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
29	Construction of Multi Storied Building for Library, Lab Diagnostic Centre and Class Room etc in Govt. Ayurveda College, TVPM	TVPM	60/16(D)	Not Rcv'd	AD6	DD4	Awaiting Soil Report
30	Karunya Bhavan - Govt. Medical College - TVPM	TVPM (Kazhakootam)	66/16(D)	Not Rcv'd	AD5	DD5	Awaiting Soil Report
31	Govt.H.S.L.P.S Peroorkada	TVPM (Vattiyoorkavu)	Not Rcv'd	Not Rcv'd	AD8	DD3	Awaiting Architectural Drawing & Soil report .
32	Construction of New Building for Kerala Administrative Tribunal at Vanchiyoor	TVPM	Not Rcv'd	Not Rcv'd	AD2	DD2	Awaiting Architectural Drawing & Soil report .
33	Construction of New High School Block in VHSS. Njekkad	TVPM	Not Rcv'd	Not Rcv'd	AD5	DD5	Awaiting Architectural Drawing & Soil report .
34	Construction of New Academic Block in GPTC, Attingal	TVPM	Not Rcv'd	Not Rcv'd	AD6	DD4	Awaiting Architectural Drawing & Soil report .
35	Staff Quarters (Type-I) at Government Press Compound, Mannanthala	TVPM	111/16	Not Rcv'd	AD5	DD5	Awaiting Soil Report
36	New Building for Govt. Technical School, Kulathoor, Neyyattinkara	TVPM	63/17(D)	Not Rcv'd	AD4	DD3	Awaiting Clarification in Soil Report. Revised AR drawing received only on 9/8/2017
37	New Registration Complex at Nemom	TVPM	68/17(D)	Not Rcv'd	AD5	DD5	Awaiting Soil Report
38	Construction of Mini Civil Station, Karumkulam	TVPM(Kovalam)	Not Rcv'd	Rcv'd	AD7	DD6	Awaiting Architectural Drawing

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
39	Pilgrim Centre at Ittiyappara- Ranni - Pathanamthitta	Pathanamthitta (Ranni)	29/11(D)	Rcv'd	AD4	DD3	Pile layout drawings despatched Design work in progress.
40	Fire and Rescue Station - Adoor, Pathanamthitta	Pathanamthitta	103/14(D)	Rcv'd	AD5	DD5	Awaiting clarification in Soil Report
41	Court Complex, Thiruvalla	Pathanamthitta	105/16	Rcv'd	AD2	DD1	Awaiting clarification in Soil Report
42	Construction of Five Storied Building for Rest House - Ranni.	Pathanamthitta	84/14(S)	Rcv'd	ASE6	DD2	Awaiting approved Detailed Architectural Drawing
43	Collector's Bungalow at Pattanamthitta	Pathanamthitta	15/17(D)	Not Rcv'd	AD6	DD4	Awaiting Soil Report
44	Govt. Higher Secondary School - Perigara, Pathanamthitta	Pathanamthitta	Not Rcv'd	Rcv'd(not authenticated)	AD7	DD5	Awaiting Architectural Drawing & authenticated Soil Report
45	Thiruvalla Primary Health Centre-Niranam	Pathanamthitta	Not Rcv'd	Not Rcv'd	AD2	DD1	Awaiting in Soil Report and AR drawing.
46	Construction of Administrative and Research Block and Staff Quarters - Govt.Dental College - Kottayam	Kottayam	71/14(D)	Rcv'd	AD2	DD2	Work not started due to urgency of other works
47	Mini Civil Station, Pala- Phase II at Neliyani	Kottayam (Pala)	147/14(D)	Rcv'd	AD4	DD3	Details upto first floor despatched. Design work in progress.
48	Deposit Work - SC/ST DD Proposal for construction of Govt Tribal U.P.School, Kosady, Mundakkayam	Kottayam (Poonjar)	119/15(D)	Rcv'd	AD2	DD1	Details of Sub structures despatched. Design work in progress

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
49	MCK - Construction of New House Surgeon's Quarters of Govt Medical College , Kottayam(House surgeon's Hostel)	Kottayam	69/16(D)	Rcv'd	AD5	DD5	Design work in progress.
50	Proposed Elevated Passage for New Casualty Block at Govt Medical College, Kottayam.	Kottayam	85/17	Not Rcv'd	AD6	DD4	-
51	Fire Station- Kaduthuruthy	Kottayam	Not Rcv'd	Rcv'd	ASE1	DD1	Awaiting Architectural Drawing
52	Compound wall for Govt.Polytechnic - Kaduthuruthy	Kottayam	Not Rcv'd	Not Rcv'd	ASE3	DD3	Awaiting layout and soil investigation details
53	Construction of Central Library cum Lecture Hall Complex in TDMC Alappuzha	Alappuzha (Ambalapuzha)	126/13(D) Revised AR No.13/14 (D)	Rcv'd	AD4	DD3	Tentative drawings despatched.
54	Construction of Court Complex at Kayamkulam.	Alappuzha (Kayamkulam)	86/11(D) Revised AR.No.	Rcv'd	AD7	DD5	Tentative drawings based on AR 86/11(D) despatched
55	Construction of MCS annexe at Cherthala.	Alappuzha (Cherthala)	127/10(D)	Rcv'd	AD4	DD3	Sub structure drawings despatched.
56	Construction of New Building for Pharmacy College- TDMC Alappuzha	Alappuzha (Ambalapuzha)	117/12(D)	Rcv'd	AD7	DD5	Kept in abeyance due to urgency of other works.
57	Trauma Care Unit in TDMCH - Vandanam - Alappuzha	Alappuzha (Ambalapuzha)	14/2014	Rcv'd	AD6	DD3	Sub Structure details based on original AR despatched. Design work is on hold.
58	Construction of Educational Complex,(Block-A) Chengannur	Alappuzha (Chengannur)	125/15(D)	Rcv'd	AD5	DD5	Tentative drawings despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
59	Construction of Educational Complex,(Block-B) Chengannur	Alappuzha (Chengannur)	137/15	Rcv'd	AD2	DD2	Tentative drawings despatched.
60	Construction of Maternity Block at Taluk Hospital, Cherthala	Alappuzha (Cherthala)	67/16(D)	Not Rcv'd	AD8	DD3	Awaiting Soil Report
61	Construction of Excise complex - Cherthala	Alappuzha (Cherthala)	21/12(s)	Rcv'd	AD4	DD3	Awaiting approved Architectural Drawing .
62	Ayurveda Hospital,Chengannur	Alappuzha (Chengannur)	141/16(D)	Rcv'd	AD5	DD5	Design work in progress
63	Cyclone Shelter at Mararikulam	Alapuzha	22/17(D)	Rcv'd	AD (computer cell)	DD2	Tentative drawing despatched. Design Work in progress
64	Building for Scientifically designed Drug Ware House TDMCH Complex, Vandanam Alappuzha	Alappuzha (Ambalapuzha)	39/17(D)	Rcv'd	AD4	DD5	Awaiting authenticated Soil Report
65	Construction of Building for Obsterrics and Gynacology Department,TDMCH Complex, Vandanam, Alappuzha	Alappuzha (Ambalapuzha)	72/17(D)	Not Rcv'd	AD2	DD1	Awaiting Revised Architectural Drawing and soil report .
66	Mini Civil Station - Kattapana	Idukki	77/2013(D)	Rcv'd	AD4	DD5	Details upto First Floor despatched. Design work in progress.
67	Construction of a building for District Homeo Hospital at Kakkanad, Ernakulam	Ernakulam (Thrikkakara)	46/13(D)	Rcv'd	AD5	DD5	Details upto second Floor despatched. Design work in progress.
68	Construction of Auditorium for Women's Polytechnic, Kalamassery.	Ernakulam (Kalamassery)	99/2013(D)	Rcv'd	AD5	DD4	Kept in abeyance due to urgency of other works.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
69	Construction of New Block for Govt. Women's Polytechnic, Kalamassery.	Ernakulam (Kalamassery)	Not Rcv'd	Rcv'd	AD2/AD6	DD1	Awaiting Architectural Drawing .
70	Mini Civil Station - Kolenchery	Ernakulam (Piravom)	36/2014(D)	Rcv'd	AD2	DD4	Details upto second floor despatched. Design work in progress.
71	Construction of new building for Govt. Polytechnic - Perumbavoor-Koovappady	Ernakulam (Perumbavoor)	94/14(D)	Rcv'd	ASE6	DD2	Sub structure drawings despatched. Design work in progress
72	Project Training centre for Registration Department, Koothattukulam	Ernakulam (Piravom)	60/15(D)	Rcv'd	AD7	DD5	Kept in abeyance due to urgency of other works.
73	PWD Complex at Neriamangalam (Rest House)	Ernakulam (Kothamangalam)	Revised AR No.62/16(D)	Rcv'd	AD2	DD4	Drawings of layout of pile despatched.
74	Construction of Building for Govt. ITI. Maradu,Ernakulam	Ernakulam (Thrippunnithura)	112/16(D)	Rcv'd	AD5	DD5	Tentative drawing despatched.
75	Construction of Pharmacy Block in Govt. Ayurveda College , Thrippunnithura	Ernakulam (Thrippunnithura)	Not Rcv'd	Not Rcv'd	AD5	DD5	Awaiting Architectural Drawing & Soil report .
76	PWD Rest House & PWD Offices Compound, Moovattupuzha	Ernakulam	Not Rcv'd	Rcv'd	AD8	DD3	Awaiting Architectural Drawing .
77	LAC-ADF-H&FWD- Construction of Casualty & ICU block of THQ Wadakkanchery	Thrissur (Wadakkanchery)	51/15(D)	Rcv'd	AD4	DD3	Details upto Second Floor despatched. Design work in progress.
78	Institute for Human resource Development in Health Sector, Koratty, Thrissur.	Thrissur (Chalakydy)	42/15(D)	Not Rcv'd	ASE6	DD2	Awaiting Soil report .

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
79	Court Complex, Chavakkad, Thrissur	Thrissur (Guruvayoor)	61/15(D)	Not Rcv'd	AD2	DD2	Awaiting Soil report .
80	Administrative Block, Lecture Hall, Conference Hall, E-Library, Medical Store and DHMP unit for Mental Health Centre , Thrissur	Thrissur	22/16(D)	Not Rcv'd	AD5	DD5	Awaiting Soil report .
81	Court Complex - Irinjalakuda	Thrissur (Irinjalakuda)	16/14(D)	Rcv'd	ASE6	DD2	Awaiting revised Architectural Drawing
82	Construction of Educational Complex at Palakkad	Palakkad (Puthukad)	140/12(D)	Rcv'd	ASE6	DD2	Sub structure drawings despatched.
83	Construction of Proposed Court Complex at Palakkad	Palakkad	76/13(D)	Rcv'd	AD2/AD6	DD1	Tentative drawings despatched.
84	Construction of Science Block for SNGS College, Pattambi, Palakkad	Palakkad (Pattambi)	106/16(D)	Rcv'd	AD6	DD4	First and Second floor(Block III), Remaining portion of retaining wall along grid 12&12' despatched. Design work in progress.
85	Construction of Auditorium at Govt. College, Palakkad	Palakkad	1/15(D)	Not Rcv'd	AD5	DD5	Awaiting Soil report .
86	Construction of Boys Hostel and Boys Hostel Canteen for Govt. Victoria College, Palakkad	Palakkad	70/15(D)	Not Rcv'd	AD2/AD6	DD1	Awaiting Soil report .
87	Construction of building to Govt. High School, Agali	Palakkad (Mannarkkad)	Not Rcv'd	Rcv'd	ASE6	DD2	Awaiting Architectural Drawing
88	Community Health Centre , Kuttipuram - Malappuram	Malappuram (Kottakkal)	38/15	Rcv'd	ASE4	DD2	Tentative drawing despatched. Design work in progress.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
89	Court Complex, Parappanangadi, Malappuram	Malappuram (Thirurangadi)	140/16(D)	Rcv'd	ASE4	DD1	Awaiting clarification in Soil report .
90	Social Justice Complex, Thavanoor, Malappuram- CWC & JJB Buildings, Girls Hostel & Boys Hostel	Malappuram (Thavanoor)	28/16(D), 29/16(D), 30/16(D)	Not Rcv'd	AD6	DD4	Awaiting Soil report .
91	Construction of PWD Complex - Manjeri	Malappuram	Not Rcv'd	Not Rcv'd	AD4	DD3	Awaiting Soil report and AR drawing..
92	Centre for Excellence P.G.Block for Govt. College, Malappuram	Malappuram	20/17(D)	Not Rcv'd	ASE3	DD3	Awaiting Soil report .
93	Dental College Kozhikode - ADDL Block	Kozhikode (North Kozhikode)	64/12(D)	Rcv'd	AD4	DD3	Details upto Second Floor despatched. Design work in progress.
94	Academic Block - Govt. Engineering College - Kozhikode	Kozhikode (North Kozhikode)	106/12(D)	Rcv'd	AD4	DD3	Tentative drawings despatched.
95	Construction of Regional Public Health Laboratory	Kozhikode (South Kozhikode)	99/14(D)	Rcv'd	AD2/ AD6	DD1	Tentative drawings despatched due to urgency. Awaiting clarification in Soil report .
96	Govt Engineering College -Kozhikode - General Work Shop	Kozhikode (North Kozhikode)	64/13(D)	Rcv'd	AD2	DD2	Awaiting authenticated Soil report .
97	Govt. Arts and Science College, Balussery- Kozhikode	Kozhikode (Balussery)	Revised AR.No. 123/16(D)	Rcv'd	AD7	DD5	Details upto second floor (Block - 1&2) details upto first floor (Block - 3&4) despatched.
98	Mini Civil Station, Balusserry, Kozhikode	Kozhikode (Balussery)	129/15	Rcv'd	AD4	DD3	Awaiting clarification in Soil report .

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
99	Labour Room Complex, Women & Children Hospital, Kozhikode	Kozhikode (North Kozhikode)	40/16(D)	Rcv'd	AD7	DD5	Awaiting authenticated Soil report .
100	HED- Govt Law College- Kozhikode- Extension of Library Block	Kozhikode (North Kozhikode)	Not Rcv'd	Rcv'd	AD2	DD2	Awaiting Architectural Drawing.
101	Budget Proposal 2016-17 Construction of New Building for Mukkom Police Station	Kozhikode (Mukkom)	Not Rcv'd	Not Rcv'd	AD7	DD5	Awaiting Architectural Drawing & Soil report .
102	Hospital Block at Homeo Medical college, Kozhikode	Kozhikode (Mukkom)	89/17(D)	Not Rcv'd	AD8	DD3	Awaiting Soil report .
103	Sub Registrar Office, West Hill, Kozhikode	Kozhikode (Mukkom)	120/17(D)	Not Rcv'd	ASE5	DD5	Awaiting Soil report .
104	Judicial First class Magistrate Court - Koothuparamba	Kannur (Koothuparamba)	37/12(D) . 29/03/12	Rcv'd	AD2	DD1	Tentative drawings despatched
105	P.W.D Complex, Kannur	Kannur	53/14	Rcv'd	ASE6	DD2	Tentative drawings despatched.
106	Govt Ayurveda College Hospital (W&C), Pariyaram	Kannur (Thaliparamba)	149/13(D)	Rcv'd	AD6	DD4	Details upto General roof despatched.
107	Family Court in Munsiff court compound, Kannur	Kannur	15/14(D)	Rcv'd	AD5	DD5	Tentative drawing despatched.
108	Construction of Mini Civil Station, Iritty	Kannur (Peravoor)	13/15(D)	Rcv'd	AD2	DD2	Awaiting clarification in Soil report .
109	Construction of Multi Storied Building for Court Complex, Thalassery	Kannur (Thalassery)	101/14(D)	Rcv'd	AD6	DD4	Awaiting clarification in Soil report.
110	Kottayam - Malabar HSS, Kannur	Kannur (Kuthuparambu)	71/16	Not Rcv'd	AD2/AD6	DD1	Awaiting Soil report .

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
111	Workshop Complex Govt. I.T.I, Perigome, Kannur	Kannur	55/17(D)	Not Rcv'd	AD5	DD5	Awaiting Soil report .
112	Administrative Block, Govt. I.T.I, Perigome, Kannur	Kannur	44/17(D)	Not Rcv'd	AD6	DD4	Awaiting Soil report .
113	Construction of Men's Hostel at NGO Quarters Compound - Kannur	Kannur	Not Rcv'd	Rcv'd	ASE2	DD2	Awaiting Architectural Drawing.
114	District Ayurveda Hospital - Kasargode	Kasargode	78/2016	Not Rcv'd	AD6	DD4	Awaiting Soil report .
115	Construction of Hospital Building at Mananthawady	Wayanad (Mananthawady)	3/15(D)	Rcv'd	AD4	DD3	Tentative drawing despatched. Design Work in progress
116	I.B.Mananthavady	Wynad (Mananthawady)	65/16(S)	Rcv'd	AD8	DD3	Awaiting Architectural Drawing
117	NCC Training Centre, Mananthavady	Wynad (Mananthawady)	35/17(D)	Rcv'd	ASE4	DD1	Design work in progress