

LIST OF WORKS AS ON 8/12/2017 - Buildings Design, DRIQ Board, PWD

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
COMPLETED WORKS							
1	Construction of Proposed Building for Nature cure Hospital - Varkala	TVPM (Varkala)	62/14(D)	Rcv'd	AD3	DD2	Complete drawing despatched
2	Construction of Arts and Science College at Malayinkil Village of Kattakada Taluk	TVPM (Kattakada)	90/14(D)	Rcv'd	AD7	DD5	Complete drawing despatched
3	Class room Building for K.K.Kunju Pillai H.S.School	Alappuzha	Bs.No.D3-62/2015	Rcv'd	AD4	DD3	Complete drawing despatched
4	Mini Civil Station - Kolenchery	Ernakulam (Piravom)	36/2014(D)	Rcv'd	AD2	DD4	Complete drawing despatched
5	Mini Civil Station - Kunnamangalam	Kozhikode (Kunnamangalam)	124/12(D)	Rcv'd	AD2	DD2	Complete drawing despatched
6	Budget Work 2013-2014 - Construction of building for PWD Complex - Parappanagadi	Malappuram (Thirurangadi)	37/14(D)	Rcv'd	AD2	DD2	Complete drawing despatched
7	Tagore Vidya Nikethan Special School, Thaliparamba,Kannur	Kannur (Thaliparamba)	29/13(D)	Rcv'd	AD6	DD4	Complete drawing despatched
8	Pre Metric Hostel for Boys at Thaliparamba in Morazha village - Kannur	Kannur	70/13(D)	Rcv'd	AD3	DD2	Complete drawing despatched
9	LAC - ADS - Construction of a building for Govt. College, Nadapuram (Block -2)	Kozhikode (Nadapuram)	Block -II 5/16(D)	Rcv'd for Block -2 only	AD6	DD4	Complete drawing despatched
ONGOING WORKS							
1	Construction of a Building for Industrial and Production Engineering, CET	TVPM (Kazhakootam)	109/10(D)	Rcv'd	AD5	DD5	Details upto First Floor despatched.
2	Construction of Building for Auditorium cum Class room for Govt. HSS Sreekariyam	TVPM (Kazhakootam)	49/12(D)	Rcv'd	AD4	DD3	Details upto First Floor despatched
3	New Building for CHC.Venpakal	TVPM (Neyyattinkara)	12/14(D)	Rcv'd	AD4	DD3	Details upto Third Floor despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
4	Civil Station - Vellanadu	TVPM (Aryanad)	98/13(D)	Rcv'd	AD2	DD1	Details upto second floor despatched.
5	Construction of Directorate for Homeo Medical college, Iranimuttom, TVPM	TVPM (Nemom)	30/15(D)	Rcv'd	AD8	DD3	Pile layout despatched
6	Multistoried building for GHSS for Girls - Cotton Hill -TVPM	TVPM (TVPM)	88/12(D)	Rcv'd	ASE2	SE2	Revised Sub structure, First floor (Block - 3) drawings despatched.
7	State Election Commission, Construction of HQ Building - Tvpm	TVPM (Vattiyoorkavu)	121/13(D)	Rcv'd	AD7	DD5	Sub structure & ground floor drawings despatched
8	New Building in 3rd stage Govt Engineering College - Barton Hill	TVPM (Vattiyoorkavu)	35/14(D)	Rcv'd	AD5	DD4	Tentative drawings despatched
9	Construction of Pharmacy College at Homeopathic College, TVPM	TVPM (Nemom)	Revised AR-41/16(D)	Rcv'd	AD5	DD5	Sub structure drawings despatched.
10	Ladies Hostel for Government Homeopathic Medical College, Iranimuttam, Thiruvananthapuram	TVPM (Nemom)	29/15(D)	Rcv'd	ASE6	DD2	Details of Ground floor slab & beams despatched. Design work in progress.
11	Construction of a Multi Storied Building attached to Dental College Thiruvananthapuram	TVPM (Kazhakootam)	Revised AR-90/15(D). Received on 5/8/2015	Rcv'd	AD7	DD5	Sub structure drawings despatched.
12	Construction of Office Building and other Construction workers Board	TVPM (TVPM)	41/08(D)	Rcv'd	ASE3	SE2	Revised Architectural Drawing received on 20/11/17.
13	New O.P.Block for Govt.Taluk Hospital, Valiyakunnu, Attingal	TVPM(Attingal)	39/14(D)	Rcv'd	AD8	DD3	Awaiting clarification in Soil Report.
14	Construction of Six Storied Building to the Ladies Hostel for Pharmacy, Medical College Tvpm.	TVPM (Kazhakootam)	Revised AR-64/16(D)	Rcv'd (Addl. Reports)	AD2	DD1	Sub structure drawings despatched.
15	Construction of Ladies Hostel, Panchakarma Compound, Poojappura, Tvpm	TVPM (Nemom)	54/15	Rcv'd	AD5	DD5	Sub structure drawings despatched.
16	Construction of PWD Complex - Thiruvananthapuram	TVPM (Vattiyoorkavu)	93/15(D)	Not Rcv'd	AD8	DD3	Awaiting Soil Report
17	Proposed Academic Block, Women's College, Tvpm	TVPM (TVPM)	94/15(D)	Rcv'd	AD7	DD2	Sub structure drawings despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
18	Construction of Court Complex - Kattakada - Revised	TVPM (Kattakada)	Rev. No. 109/15(D)	Rcv'd	AD2	DD1	Layout of pile foundation despatched.
19	Modern Clinical Pathology lab attached to General Hospital, Neyyattinkara	TVPM (Neyyattinkara)	136/15	Rcv'd	ASE1	DD1	Awaiting clarification in Soil Report
20	Additional Flat Type Quarters, Netaji Nagar, Thiruvananthapuram	TVPM (TVPM)	141/15	Not Rcv'd	AD4	DD3	Awaiting Soil Report
21	Proposed Psychiatric Ward at Mental Health, Peroorkada	TVPM (Vattiyoorkavu)	27/16(D)	Rcv'd	ASE6	DD2	Sub structure drawings despatched.
22	Additional Flat type Quarters, Observatory-TVPM	TVPM (Vattiyoorkavu)	58/16	Not Rcv'd	AD5	DD5	Awaiting Soil Report
23	Construction of Multi Storied Building for Library, Lab Diagnostic Centre and Class Room etc in Govt. Ayurveda College, TVPM	TVPM (TVPM)	60/16(D)	Not Rcv'd	ASE5	DD4	Awaiting Soil Report
24	Karunya Bhavan - Govt. Medical College - TVPM	TVPM (Kazhakootam)	66/16(D)	Not Rcv'd	AD5	DD5	Awaiting Soil Report
25	Govt.H.S.L.P.S Peroorkada	TVPM (Vattiyoorkavu)	164/17(D)	Not Rcv'd	AD8	DD3	Awaiting Soil report .
26	Construction of New High School Block in VHSS. Njekkad	TVPM (Attingal)	Not Rcv'd	Not Rcv'd	AD5	DD5	Awaiting Architectural Drawing & Soil report .
27	Construction of New Academic Block in GPTC, Attingal	TVPM (Attingal)	Not Rcv'd	Rcv'd	ASE5	DD4	Awaiting Architectural Drawing & clarification in Soil report .
28	Staff Quarters (Type-I) at Government Press Compound, Mannanthala	TVPM (Vamanapuram)	111/16	Not Rcv'd	AD5	DD5	Letter sent to CE for design the work by the field officers
29	New Building for Govt. Technical School, Kulathoor, Neyyattinkara	TVPM (Neyyattinkara)	176/17(D)	Rcv'd	AD4	DD3	Sub structure drawings despatched.
30	Construction of Mini Civil Station, Karumkulam	TVPM (Kovalam)	Not Rcv'd	Rcv'd	AD7	DD5	Awaiting Architectural Drawing
31	Construction of a modern flat complex for MLAs near existing hostel building	TVPM (TVPM)	149/17(D)	Rcv'd	AD2/ ASE5	SE2	Awaiting revised Architectural drawing .
32	Construction of Geriatric ward, Panchakarma Hospital, Poojapura, Thiruvananthapuram	TVPM (Nemom)	161/17(D)	Not Rcv'd	AD7	DD5	Awaiting Soil Report

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
33	Govt. Higher Secondary School, Vakkom	TVPM (Attingal)	Not Rcv'd	Not Rcv'd	ASE4	DD4	Awaiting Architectural drawing and authenticated soil report
34	Cancer care Centre at Taluk Hospital, Neendakara, Kollam	Kollam	220/17(D)	Nil	AD8	DD3	Letter sent for work to be taken up by field officer.
35	Excise Office Complex- SasthamKotta, Kollam	Kollam	211/17(D)	Nil	ASE1	DD1	Letter sent for work to be taken up by field officer.
36	Pilgrim Centre at Ittiyappara- Ranni - Pathanamthitta	Pathanamthitta (Ranni)	29/11(D)	Rcv'd	AD4	DD3	Drawings of layout of pile despatched.
37	Fire and Rescue Station - Adoor, Pathanamthitta	Pathanamthitta (Adoor)	103/14(D)	Rcv'd	AD5	DD5	Awaiting clarification in Soil Report
38	Court Complex, Thiruvalla	Pathanamthitta (Thiruvalla)	105/16	Rcv'd	AD2	DD1	Awaiting clarification in Soil Report & revised Architectural drawing.
39	Construction of five Storied Building for Rest House - Ranni.	Pathanamthitta (Ranni)	79/17(D)	Rcv'd	ASE5	DD4	Awaiting revised Architectural drawing
40	Govt. Higher Secondary School - Perigara, Pathanamthitta	Pathanamthitta (Thiruvalla)	Not Rcv'd	Rcv'd (not authenticated)	AD7	DD5	Awaiting Architectural drawing and authenticated soil report
41	Thiruvalla Primary Health Centre- Niranam	Pathanamthitta (Thiruvalla)	Not Rcv'd	Not Rcv'd	AD2	DD1	Awaiting in Soil Report and AR drawing.
42	Community Health Centre , Ezhumatoor, Pathanamthitta	Pathanamthitta (Ranni)	Not Rcv'd	Rcv'd	ASE2	DD2	Work transferred to Ernakulam Regional office
43	St.Mary's Govt.High School, Kunnamthanam	Pathanamthitta (Ranni)	Not Rcv'd	Rcv'd	ASE5	DD4	
44	Construction of Administrative and Research Block and Staff Quarters - Govt.Dental College - Kottayam	Kottayam (Kottayam)	71/14(D)	Rcv'd	ASE6	DD2	Design work in progress.
45	Mini Civil Station, Pala- Phase II at Nellyani	Kottayam (Pala)	147/14(D)	Rcv'd	AD4	DD3	Details upto FF despatched.
46	Deposit Work - SC/ST DD Proposal for consruction of Govt Tribal U.P.School, Kosady, Mundakkayam	Kottayam (Poonjar)	119/15(D)	Rcv'd	AD2	DD1	Substructure drawings despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
47	MCK - Construction of New House Surgeon's Quarters of Govt Medical College , Kottayam(House surgeon's Hostel)	Kottayam (Ettumanoor)	69/16(D)	Rcv'd	AD5	DD5	Tentative drawing despatched.
48	Fire Station- Kaduthuruthy	Kottayam (Kaduthuruthy)	Not Rcv'd	Rcv'd	ASE1	DD1	Awaiting revised soil report and approved Architectural Drawing
49	Medical & Surgical Store for Medical Colege Hospital, Kottayam	Kottayam (Ettumanoor)	135/17(D)	Not Rcv'd	ASE6	DD2	Awaiting Soil Report
50	New Building for Technical High School, Teekoy	Kottayam (Poonjar)	150/17(D)	Not Rcv'd	AD4	DD3	Awaiting Soil Report
51	Ayurveda Dispensary- Nedumkunnam	Kottayam (Kanjirappally)	Not Rcv'd	Rcv'd	AD8	DD3	Awaiting Architectural drawing and Clarification in soil report
52	NABARD- RIDFXX-H&FWD- Construction of New Buildings for CHC,Paika, Kottayam	Kottayam	27/15(D)	Rcv'd	AD4	DD3	EE informed that the work was outsourced on 6/1/2016. EE informed on 5/10/17 work is required. Revised soil report received on 20/10/2017.Awaiting clarification in soil report.
53	New Gate at the entrance of ICH Hospital, Gandhi Nagar Govt. Medical College. Kottayam	Kottayam	199/17(D)	Nil	AD7	DD5	Work to be done by field officer itself.
54	Construction of Central Library cum Lecture Hall Complex in TDMC Alappuzha	Alappuzha (Ambalapuzha)	126/13(D) Revised ARdrawing No.13/14 (D)	Rcv'd	AD4	DD3	Tentative drawings despatched.
55	Construction of Court Complex at Kayamkulam.	Alappuzha (Kayamkulam)	86/11(D) Revised AR.No. 32/16(D)	Rcv'd	AD7	DD5	Tentative drawings based on AR 86/11(D) despatched.
56	Construction of Mini Civil Station annexe at Cherthala.	Alappuzha (Cherthala)	127/10(D) 19/07/2010 (Revised AR received)	Revised Soil Report Rcv'd	AD4	DD3	Sub structure drawings despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
57	Construction of New Building for Pharmacy College- TDMC Alappuzha	Alappuzha (Ambalapuzha)	117/12(D)	Rcv'd	AD7	DD5	Work not started due to urgency of other works. Oral information from field officers, that it won't be important.
58	Trauma Care Unit in TDMCH - Vandanam - Alappuzha	Alappuzha (Ambalapuzha)	14/2014	Rcv'd	ASE5	DD3	Sub Structure details based on original AR despatched.Design work is on hold. Awaiting revised Architectural drawing.
59	Construction of Educational complex,(Block-A) Chengannur	Alappuzha (Chengannur)	125/15(D)	Rcv'd	AD5	DD5	Tentative drawings despatched. Work is held up due to site problem(No shifting & demolishing of existing building)
60	Construction of Educational complex,(Block-B) Chengannur	Alappuzha (Chengannur)	137/15	Rcv'd	AD2	DD2	Tentative drawings despatched. Work is held up due to site problem(No shifting & demolishing of existing building)
61	Construction of Maternity Block at Taluk Hospital, Cherthala	Alappuzha (Cherthala)	67/16(D)	Not Rcv'd	AD8	DD3	Awaiting Soil Report
62	Construction of Excise complex - Cherthala	Alappuzha (Cherthala)	142/17(D)	Rcv'd	AD4	DD5	Tentative drawings despatched.
63	Ayurveda Hospital,Chengannur	Alappuzha (Chengannur)	141/16(D)	Rcv'd	AD5	DD5	Sub structure drawings despatched.
64	Building for Scientifically designed Drug Ware House TDMCH Complex, Vandanam Alappuzha	Alappuzha (Ambalapuzha)	39/17(D)	Rcv'd	AD4	DD5	Soil Report received on 21/10/2017.
65	Construction of Building for Obsterics and Gynaecology Department,TDMCH Complex, Vandanam, Alappuzha	Alappuzha (Ambalapuzha)	72/17(D)	Rcv'd	AD2	DD1	Revised Architectural Drawing received on 16/11/2017.
66	Excise Complex - Kuttanad	Alappuzha (Kuttanad)	134/13(D)	Rcv'd	ASE6	DD2	Design work yet to be started
67	New Building for Govt. Higher Secondary School, Kalavoor	Alappuzha (Alappuzha)	Not Rcv'd	Rcv'd	ASE7	DD1	Awaiting Architectural Drawing and authenticated soil report.
68	Construction of Flat type NGO Quarters, Kaithavana	Alappuzha (Ambalapuzha)	210/17(D)	Rcv'd	AD2	DD1	Architectural Drawing received on 24/11/2017.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
69	Construction of District Jail- Alappuzha	Alappuzha (Alappuzha)	Not Rcv'd	Rcv'd	AD4	DD3	Awaiting Architectural Drawing .
70	Construction of PWD Rest House at Karumady in Ambalapuzha ConsistENCY	Alappuzha (Ambalapuzha)	Not Rcv'd	Rcv'd	ASE7	DD1	Awaiting Architectural Drawing and authenticated soil report.
71	Construction of building for Govt Higher Secondary, Thalavady, Alapuzha	Alappuzha	Not Rcv'd	Rcv'd	ASE6	DD2	Awaiting Architectural Drawing and authenticated soil report.
72	NABARD XXIII - 2017-18- Taluk Hospital - Thuravoor	Alappuzha	Not Rcv'd	Rcv'd	ASE4	DD4	Awaiting Architectural Drawing.
73	Mini Civil Station - Kattapana	Idukki (Idukki)	77/2013(D)	Rcv'd	AD4	DD5	Details upto second floor despatched.
74	Court Complex - Kattapana	Idukki (Idukki)	185/17(D)	Not Rcv'd			Work transferred to Ernakulam Regional office
75	Construction of a building for District Homeo Hospital at Kakkanad, Ernakulam	Ernakulam (Thrikkakara)	46/13(D)	Rcv'd	AD5	DD5	Super structure upto second Floor despatched.
76	Construction of Auditorium for Women's Polytechnic, Kalamassery.	Ernakulam (Kalamassery)	99/2013(D)	Rcv'd	AD5	DD4	Not started due to other urgent works
77	Construction of New Block for Govt. Women's Polytechnic, Kalamassery.	Ernakulam (Kalamassery)	Not Rcv'd	Rcv'd	AD2/ASE 5	DD1	Awaiting Architectural Drawing .
78	Construction of new building for Govt. Polytechnic - Perumbavoor-Koovappady	Ernakulam (Perumbavoor)	94/14(D)	Rcv'd	ASE6	DD2	Details upto second floor despatched
79	PWD Complex at Neriamangalam (Rest House)	Ernakulam (Kothamangalam)	Revised AR No.62/16(D) Dt 21/1/2017	Rcv'd	AD2	DD4	Details upto Basement-1 despatched.
80	Construction of Building for Govt. ITI. Maradu, Ernakulam	Ernakulam (Thrippunnithura)	112/16(D)	Rcv'd	AD5	DD5	Tentative drawing despatched
81	Construction of Pharmacy Block in Govt. Ayurveda College , Thrippunnithura	Ernakulam (Thrippunnithura)	132/17(S)	Rcv'd	AD5	DD5	Awaiting Architectural Drawing. Only sketch drawing received
82	PWD Rest House & PWD Offices Compound, Moovattupuzha	Ernakulam	Not Rcv'd	Rcv'd	AD8	DD3	Awaiting Architectural Drawing .

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
83	Hostel Buildings for Boys and Teachers of Maharajas College- Ernakulam	Ernakulam	233/17(D)	Rcv'd	AD5	DD5	Revised Architectural drawing received on 25/11/2017.
84	LAC-ADF-H&FWD- Construction of Casualty &ICU block of THQ Wadakkanchery	Thrissur (Wadakkanchery)	51/15(D)	Rcv'd	AD4	DD3	Details upto Second Floor despatched.
85	Institute for Human Resource Development in Health Sector, Koratty, Thrissur.	Thrissur (Chalakudy)	42/15(D)	Not Rcv'd	ASE6	DD2	Awaiting Soil report .
86	Court Complex, Chavakad, Thrissur	Thrissur (Guruvayoor)	61/15(D)	Not Rcv'd	AD2	DD2	Awaiting Soil report .
87	Court Complex - Irinjalakuda	Thrissur (Irinjalakuda)	16/14(D)	Rcv'd	ASE6	DD2	Work transferred to Ernakulam Regional office
88	Excise Tower, Thrissur	Thrissur	223/17(D)	Rcv'd	AD8	DD3	Architectural drawing received only on 25/11/2017
89	Construction of Educational Complex at Palakkad	Palakkad (Puthukad)	140/12(D)	Rcv'd	ASE6	DD2	Sub- structure drawings despatched.
90	Construction of Proposed Court Complex at Palakkad	Palakkad	76/13(D)	Rcv'd	AD2/ ASE5	DD1	Tentative drawings despatched.
91	Construction of Science Block for SNGS College,Pattambi,Palakkad	Palakkad (Pattambi)	106/16(D)	Rcv'd	ASE3	SE2	Details of beams and slabs FF & SF(Block -1&3), Details of beams and slab (FF &Porch)- Block-2 , Substructure (Level-2) despatched.
92	Construction of Auditorium at Govt. College, Palakkad	Palakkad	1/15(D)	Not Rcv'd	AD5	DD5	Awaiting Soil report .
93	Construction of Boys Hostel and Boys Hostel Canteen for Govt. Victoria College, Palakkad	Palakkad (Koduvayur)	70/15(D)	Not Rcv'd	AD2/ASE 5	DD1	Awaiting Soil report .
94	Construction of building to Govt. High School, Agali	Palakkad (Mannarkad)	Not Rcv'd	Rcv'd	ASE6	DD2	Awaiting Architectural Drawing
95	Taluk Hospital, Chittur	Palakkad	182/17(D)	Not Rcv'd	AD5	DD5	Awaiting Soil report .
96	Community Health Centre , Kuttipuram - Malappuram	Malappuram (Kottakkal)	38/15	Rcv'd	ASE4	DD2	Sub- structure drawings despatched.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
97	Court Complex, Parappanagadi, Malappuram	Malappuram (Thirurangadi)	140/16(D)	Rcv'd	ASE4	DD1	Awaiting clarification in Soil report .
98	Construction of PWD Complex - Manjeri	Malappuram (Manjeri)	Not Rcv'd	Not Rcv'd	AD4	DD3	Awaiting Soil report and Architectural drawing..
99	Centre for Excellence P.G.Block for Govt. College, Malappuram	Malappuram	20/17(D)	Not Rcv'd	ASE3	SE2	Awaiting Soil report .
100	Construction of Pre-Metric Hostel at Nenmeni	Malappuram	160/17(D)	Rcv'd	AD7	DD5	Work to be done by field officer.
101	Construction of new building for Govt. Higher Secondary School, Kunnukavu, Malappuram	Malappuram	175/17(D)	Not Rcv'd	AD5	DD5	Awaiting Soil report .
102	New Block for Government Polytechnic College, Manjeri	Malappuram	229/17(D)	Not Rcv'd	ASE3	SE2	Awaiting Soil report .
103	Dental College Kozhikode - ADDL Block	Kozhikode (North Kozhikode)	64/12(D)	Rcv'd	AD4	DD3	Details upto Second Floor despatched.
104	Academic Block - Govt. Engineering College - Kozhikode	Kozhikode (North Kozhikode)	106/12(D)	Rcv'd	AD4	DD3	Work transferred to Kozhikode Regional office
105	Govt Engineering College -Kozhikode - General work shop	Kozhikode (North Kozhikode)	64/13(D)	Rcv'd	AD2	DD2	Awaiting authenticated Soil report .
106	Construction of Regional Public Health Laboratory	Kozhikode (South Kozhikode)	99/14(D)	Rcv'd	AD2/ ASE5	DD1	Tentative drawings despatched due to urgency. Awaiting clarification in Soil report .
107	Govt. Arts and science College, Balussery- Kozhikode	Kozhikode (Balussery)	28/15, Revised Ar.No.123/16(D)	Rcv'd	AD7	DD5	Substructure drawings (Blocks 1,2,3&4) and details upto second floor (Block - 1&2) details upto first floor (Block - 3&4) despatched.
108	Mini Civil Station, Balusserry, Kozhikode	Kozhikode (Balussery)	129/15	Rcv'd	AD4	DD3	Work transferred to Kozhikode Regional office
109	Labour Room Complex, Women & Children Hospital, Kozhikode	Kozhikode (North Kozhikode)	40/16(D)	Rcv'd	AD7	DD5	Work transferred to Kozhikode Regional office

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
110	Proposed food Craft Institute, East Hill, Kozhikode.	Kozhikode	138/14	Nil	AD8	DD3	Work transferred to Kozhikode Regional office
111	HED- Govt Law College- Kozhikode- Extension of Library Block	Kozhikode (North Kozhikode)	139/17(D)	Rcv'd	AD7	DD5	Design in progress.
112	Budget Proposal 2016-17 Construction of New Building for Mukkom Police Station	Kozhikode (Mukkom)	Not Rcv'd	Not Rcv'd	AD7	DD5	Awaiting Architectural Drawing & Soil report .
113	Hospital Block at Homeo Medical college, Kozhikode	Kozhikode (Mukkom)	89/17(D)	Not Rcv'd	AD8	DD3	Awaiting Soil report .
114	Sub Registrar Office, West Hill, Kozhikode	Kozhikode (North Kozhikode)	120/17(D)	Not Rcv'd	ASE5	DD5	Work transferred to Kozhikode Regional office
115	Regional Drug Testing Laboratory, Kozhikode	Kozhikode (North Kozhikode)	133/17(D)	Not Rcv'd	ASE7	DD1	Awaiting Soil report .
116	Construction of new building for Sahakarana Bhavan	Kozhikode	193/17(D)	Not Rcv'd	ASE5	DD4	Work transferred to Kozhikode Regional office
117	Judicial First class Magistrate Court - Koothuparamba	Kannur (Koothuparamba)	37/12(D) . 29/03/12	Rcv'd	AD2	DD1	Tentative drawings despatched
118	P.W.D Complex, Kannur	Kannur	53/14	Rcv'd	ASE6	DD3	Work transferred to Kozhikode Regional office
119	Govt Ayurveda College Hospital (W&C), Pariyaram	Kannur (Thaliparamba)	149/13(D)	Rcv'd	ASE5	SE2	Details upto General roof despatched.
120	Family Court in Munsiff court compound, Kannur	Kannur	15/14(D)	Rcv'd	AD5	DD5	Tentative drawing despatched.
121	Construction of Mini Civil Station, Iritty	Kannur (Peravoor)	13/15(D)	Rcv'd	ASE5	DD1	Authenticated Soil report received only on 23/8/2017
122	Construction of multi storied building for Court Complex, Thalassery	Kannur (Thalassery)	101/14(D)	Rcv'd	ASE5	DD4	Modelling/design completed. AS not received
123	Kottayam - Malabar HSS Kannur	Kannur (Kuthuparambu)	71/16	Not Rcv'd	AD2/ ASE5	DD1	Awaiting Soil report .
124	Workshop Complex Govt. I.T.I, Perigome, Kannur	Kannur (Payannur)	55/17(D)	Not Rcv'd	AD5	DD5	Letter sent to CE for design the work by the field officers

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
125	Administrative Block, Govt. I.T.I, Perigome, Kannur	Kannur (Payannur)	44/17(D)	Not Rcv'd	ASE5	DD4	Awaiting Soil report .
126	Construction of Men's Hostel at NGO Quarters Compound - Kannur	Kannur	Not Rcv'd	Rcv'd	ASE2	DD2	Awaiting for Architectural Drawing.
127	District Ayurveda Hospital - Kasargode	Kasargode (Kanhangad)	78/2016	Not Rcv'd	ASE5	DD4	Awaiting Soil report .
128	Construction of Hospital Building at Mananthawady	Wayanad (Mananthawady)	3/15(D)	Rcv'd	ASE6	DD3	Tentative drawing despatched.
129	I.B.Mananthavady	Wayanad (Mananthawady)	134/17(D)	Rcv'd	AD8	DD3	Work transferred to Kozhikode Regional office
130	NCC Training Centre, Manathavady	Wayanad (Mananthawady)		Rcv'd	ASE4	DD1	
	Office Block		34/17(D)				Design work in progress
	Instructors Hostel		35/17(D)				
	Ladies Hostel		36/17(D)				
	Boys Hostel		37/17(D)				
131	Construction of new Building for Mechanical and Electrical Department in GEC, Thalapuzha, Mananthavady.	Wayanad (Mananthawady)	Not Rcv'd	Rcv'd	ASE1	DD1	Awaiting for Architectural Drawing.

Sl. No.	Name of work	District (LAC)	Architectural drawing No.	Soil Report (Rcv'd or not)	Assistant Director	Deputy Director	Present stage of Design work
	AD2	Sabarish J					
	AD4	Rakesh T.Menon					
	AD5	Rekha K.S.					
	AD7	Shifi Madhavan					
	AD8	Gisha Mary Mathew					
	ASE1	Vishnu A.S.					
	ASE2	Lekshmi S.S.					
	ASE3	N.Asif Muhammed					
	ASE4	Salila M.T.					
	ASE5	Thafazul T.R.					
	ASE6	Reji U R.					
	ASE7	Abhilash S					
	DD1	Geetha A.V.					
	DD2	Gayathry S					
	DD3	Rahul Leslie					
	DD4	P.Jayalakshmi					
	DD5	Kavitha J.					
	STRUCTURAL ENGINEER						
	SE1	Nirmala Devi					
	SE2	Santhosh babu.V					