

## REPORT-V [ending April 2016]

STATE: KERALA

## DETAILS OF ONGOING Non-Plan PROJECTS IN KERALA (P-7)

SI No	State/UT	Implementing Agency	Mode of Delivery	NHDP Ph/Sch	Name of the Project	NH No Old	Length (km)	Date of Original/ Revised Sanction	Job No.	San. Cost Rs. in Cr	Date of Agreement/ Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Name of NH Division / Executive Engineer	Name of the contractor /PH No.
1	2	3	4	5	6	7	8	9	9a	10	11	12.00	13	16	19	26	27
<b>Work sanctioned in 2015-16</b>																	
1	KERALA	KERALA PWD	Item Rate	PR	PR from km 401/00 to k m 404/580 of NH 17 (New NH 66)	66/17	3.58	16.02.2016	412	2.5059	21.05.2016/27.05.2016	0.00	3%	2.5059	26.10.2016	Kodungalloor/ Smt.Sreemala	Abdul Faizy
2	KERALA	KERALA PWD	Item Rate	PR	IRQP from km 106/700 to km 136/700 of NH 183	183	30.00	22.02.2016	413	19.01	26.05.2016/01.06.2016	25.00	85%	19.01	28.02.2017	Muvattupuzha/ Smt.P.K.Rema	V.K.Janardhanan
3	KERALA	KERALA PWD	Item Rate	PR	IRQP from km 438/00 to 444/00 of NH 66(old NH -47)	47/66	6.00	01-12-2015	411	6.1799	25.05.2016/04.06.2016	6.00	98%	6.1799	03.12.2016	Alappuzha/ Sri Ajith Kumar.V.V	Abdul faizy
4	KERALA	KERALA PWD	Item Rate	PR	PR from km 0/00 to k m 5/00 of NH 766 (New NH 212)	766/212	5	31.03.2016	413	4.1351	2.07.2016/08.07.2016	5.00	95%	4.1351	07.04.2017	Kozhikkode/ Shri.Vinayaraj.K	K Raveendran
5	KERALA	KERALA PWD	Item Rate	PR	PR from km 194/610 to k m 206/500 of NH 66 (Old NH 17)	66/17	11.89	31.03.2016	415	6.6012	28.04.2017/	0.00		6.6012		Kozhikkode/ Shri.Vinayaraj.K	M/S .P.K Construction
6	KERALA	KERALA PWD	Item Rate	PR	PR from km 145/00 to k m 151/270 of NH 17 (New NH 66)	66/17	4.6	31.03.2016	417	3.1634	30.06.2016/09.7.2016	4.60	80%	3.1634	08.04.2017	Kannur/ Smt.Mini.P.K	Muhammed Muneer
7	KERALA	KERALA PWD	Item Rate	PR	PR from km 206/500 to k m 214/500 of NH 66 (Old N17)	66/17	8	31.03.2016	418	3.7474	2.07.2016/11.07.2016	8.00	95%	3.7474	10.04.2017	Kozhikkode/ Shri.Vinayaraj.K	K Raveendran
<b>Work sanctioned in 2016-17</b>																	
8	KERALA	KERALA PWD	Item Rate	PR	IRQP/PR from km 444/000 to 462/000	66/47	18	10.11.2016	001	17.279	10.03.2017/10.03.17	3.00	15%	17.279	09.09.2017	Alappuzha/ Sri Ajith Kumar.V.V	M/sYoga & company
9	KERALA	KERALA PWD	Item Rate	PR	PR from km 544/000 to 564/000 and from 567/000 to 569/00	66/47	26	17.11.2016	002	28.8659	16.03.17/24.03.17	0.00	5%	28.8659	15.09.2017	Trivandrum/ Smt. Bindhu.R	M/s ReviveConstruction

## REPORT-V [ending April 2016]

STATE: KERALA

## DETAILS OF ONGOING Non-Plan PROJECTS IN KERALA (P-7)

SI No	State/UT	Implementing Agency	Mode of Delivery	NHDP Ph/Sch	Name of the Project	NH No Old	Length (km)	Date of Original/ Revised Sanction	Job No.	San. Cost Rs. in Cr	Date of Agreement/ Commencement	Length Completed	Cumlv Physical prog %	Revised Cost/Anticipated cost in Rs. crore	Target date of completion as per contract	Name of NH Division / Executive Engineer	Name of the contractor /PH No.
1	2	3	4	5	6	7	8	9	9a	10	11	12.00	13	16	19	26	27
10	KERALA	KERALA PWD	Item Rate	PR	PR from km15/000 to 25/000	766/212	10	25.11.2016	005	8.47	27.03.2017/01.04.17	0.00	1%	8.47	31.12.2017	Kozhikkode/ Shri.Vinayaraj.K	K Raveendran
11	KERALA	KERALA PWD	Item Rate	PR	PR from km 434/430 to km 438/638(Except Edappally ROB and approaches from km 436/324 to 438/106) on NH 66(Old NH 17)	66/17	2.43	17.11.2016	003	2.229	22.02.2017 /03.03.2017	2.43	95%	2.229	21.06.2017	Kodungalloor/ Smt.Sreemala	Sri.Manu J Nair
12	KERALA	KERALA PWD	Item Rate	PR	PR from km 215/000 to km 231/000	66/17	16	17.11.2016	004	8.4147	31.03.2017/01.04.2017	0.00	1%	8.4147	04.01.2018	Kozhikkode/ Shri.Vinayaraj.K	M/S .P.K Construction
13	KERALA	KERALA PWD	Item Rate	PR	PR from Km.406/00 to 428 of NH-66	66/18	22	28.12.2016	006	34.6736	08.03.17/13.03.17	0.00	5%	34.6736	07.12.2017	Alappuzha/ Sri Ajith Kumar.V.V	EKK