

Status of Non-Plan Works (PR) for the quarter ending 30th June 2011

Sl No.	NH No.	Name of work	Job No./Division	Sanctioned Cost ` in crores) (Original)	Sanctioned Cost ` in crores (Revised)	Length in km	Date of Start	Date of Completion	Expenditure ` in crores	Expenditure ` in crores	Remarks
1	NH 49 Muvattupuzha	PR from km 251/000 to 261/000	TA-049-KL-2009-339 15-01-2010	2.8642		10.00					Work in progress
2	017(newNH66) Kozhikkode	PR/Improvement of Riding quality from from Km 231/000 to 263/444	TA-017(new NH-66) - KL-2010-348 dated 21-12-2010	15.9623		32.44					Work started
3	NH49 Muvattupuzha	PR from km 261/000 to 274/000	TA-049 (new NH-85)- KL-2010-349 dated 21/12/2010	3.99		13.00					Work awarded
4	NH212 Kozhikkode	PR from km 66/000 to 117/000	TA-212 (new NH-766)- KL-2010-350) dated 30/12/2010	21.06		51.60					Tender recieved, court case, to be de-sanctioned due to limation in carry-over liability
5	NH17(newNH66) Kannur	Periodical Renewal from km 29/000 to 41/000	TA-17 (new NH-66)-KL- 2010-351) dated 24/02/2011	3.23		12.00					Tender recieved, Technical bids opened, finacial bid to be opened on 01/8/2011. To be de-sanctioned due to limation in carry-over liability, CE (NH) requested Ministry to sanction this work under PR2011-12
6	NH47(newNH66) Trivandrum	Periodical Renewal from Km 0/000 to 13/366 of Thiruvananthapuram Neyyattinkara combined bypass	TA-47 (new NH-66)-KL- 2010-352) dated 24/02/2011	5.02		13.37					Tender recieved,to be de-sanctioned due to limation in carry-over liability
				52.13		132.41					

Chief Engineer